

**PURCHASE DIVISION**  
Advice for approval for credit to supplier



|               |  |              |  |             |  |             |  |                  |  |       |  |
|---------------|--|--------------|--|-------------|--|-------------|--|------------------|--|-------|--|
| Date:         |  | 9-12-22      |  | Prepared by |  | S. Jaysudha |  | Serial no.       |  | 11442 |  |
| Supplier name |  | SL RMC plant |  | Project     |  | Innopolis   |  | HO inward no.    |  |       |  |
| Firm/Company  |  | GVR C        |  | PO/WO No.   |  | 90405       |  | HO received date |  |       |  |
| PO/WO date    |  | 26-7-22      |  | Scan ID.    |  |             |  |                  |  |       |  |

| Sl no. | Bill no. | Bill date | Bill amount | Original attached                                        |
|--------|----------|-----------|-------------|----------------------------------------------------------|
| 1.     | 0200     | 19-9-22   | 21,150/-    | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 2.     |          |           |             | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 3.     |          |           |             | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 4.     |          |           |             | <input type="checkbox"/> Yes <input type="checkbox"/> No |

Amount A – Bills total (Excluding Transport & Hamali Charges):

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: pouring report attached

Proof of delivery matches MRN: ☐ Yes ☐ No

Amount B – Other Credits: Transportation charges

Amount C – Other Debits:

Amount D (D=A+B-C) – Amount to be credited to the supplier:

Amount E – PO / WO value:

Amount F – Difference (A – E):

Quantity received as per PO / WO

Close PO / WO

Payment – due date

Remarks:

19-12-22

part bill

|                |                  |                  |            |            |                  |
|----------------|------------------|------------------|------------|------------|------------------|
| Approved by    | Purchase Officer | Purchase Manager | MD         | Accountant | Accounts Manager |
| Name:          |                  |                  |            |            |                  |
| Sign:          |                  |                  |            |            |                  |
| Date           |                  |                  |            |            |                  |
| Approval limit | Upto 20k         | Above 20k        | Above 100k | Upto 20k   | Above 20k        |

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.  
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

5-4-187/3&4 ,2nd Floor  
Soham Mansion ,  
MG Road , Secundrabad-500003  
GSTIN/UIN : 36AAHCG4562D1ZP  
State Name : Telangana, Code : 36

Buyer's Order No.

Dated

Terms of Delivery

| SI No. | Description of Goods    | HSN/SAC      | GST Rate | Quantity        | Rate     | per | Amount             |
|--------|-------------------------|--------------|----------|-----------------|----------|-----|--------------------|
| 1      | <b>M25 P</b>            | 38245010     | 18 %     | <b>4.50 cbm</b> | 3,983.05 | cbm | <b>17,923.73</b>   |
|        | <b>Less :</b>           |              |          |                 |          |     |                    |
|        | <b>Output CGST @9 %</b> |              |          |                 | 9 %      |     | <b>1,613.14</b>    |
|        | <b>Output SGST @9%</b>  |              |          |                 | 9 %      |     | <b>1,613.14</b>    |
|        | <b>Round Off</b>        |              |          |                 |          |     | <b>(-)0.01</b>     |
|        |                         | <b>Total</b> |          | <b>4.50 cbm</b> |          |     | <b>₹ 21,150.00</b> |

Amount Chargeable (in words)

**INR Twenty One Thousand One Hundred Fifty Only**

E. & O.E

| HSN/SAC      | Taxable Value    | Central Tax |                 | State Tax |                 | Total Tax Amount |
|--------------|------------------|-------------|-----------------|-----------|-----------------|------------------|
|              |                  | Rate        | Amount          | Rate      | Amount          |                  |
| 38245010     | 17,923.73        | 9%          | 1,613.14        | 9%        | 1,613.14        | 3,226.28         |
| <b>Total</b> | <b>17,923.73</b> |             | <b>1,613.14</b> |           | <b>1,613.14</b> | <b>3,226.28</b>  |

Tax Amount (in words) : **INR Three Thousand Two Hundred Twenty Six and Twenty Eight paise Only**

Remarks:  
03.09.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank  
A/c No. : 231905000660  
Branch & IFS Code : Saketh & ICIC0002319

This is a Computer Generated Invoice

for Sl Rmc Plant

Authorised Signatory

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500 062.  
E-mail : slrmcplant@gmail.com **GSTIN : 36ADNFS2288J1ZF**



**SL RMC PLANT**  
READY-MIX CONCRETE

## Tax Invoice

|                                                                                                                                                                                                                            |                 |                       |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------|-----------------------|
| <b>SI Rmc Plant</b><br>Sy No719/2 Devaryamjal (Village)<br>Shameerpet (M) Medchal(D)<br>Gstin:36ADNFS2288J1ZF<br>GSTIN/UIN: 36ADNFS2288J1ZF<br>State Name : Telangana, Code : 36<br>E-Mail : slrmcplant@gmail.com<br>Buyer | Invoice No.     | Dated                 |
|                                                                                                                                                                                                                            | <b>0200</b>     | <b>19-Sep-2022</b>    |
|                                                                                                                                                                                                                            | Supplier's Ref. | Mode/Terms of Payment |
|                                                                                                                                                                                                                            | <b>206126</b>   | Other Reference(s)    |

Delivery Location

Innopolis

Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana

Phone. Nagamani(Engineer) - 7981951035

Penalty For Delay

5% penalty for delay in delivery beyond due date.

Transportation Cost

Included in the above price.

Warranty

Nil

Advance Paid

NIL

Other Terms

Payment will be made only after inspection of material.Above material for Atrium lifts wall purpose.

Completion Date

NA

Measurment

Nil


Security

Nil

Remarks

Delivery at GVRC Turkapally Contact Person Mr Madhu-9502211499.

- ☒ Po/Ped processed-post approval.  
☐ Approval for technical details/clarification.  
☐ Replenishing SLLP stock  
☐ Other



| PART DELIVERY DETAILS |          |          |          |
|-----------------------|----------|----------|----------|
| S.no.                 | Bill no. | Bill Dt. | Amount   |
| 1.                    | 0174     | 19/8/22  | 32,900/- |
| 2.                    | 0200     | 19-9-22  | 21,150/- |
| 3.                    |          |          |          |
| 4.                    |          |          |          |
| 5.                    |          |          |          |

For G V Reserch Centers Pvt Ltd

Authorised Signatory

Name :

Contact :

Accepted the above Terms And Conditions

For SL RMC PLANT

Name :

Date : / /

$$470 \times 4,700/- = 920/-$$
$$2,400$$

10/10/22

Bill: 84,600/-

## Purchase Order

Page(s) 1 Of 1

26-07-2022 3:12:25 PM

0



90405

14.07.22 12:47:29

From Company : **G V Reserch Centers Pvt Ltd**  
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500C  
G S T No. : 36AAHCG4562D1ZP

### Supplier Details

SL RMC PLANT

Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No

90405

206126

Doc Date

26-07-2022

Quote No

NIL

Quote Date

26-07-2022

SupplyType

Supply

**Kind Attn : MR P. VENKATESHWARA RAO**

Purchase Order for the Supply of following Items.

| Item Name                                                  | Qty   | Rate     | Dis% | GST% | Amount     |
|------------------------------------------------------------|-------|----------|------|------|------------|
| 1 949700 - RMCC-RMC - RMC-M25- - - cum                     | 25.00 | 4,700.00 | 0.00 | 0.00 | 117,500.00 |
| Total Order Value . . .                                    |       |          |      |      | 117,500.00 |
| Rupees : One Lakh(s) Seventeen Thousand Five Hundred Only. |       |          |      |      |            |

### Terms and Conditions :-

**Specification / Brand** All items shall be of \_\_\_ brand/company

**Payment Terms** Within 30 days of delivery.

**Tax** All taxes included in above price.

**For MDs APPROVAL**



## Requisition Form

|                                      |                              |                |                   |  |  |
|--------------------------------------|------------------------------|----------------|-------------------|--|--|
| <b>Company Name</b>                  | GV Research Centers Pvt. Ltd | <b>Date</b>    | 25 Jul 2022       |  |  |
| <b>Site Or Phase</b>                 | Innopolis                    | <b>Time</b>    |                   |  |  |
| <b>Supplier</b>                      |                              | <b>Req.No.</b> | 206126            |  |  |
| <b>Material required before date</b> |                              | <b>ID No</b>   | 20220725002 78351 |  |  |

| No | Description                    | Size | Quantity | Units   | Inward No | Date |
|----|--------------------------------|------|----------|---------|-----------|------|
| 1  | RMCC9497-RMC-RMC-M25---<br>cum | 0    | 25       | 4000.00 |           |      |

|                        |                                    |             |                        |             |  |
|------------------------|------------------------------------|-------------|------------------------|-------------|--|
| <b>Remarks</b>         | Towards atrium lift walls purpose. |             |                        |             |  |
| <b>Prepared By</b>     | Sridevi                            | PD<br>90405 |                        |             |  |
| <b>Sign &amp; Date</b> | 25 Jul 2022                        |             | <b>Sign &amp; Date</b> | 26 JUL 2022 |  |

**APPROVED**  
  
 26 JUL 2022  
  
 MINISH PARIKH  
 MANAGER PROCUREMENT

**Note: On receipt of material at site write inward number and date in last two columns**

**APPROVED BY**  
  
**26 JUL 2022**  
  
 SOHAM MODI  
 MANAGING DIRECTOR

Internal memo no. 903/35/A  
Annexure - B  
RMC pour report

|                   |                              |                           |                                    |
|-------------------|------------------------------|---------------------------|------------------------------------|
| Company/ firm:    | GV Research Centers Pvt Ltd. | Block No.:                | Towards Atrium lift walls purpose. |
| Project:          | Imnopolis                    | Flat / Villa no.:         |                                    |
| Supplier:         | SL RMC PLANT                 | Slab no.:                 |                                    |
| Requisition nos.: | 206126                       | A. Estimated quantity:    | 25M3                               |
| PO nos.:          | 90405                        | B. Requisition quantity:  | 25M3                               |
| Sign of Security  | Sign of Admin                | C. Actual quantity poured | 4.5M3                              |
| <i>Rajesh</i>     | <i>Sei</i>                   | D. Difference (C-A)       | 20.5M3                             |
|                   | <i>July</i>                  |                           |                                    |

Details of RMC pour

| Sl. No  | Date                                            | Time of dispatch from RMC plant | Time of receipt at site | Time of pour | Quantity poured | Dc No. / Batch no. | Specified wt @2400 kgs/m3 | Measured weight (kgs) | Short fall in weight in kgs | Deduction for shortfall in Rs. | 7 day cube test strength in kN/m2 | 28 days cube test strength in kN/m2 |
|---------|-------------------------------------------------|---------------------------------|-------------------------|--------------|-----------------|--------------------|---------------------------|-----------------------|-----------------------------|--------------------------------|-----------------------------------|-------------------------------------|
| 1.      | 03.09.2022                                      | 13:08                           | 14:43                   | 14:57        | 4.5             | 4268               | 10800                     | 10330                 | 470                         |                                |                                   |                                     |
| 2.      |                                                 |                                 |                         |              |                 |                    |                           |                       |                             |                                |                                   |                                     |
| 3.      |                                                 |                                 |                         |              |                 |                    |                           |                       |                             |                                |                                   |                                     |
| 4.      |                                                 |                                 |                         |              |                 |                    |                           |                       |                             |                                |                                   |                                     |
| 5.      |                                                 |                                 |                         |              |                 |                    |                           |                       |                             |                                |                                   |                                     |
| Total:  |                                                 |                                 |                         |              | 4.5M3           |                    | 10800                     | 10330                 | 470                         |                                |                                   |                                     |
| Remarks | As per Po quantity 25M3 but consumed only 4.5M3 |                                 |                         |              |                 |                    |                           |                       |                             |                                |                                   |                                     |

Note: 1. Report to be sent on a daily basis to purchase & modification properties.com and report-audit@modificationproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m<sup>3</sup>. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Deduction of po

From: vanajakshi . (vanajakshi@modiproperties.com)

To: slrmcpant@gmail.com

Date: Saturday, December 10, 2022 at 10:28 AM GMT+5:30

SL RMC PLANT


Mr.Venkatesh,

We received short material against your invoice number :0200 dated:19/09/2022 for 470kg's against our po number:90405 dated:26/07/2022 .We are deducting amount of Rs.920/- for the same .

Please Note

Regards,

Vanajakshi

  
10/12/2022

Head office details:

Modi Properties Pvt. Ltd.,

5-4-187/3&4,

Soham Mansion,