

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		9-12-22		Prepared by	S. Jay Sudha		Serial no.	11443	
Supplier name		SL RMC plant				HO inward no.			
Firm/Company		GVRC		Project	Innapolis		HO received date		
PO/WO date		14-11-22		PO/WO No.	2022114004		Scan ID.		
Sl no.	Bill no.		Bill date		Bill amount		Original attached		
1.	0262		22-11-22		2,18,400/-		☐ Yes ☐ No		
2.							☐ Yes ☐ No		
3.							☐ Yes ☐ No		
4.							☐ Yes ☐ No		
Amount A – Bills total (Excluding Transport & Hamali Charges):								2,18,400/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report									
MRN nos.:	pouring report attached				Proof of delivery matches MRN		☐ Yes ☐ No		
Amount B – Other Credits : Transportation charges								-	
Amount C – Other Debits :								-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:								2,18,400/-	
Amount E – PO / WO value:								3,12,000/-	
Amount F – Difference (A – E):								93,600/-	
Quantity received as per PO / WO				☐ Yes ☐ Excess received ☐ Short received ☒ Part received					
Close PO / WO				☐ Yes ☐ No – wait for balance material ☐ Other					
Payment – due date				19-12-22					
Remarks: part bill									
Approved by	Purchase Officer		Purchase Manager		M D		Accountant		Accounts Manager
Name:									
Sign:									
Date									
Approval limit	Upto 20k		Above 20k		Above 100k		Upto 20k		Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant

Sy No 719/2 Devaryamjal (Village)
Shameerpet (M) Medchal(D)
Gstin: 36ADNFS2288J1ZF
GSTIN/UIN: 36ADNFS2288J1ZF
State Name : Telangana, Code : 36
E-Mail : slrmcplant@gmail.com
Buyer

G.V Reserch Centers Pvt Ltd

5-4-187/3&4, 2nd Floor
Soham Mansion,
MG Road, Secundrabad-500003
GSTIN/UIN : 36AAHCG4562D1ZP
State Name : Telangana, Code : 36

Invoice No.

0262

Dated

22-Nov-2022

Mode/Terms of Payment

Supplier's Ref.

20221114004

Other Reference(s)

Buyer's Order No.

Dated

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M15	38245010	18 %	56.00 cbm	3,305.08	cbm	1,85,084.48

Output CGST @9 %
Output SGST @9 %
Round Off

9 % 16,657.60
9 % 16,657.60
0.32



Total

56.00 cbm

₹ 2,18,400.00

Amount Chargeable (in words)

E. & O.E

INR Two Lakh Eighteen Thousand Four Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	1,85,084.48	9%	16,657.60	9%	16,657.60	33,315.20
Total	1,85,084.48		16,657.60		16,657.60	33,315.20

Tax Amount (in words) : INR Thirty Three Thousand Three Hundred Fifteen and Twenty paise Only

Remarks:

16.11.2022 TO 21.11.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Purchase Order

From Company:

GV Research Centers Pvt. Ltd
5-4-187/3&4, IIInd Floor Soham Mansion M.G.Road
Secunderabad, TELANGANA, 500003
GSTNO:36AAHCG4562D1ZP

Original

Delivery Location: Innopolis

Sy no-542, Genome Valley, Thunkapally, Hyderabad,
Hyderabad, Telangana, 500078
Madhu, 7981951035

Supplier Details

SL RMC PLANT
PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, Medchal Malkajgiri,
Telangana, 500062
Hyderabad, TG, 500062
GSTIN:36ADNFS2288J1ZF
SRINIVAS REDDY MUPPA, 7207255678
slrmcplant@gmail.com

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%				Amount
						IGST%	CGST%	SGST%	IGST AMT	
1	RMCC2958-RMC-RMC-M15---cum	80.00	3,305.08	0%	2,64,407	0%	9%	9%	0	23,797
Total Amount ...										0
Rupees in words : Three Lakh Eleven Thousands Nine Hundred And Ninety Nine .nine Three Paise Only.										23,797
										23,797
										3,12,000

Terms and Conditions:-

RMC other terms :
RMC specification: 180 kgs of cement to be added per cum.
RMC quantity
RMC line pump: Payment shall be made on quantity delivered at site. All vehicles to be weighed near site.
Payment Terms : Line / boom pump charges included.
Tax : Within 30 days of delivery and on production of bill.
Delivery Date : Inclusive of GST and all other taxes.
Delivery Location : As per site engineers request.
As per details given above

PART DELIVERY DETAILS			
Weighted near Bill no.	Bill Dt.	Amount	
1. 0262	22-11-22	2,18,400/-	
2.			
3.			
4.			
5.			

2,190 x 3,900 / = 3,050 /
2,800 /

Purchase Order

Original

Bill submission:

Remarks :

Vendor Shall submit proof of delivery+original invoice at head office of purchaser
Delivery at GVRC Turkapally Contact Person Mr. Madhu-9502211499.

For GV Research Centers Pvt. Ltd

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

13 NOV 2022

MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For SL RMC PLANT

Date :-

Requisition Form

Company Name	GV Research Centers Pvt. Ltd	Date	14 Nov 2022
Site Or Phase	Innopolis	Time	01:21:19
Flat/Villa/Other		Req.No.	206442
Material required before date		ID No	20221114001

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC2958-RMC-RMC-M15---cum	80.00	0	80.00	3,350.00		

Remarks: Towards 3600 A&C pcc purpose

Prepared By :- Nagamani.S

Sign:-

Date :- 14 Nov 2022

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns

APPROVED
13 NOV 2022
MINISH PARIKH
MANAGER PROCUREMENT

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd	Block No.:	3600 A & C PCC Purpose
Project:	Imnopolis	Flat / Villa no.:	
Supplier:	SL RMC PLANT	Slab no.:	
Requisition nos.:	206442	A. Estimated quantity:	80M3
PO nos.:	20221114004	B. Requisition quantity:	80M3
Sign of Security:	Sign of Admin	C. Actual quantity poured	56M3
	<i>Sidhu</i>	D. Difference (C-A)	24M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	21.11.2022	14:20	15:35	16:10	07	5488	16800	16510	290			
2.	21.11.2022	14:45	15:55	16:22	07	5489	16800	16230	570 ✓			
3.	21.11.2022	16:15	16:42	17:05	07	5493	16800	16250	550 ✓			
4.	21.11.2022	17:00	17:40	18:12	07	5494	16800	16210	590 ✓			
5.	21.11.2022	17:15	17:55	18:22	07	5495	16800	16320	480 ✓			
6.	21.11.2022	18:21	19:01	19:25	07	5499	16800	16550	250			
7.	21.11.2022	18:50	19:42	20:10	07	5500	16800	16662	-			
8.	21.11.2022	10:23	11:14	12:10	07	4839	16800	17130	-			
9.												
Total:					56M3		134400	131862	2730			
Remarks	As per po quantity 80M3 but consumed only 56M3											

Note 1. Report to be sent on a daily basis to purchase@imnopolis.com and report-audit@imnopolis.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Deduction of po

From: vanajakshi . (vanajakshi@modiproperties.com)

To: slrmcplant@gmail.com

Date: Saturday, December 10, 2022 at 10:35 AM GMT+5:30

SL RMC PLANT

Mr.Venkatesh,

We recieved short material against your invoice number :0262 dated:22/11/2022 for 2,190 kg's against our po number:20221114004 dated:14/011/2022 .We are deducting amount of Rs.3,050/- for the same .

Please Note

Regards,


Vanajakshi

Head office details:

Modi Properties Pvt. Ltd.,

5-4-187/3&4,

Soham Mansion,

A handwritten signature in blue ink, followed by the date 10/12/2022, which is underlined.