

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	3600 Block footings purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	K N Infra	Slab no.:	
Requisition nos.:	206455	A. Estimated quantity:	450M3
PO nos.:	20221122003	B. Requisition quantity:	450M3
Sign of Security	Sign of Admin	C. Actual quantity poured	141M3
	<i>Sridevi</i>	D. Difference (C-A)	309M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	12.12.2022	10:40	11:05	11:23	08	0364	19200	19220	-			
2.	12.12.2022	10:55	11:12	11:33	08	0365	19200	18980	-			
3.	12.12.2022	11:14	11:34	12:05	08	0366	19200	19060	-			
4.	12.12.2022	11:30	11:42	12:15	08	0367	19200	18890	-			
5.	12.12.2022	11:46	12:22	12:35	08	0368	19200	19070	-			
6.	12.12.2022	12:04	12:42	13:01	08	0369	19200	19020	-			
7.	12.12.2022	13:00	13:43	14:10	08	0372	19200	19080	-			
8.	12.12.2022	14:15	14:33	15:11	08	0374	19200	19280	-			
9.	12.12.2022	14:35	15:05	15:23	08	0376	19200	19210	-			
10.	12.12.2022	15:05	15:33	16:00	08	0378	19200	19080	-			
11.	12.12.2022	15:25	15:53	16:05	08	0379	19200	19230	-			
12.	12.12.2022	15:40	16:20	16:54	08	0380	19200	19250	-			
13.	12.12.2022	16:09	16:35	17:05	08	0382	19200	19230	-			
14.	12.12.2022	16:55	17:24	17:52	08	0383	19200	19340	-			
15.	12.12.2022	17:15	17:42	18:04	08	0384	19200	19280	-			

16.	12.12.2022	18:05	18:23	18:42	08	0387	19200	19480	-				
17.	12.12.2022	17:40	18:10	18:23	08	0386	19200	19420	-				
18.	12.12.2022	19:40	20:22	20:42	05	0388	12000	12890	-				
19.													
Total:					141M3		338400	339010	-				
Remarks	As per po quantity 450M3 but consumed only 141M3												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + pour reports + test reports + photographs at site.