

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		12-12-22		Prepared by	Venkatesh	Serial no.	11610
Supplier name		Cemex		Intra		HO inward no.	
Firm/Company		MRM LLP		Project	GMR	HO received date	
PO/WO date		17-8-22		PO/WO No.	2022081701	Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached			
1.	162	7-10-22	75,600/-	☐ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
4.				☐ Yes ☐ No			
Amount A – Bills total (Excluding Transport & Hamali Charges):						75,600/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report							
MRN nos.:	pouring report attached				Proof of delivery matches MRN	☐ Yes ☐ No	
Amount B – Other Credits : Transportation charges						—	
Amount C – Other Debits :						—	
Amount D (D=A+B-C) – Amount to be credited to the supplier:						75,600/-	
Amount E – PO / WO value:						1,25,999/-	
Amount F – Difference (A – E):						50,399/-	
Quantity received as per PO / WO				☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO				☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date				19-12-22			
Remarks: Final bill							
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager		
Name:	P. Venkateshwarlu						
Sign:	[Signature]						
Date	12 DEC 2022						
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k		

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No.	Dated
	162	7-Oct-2022
Buyer Modi Reality Mallapur LLP 5-4-187/3&3, II Nd Floor, Sohan Mansion MG Road Secunderabad GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	Buyer's Order No.	Dated
	20220817001	17-Aug-2022
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete	38245010	18.00 cum	3,559.29	cum	64,067.22
	SGST				9 %	5,766.05
	CGST				9 %	5,766.05
	Round Off					0.68
Total			18.00 cum			Rs 75,600.00

Amount Chargeable (in words)

E. & O.E

INR Seventy Five Thousand Six Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	64,067.22	9%	5,766.05	9%	5,766.05	11,532.10
Total	64,067.22		5,766.05		5,766.05	11,532.10

Tax Amount (in words) : **INR Eleven Thousand Five Hundred Thirty Two and Ten paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**

A/c No. : **261611100001529**

Branch & IFS Code : **RAMPALLE & UBIN0826162**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



Purchase Order

Original

From Company: Modi Realty Mallapur LLP
5-4-187/3&4, 11nd Floor Soham Mansion M.G. Road
Secunderabad, TELANGANA, 500003
GSTIN:36AAEFM1459R1ZP

Delivery Location: Gulmohar Residency
Survey No. 19, Mallapur, Hyderabad. Next to NFC Rai
Hyderabad, Telangana, 500076
Ramprasad
9502211011

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V/II), Kesara (Mandal) Medc
Rampally (V/II), Kesara (Mandal) Medc, TG,
GSTIN:36AANFC3197R1ZJ

PO No 20220817001
PO Date 17 Aug 2022
Quote No NIL
Quote Date 17 Aug 2022
Supply Type Purchase Order
Contact Person Name G. Surender Reddy
Contact Num 8367099899
Email

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	Amount
1	RMCC2936-RMC-RMC-M20---cum	30	3,559.32	0%	1,06,780	0%	9%	9%	0.00	9,610.16	9,610.16	1,25,999.92
Total Amount ...												1,25,999.92

Rupees : One Lakh Twenty Five Thousands Nine Hundred And Ninety Nine nine Three Paise Only.

Terms and Conditions:-

APPROVED
17 AUG 2022
MINISTER PARKER
MANAGER PROCUREMENT

FOR BIDS APPROVAL
☒ Value/quantity beyond limits.
☒ Request for technical details/clarification.
☐ Existing SLLP stock

PART DELIVERY DETAILS

S.no.	Bill no.	Bill Dt.	Amount
1.	148	19/9/22	44,100/-
2.	162	7/10/22	75,600/-
3.			
4.			

APPROVED BY

18 AUG 2022

SOHAM MODI
MANAGING DIRECTOR

Purchase Order

Original

RMC other terms :
RMC specification:
RMC quantity
RMC line pump:
Payment Terms :
Tax :
Delivery Date :
Delivery Location :
Bill submission:
Remarks :

Batching report + cube test report must be provided.
220 kgs of cement to be added per cum.
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
Line / boom pump charges included.
Within 30 days of delivery and on production of bill.
Inclusive of GST and all other taxes.
Within As per site engineer request.
As per details given above
Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Delivery at GMR Mallapur Contact Person Mr Ramprasad-8309938133.

For Modi Realty Mallapur LLP

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

17 AUG 2022

MINISH PARIKH

MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For CEMEX INFRA

Date :-

17/08/22 12:52:24 PM

Requisition Form

Company Name	Modi Realty Mallapur LLP	Date	17 Aug 2022
Site Or Phase	Gulmohar Residency	Time	
Supplier		Req.No.	193663
Material required before date		ID No	20220817001

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC2936-RMC-RMC-M20---cum	30	0	30	3850.00		

Remarks	c block projection ,OTS ,OHT slabs and OHT walls		
Prepared By	Rajashekar		
Sign & Date	17 Aug 2022	Sign & Date	

Note: On receipt of material at site write inward number and date in last two columns



Company/ firm:	Modi Reality Mallapur LLP		Block No.:	C-block
Project:	Gulmohar Residency		Flat / Villa no.:	
Supplier:	CEMEX INFRA		Slab no.:	South side projection work purpose.
Requisition nos.:	193663			
PO nos.:	20220817001		A. Estimated quantity:	30 M3 (M20)
Sign of security	Sign of Admin	Sign of Project Manager	B. Requisition quantity:	30M3
			C. Actual quantity poured	18 M3
			D. Difference (C-A)	12M3

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	20.09.22	10:00	10:15	10:30	6M3	1010	14400	14350	-50			
2.	20.09.22	13:00	13:15	13:35	6M3	1018	14400	14450	+50			
3.	20.09.22	17:00	17:15	17:45	6M3	1028	14400	14650	+250			
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total					18M3		43200	43450	+250			
Remarks	Po to be closed.											

Note: 1. Report to be sent on a daily basis to purchases@modirealty.com and report-audit@modirealty.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + pour reports + test reports + photographs at sit