

PURCHASE DIVISION
Advice for approval for credit to supplier

②

Date: 13/12/22		Prepared by: Venkatesh		Serial no. 11691	
Supplier name: cemex Infra.				HO inward no.	
Firm/Company: MRMLCP		Project: GMR		HO received date	
PO/WO date: 14/11/22		PO/WO No. 2022/114003		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	207	5/12/22	75,600/-	☒ Yes ☐ No	
2.			1	☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				75,600/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:	RMC Pour Report attached			Proof of delivery matches MRN	☒ Yes ☐ No
Amount B – Other Credits : Transportation charges				-	
Amount C – Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				75,600	
Amount E – PO / WO value:				84,000	
Amount F – Difference (A – E):				8,400	
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		19/12/22			
Remarks: final Bill					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		Ven			
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Modi Reality Mallapur LLP 5-4-187/3&3, II Nd Floor, Sohan Mansion MG Road Secunderabad GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36	Invoice No. 207 Delivery Note Supplier's Ref. 1413 to 1534 Buyer's Order No. 20221114003 Despatch Document No. Despatched through Terms of Delivery	Dated 5-Dec-2022 Mode/Terms of Payment Other Reference(s) Dated 14-Nov-2022 Delivery Note Date Destination
--	---	---

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete	38245010	18.00 cum	3,559.32	cum	64,067.76
	SGST				9 %	5,766.10
	CGST				9 %	5,766.10
	Round Off					0.04
Total			18.00 cum			Rs 75,600.00

Amount Chargeable (in words) E. & O.E
INR Seventy Five Thousand Six Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	64,067.76	9%	5,766.10	9%	5,766.10	11,532.20
Total	64,067.76		5,766.10		5,766.10	11,532.20

Tax Amount (in words) : **INR Eleven Thousand Five Hundred Thirty Two and Twenty paise Only**

Company's Bank Details
 Bank Name : **UNION BANK OF INDIA**
 A/c No. : **261611100001529**
 Branch & IFS Code : **RAMPALLE & UBIN0826162**
for CEMEX INFRA

Declaration
 We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.



This is a Computer Generated Invoice



2022/11/4003-

Date	DC NO	V.NO	Quantity	Rate	M20 Pump
15/11/2022	1413	5548	7.00 cum	4200.00/cum	29400
03/12/2022	1533	5547	6.00 cum	4200.00/cum	25200
03/12/2022	1534	5541	5.00 cum	4200.00/cum	21000
			18.00 cum		75600

Company/ firm:	Modi Realty Mallapur LLP	Block No.:	-
Project:	Gulmohar Residency	Flat / Villa no.:	Peripheral road work purpose.
Supplier:	Cemex infra	Slab no.:	-
Requisition nos.:	208264	A. Estimated quantity:	20M3 (M20)
PO nos.:	20221114003	B. Requisition quantity:	20M3
Sign of security	Sign of Admin	C. Actual quantity poured	18M3
		D. Difference (C-A)	2M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	15.11.22	14:03	14:15	14:30	7M3	1413	16800	17410	+610		16	23
2.	3.12.22	12:09	12:30	12:35	6M3	1533	14400	14330	-70		17	22
3.	3.12.22	12:14	12:35	13:00	5M3	1534	12000	12100	+100		18	20
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total					18M3		43200	43840	+640			
Remarks	PO to be closed.											

Note: 1. Report to be sent on a daily basis to purchase/modireports@modireports.com and report: audit/modireports@modireports.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site

Purchase Order

Original

From Company:	Modi Realty Mallapur LLP 5-4-187/3&4, 11nd FloorSoham MansionM.G.Road Secunderabad, TELANGANA, 500003 GSTNO:36AAEFM1459R IZP	Delivery Location: Gulmohar Residency Survey No 19, Mallapur, Hyderabad. Next to NFC Rai Hyderabad, Telangana, 500076 Ramprasad, 9502211011
---------------	---	--

Supplier Details	CEMEX INFRA Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc Rampally (Vill), Kesara (Mandal) Medc, TG, GSTIN:36AANFC3197R1ZJ G.Surender Reddy, 8367099999	PO No	20221114003	Quote No	NIL
		PO Date	14 Nov 2022	Quote Date	14 Nov 2022
		Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%					Amount
1	RMCC2936-RMC-RMC-M20---cum	20.00	3,559.32	0%	71,186	IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT
						0%	9%	9%	0	6,407	6,407
Total Amount ...										0	6,407
Rupees in words : Eighty Three Thousands Nine Hundred And Ninety Nine .ten PaiseOnly.											84,000

Terms and Conditions:-

Purchase Order

Original

RMC other terms :

Batching report + cube test report must be provided.

RMC specification:

220 kgs of cement to be added per cum.

RMC quantity

Payment shall be made on quantity delivered at site. All vehicles to be weighed near site

RMC line pump:

Line / boom pump charges included.

Payment Terms :

Within 30 days of delivery and on production of bill.

Tax :

Inclusive of GST and all other taxes.

Delivery Date :

As per site Engineers request.

Delivery Location :

As per details given above

Bill submission:

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

Remarks :

Delivery at GMR Mallapur Contact Person Mr Ramprasad-8309938133.

For Modi Realty Mallapur LLP

Authorised Signatory

Name :-


Sign:-

Date :-

Accepted the above Terms And Conditions

For CEMEX INFRA

Date :-



Requisition Form

Company Name		Modi Realty Mallapur LLP			Date		12 Nov 2022	
Site Or Phase		Gulmohar Residency			Time		04:30:28	
Flat/Villa/Other		Peripheral road purpose			Req.No.		208264	
Material required before date					ID No		2022112002	
S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date	
1	RMCC2936-RMC-RMC-M20---cum	20.00	0	20.00	3,850.00			

Remarks: Peripheral road purpose

Prepared By :- Mohammed Sufyan Rabbani

Sign:-

Date :- 12 Nov 2022

Approved By:-

Sign:-

Date:-

Note: On receipt of **APPROVED** write inward number and date in last two columns

14 NOV 2022
MINISH PARIKH
MANAGER PROCUREMENT