

Internal memo no. 903/35/A  
Annexure - B  
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	3600 Footing pcc purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC Plant	Slab no.:	
Requisition nos.:	206469	A. Estimated quantity:	78M3
PO nos.:	20221124003	B. Requisition quantity:	78M3
Sign of Security	Sign of Admin	C. Actual quantity poured	21M3
		D. Difference (C-A)	57M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	14.12.2022	11:05	11:25	11:55	07	120	16800	16800	-			
2	14.12.2022	11:30	12:10	12:42	07	121	16800	16840	-			
3	14.12.2022	11:50	12:21	12:50	07	122	16800	16720	-			
Total:					21M3		50400	50360	-			
Remarks		As per purchase order 78M3 but consumed 21M3 only										

Note: 1. Report to be sent on a daily basis to [purchase@modiproperties.com](mailto:purchase@modiproperties.com) and report to [audit@modiproperties.com](mailto:audit@modiproperties.com). 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.