

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd	Block No.:	3600 Block footings purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	K N Infra	Slab no.:	
Requisition nos.:	206455	A. Estimated quantity:	450M3
PO nos.:	20221122003	B. Requisition quantity:	450M3
Sign of Security	Sign of Admin	C. Actual quantity poured	32M3
		D. Difference (C-A)	418M3

Details of RMC pour

Sl. No	Date	Time of dispatc h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	13.12.2022	10:50	11:32	11:51	08	0399	19200	19470	-			
2.	13.12.2022	11:52	12:25	12:43	08	0400	19200	19320	-			
3.	13.12.2022	13:50	14:22	14:54	08	0401	19200	19300	-			
4.	13.12.2022	15:05	15:32	16:01	08	0404	19200	19520	-			
5.												
Total:					32M3		76800	77610	-			
Remarks	As per po quantity 450M3 but consumed only 32M3											

Note: 1. Report to be sent on a daily basis to purchase@modipropties.com and report-audit@modipropties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit