

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.			Block No.:	4545 OHT Columns purpose
Project:	Innopolis			Flat / Villa no.:	
Supplier:	SL RMC Plant			Slab no.:	
Requisition nos.:	206518			A. Estimated quantity:	56M3
PO nos.:	20221209001			B. Requisition quantity:	56M3
Sign of Security	Sign of Admin	Sign of Project Manger		C. Actual quantity poured	21M3
				D. Difference (C-A)	35M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	16.12.2022	08:20	09:01	09:25	07	6030	16800	16670	-			
2	16.12.2022	11:36	12:12	12:32	07	6031	16800	16800	-			
3	16.12.2022	14:06	14:45	15:10	07	6033	16800	16900	-			
Total:					21M3		50400	50370	-			
Remarks	As per purchase order 56M3 but consumed 21M3 only											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.