

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 19-12-22		Prepared by: S. Jaysudha		Serial no. 11843	
Supplier name: Cemex Integ				HO inward no.	
Firm/Company: Sov LLP		Project: Sov part-III		HO received date	
PO/WO date: 29-11-22		PO/WO No. 20221129002		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	199	2-Dec-22	38,250/-	☐ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				38,250/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:	Installation report attached			Proof of delivery matches MRN	☐ Yes ☐ No
Amount B –Other Credits : Transportation charges				-	
Amount C –Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				38,250/-	
Amount E – PO / WO value:				36,000/-	
Amount F – Difference (A – E):				2,250/-	
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		26-12-22			
Remarks: Final bill					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		V. V. V.			
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA
 Sy.No 312 Rampally Vill
 Keesara Mdl, Medchal Dist-501 301
 Phone No:8367099999
 GSTIN/UIN: 36AANFC3197R1ZJ
 State Name : Telangana, Code : 36
 E-Mail : cemexinfra9@gmail.com

Buyer
Silver Oak Villas LLP
 5-4-187/3 & 4 , IInd Floor, M.G. Road,
 Secunderabad-500003
 GSTIN/UIN : 36ADBFS3288A2Z7
 State Name : Telangana, Code : 36

Invoice No. 199	Dated 2-Dec-2022
Delivery Note	Mode/Terms of Payment
Supplier's Ref. 1373 to 1416	Other Reference(s)
Buyer's Order No. 20221129002	Dated 29-Nov-2022
Despatch Document No.	Delivery Note Date
Despatched through	Destination
Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Dump Ready Mix Concrete	38245010	8.50 cum	3,813.56	cum	32,415.25
	SGST			9 %		2,917.37
	CGST			9 %		2,917.37
	Round Off					0.01
Total			8.50 cum			Rs 38,250.00

Amount Chargeable (in words)

INR Thirty Eight Thousand Two Hundred Fifty Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total
		Rate	Amount	Rate	Amount	Tax Amount
38245010	32,415.25	9%	2,917.37	9%	2,917.37	5,834.74
Total	32,415.25		2,917.37		2,917.37	5,834.74

Tax Amount (in words) : **INR Five Thousand Eight Hundred Thirty Four and Seventy Four paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**

A/c No. : **261611100001529**

Branch & IFS Code : **RAMPALLE & UBIN0826162**

for **CEMEX INFRA**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice



9002

Date	dc no	v.no	Quantity	Rate	M25 Dump
11/11/2022	1373	1527	3.50 cum	4500.00/cum	15750.00
16/11/2022	1416	5547	5.00 cum	4500.00/cum	22500.00
			8.50 cum		38250.00

Original

Purchase Order

RMC other terms :
RMC specification:
RMC quantity
RMC line pump:
Payment Terms :
Tax :
Delivery Date :
Delivery Location :
Bill submission:
Remarks :

Batching report + cube test report must be provided.
260 kgs of cement to be added per cum.
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
Line / boom pump charges included.
Within 30 days of delivery and on production of bill.
Inclusive of GST and all other taxes.
As per Site Engineers Request.
As per details given above
Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Delivery at SOVLLP Contact Person Mr Purshottam-9502177288.

For Silveroak Villas LLP

Authorised Signatory

Name :-
Sign:-
Date :-


APPROVED
29 NOV 2022
MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For CEMEX INFRA

Date :-

Requisition Form

Company Name	Silveroak Villas LLP	Date	22 Nov 2022
Site Or Phase	Silver Oak Villas III	Time	02:17:32
Flat/Villa/Other	For Villa no.204,205 Purpose	Req.No.	184822
Material required before date		ID No	20221122005

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9497-RMC-RMC-M25---cum	8.00	0	8.00	4,000.00		

Remarks: For Villa no.204,205 Column-1 Purpose

Prepared By :- Meenakshi

Sign:-

Date :- 22 Nov 2022

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	SOVLLP	Block No.:	For 188,187 Col-1 Purpose
Project:	SOV-III	Flat / Villa no.:	For 188,187 Col-1 Purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	184822/20221122005	A. Estimated quantity:	08
PO nos.:	20221129002	B. Requisition quantity:	08
Sign of Security	Sign of Admin	C. Actual quantity poured	8.5
		D. Difference (C-A)	-0.5

APPROVED BY
Sign of Project Manager
02 DEC 2022

K. PURSHOTHAM
Project Manager (Silver Oak Villas Part-III)

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	11.11.22	13:30	14:06	14:35	3.5	1373	8,400	8,280	120 kgs	190/-		
2.	16.11.22	13:04	13:34	13:50	05	1416	12,000	12,080				
3.												
4.												
5.												
6.												
7.												
8.												
Total:					8.5 Cumts		20400 Kgs	20360 kgs	120 kgs	190/-		
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.