

PURCHASE DIVISION
Advice for approval for credit to supplier

(e)

Date: 17/12/22		Prepared by: Deepa		Serial no. 11934	
Supplier name: Cemex Infra				HO inward no.	
Firm/Company: MRP Hq		Project: NGA		HO received date	
PO/WO date: 31/11/22		PO/WO No. 20221103006		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	212	13/12/22	76,500/-	☒ Yes ☐ No
2.			1	☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):			76,500/-
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.:		Proof of delivery matches MRN	☐ Yes ☐ No
Amount B – Other Credits : Transportation charges			=
Amount C – Other Debits :			=
Amount D (D=A+B-C) – Amount to be credited to the supplier:			76,500/-
Amount E – PO / WO value:			9,00,000/-
Amount F – Difference (A – E):			8,23,500/-
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received	
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other	
Payment – due date		26/12/22	
Remarks: find bill			

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Deepa	V. Senthil			
Sign:					
Date	17/12/22	19 DEC 2022			
Approval limit	Upto 20k	P. V. Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No. 212	Dated 13-Dec-2022
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref. 1537 to 1538	Other Reference(s)
Buyer Modi Reality Pocharam LLP 5-4-183/3&4, IInd Floor, Soham Mansion , MG Road Sec-Bad 500003 GSTIN/UIN : 36ABIFM1836H1Z7 State Name : Telangana, Code : 36	Buyer's Order No. 20221103006	Dated 3-Nov-2022
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete	38245010	17.00 cum	3,813.57	cum	64,830.69
	<i>SGST</i>				9 %	5,834.76
	<i>CGST</i>				9 %	5,834.76
	<i>Less :</i>					(-)0.21
	<i>Round Off</i>					
	Total		17.00 cum			Rs 76,500.00

Amount Chargeable (in words)

E. & O.E

INR Seventy Six Thousand Five Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total
		Rate	Amount	Rate	Amount	Tax Amount
38245010	64,830.69	9%	5,834.76	9%	5,834.76	11,669.52
Total	64,830.69		5,834.76		5,834.76	11,669.52

Tax Amount (in words) : **INR Eleven Thousand Six Hundred Sixty Nine and Fifty Two paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**
 A/c No. : **261611100001529**
 Branch & IFS Code : **RAMPALLE & UBIN0826162**


Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



Modi Reality (Pocharam)					
Ledger Account					
Date	DC NO	V.NO	Quantity	Rate	M25 Pump
06/12/2022	1537	7605	8.50 cum	4500.00/cum	38250.00
06/12/2022	1538	7604	8.50 cum	4500.00/cum	38250.00
			17.00 cum		76500.00

Original

From Company:	Modi Realty Pocharam LLP 5-4-187/3&4, IInd FloorSoham MansionM.G.Road Secunderabad, TELANGANA,500003 GSTNO:36ABIFM1836H1Z7
Delivery Location:	Nilgiri Heights Sy.No-27,Pocharam Hyderabad,Telangana,502300 Vijayraj,9849497484

Supplier Details				
CEMEX INFRA Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc Rampally (Vill), Kesara (Mandal) Medc, TG, GSTIN:36AANFC3197R1ZJ G.Surender Reddy,8367099999				
PO No	20221103006	Quote No	NIL	
PO Date	03 Nov 2022	Quote Date	03 Nov 2022	
Supply Type	Purchase Order			

SN ^o .	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%				Amount		
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	
1	RMCC9497-RMC-RMC-M25---cum	200.00	3,813.55	0%	7,62,712	0%	9%	9%	0	68,644	68,644	
						Total Amount ...				0	68,644	68,644
										9,00,000		
										9,00,000		

Rupees in words : Eight Lakh Ninety Nine Thousands Nine Hundred And Ninety Nine .nine Two PaiseOnly.

Terms and Conditions:-

PAPER DELIVERY DETAILS			
S.No.	Billed.	Billed.	Am. Recd.
1.	181	7/11/22	189000/-
2.	188	19/11/22	4,56,751/-
3.	186	14/11/22	117000/-
4.	208	5/12/22	63000/-
5.	212	13/12/22	823500/-

Requisition Form

Company Name	Modi Realty Pocharam LLP			Date	03 Nov 2022
Site Or Phase	Nilgiri Heights			Time	10:28:02
Flat/Villa/Other	A-Block			Req.No.	182287
Material required before date				ID No	20221103003

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9497-RMC-RMC-M25---cum	200.00	0	200.00	4,000.00		

Remarks: Kindly give purchase order to Cimex infra

Prepared By :- Sravani. A

Sign:-

Date :- 03 Nov 2022

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Purchase Order

Original

RMC other terms :
RMC specification:
RMC quantity
RMC line pump:
Payment Terms :
Tax :
Delivery Date :
Delivery Location :
Bill submission:
Remarks :

Batching report + cube test report must be provided.
260 kgs of cement to be added per cum.
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
Line / boom pump charges included.
Within 30 days of delivery and on production of bill.
Inclusive of GST and all other taxes.
As per site engineers request.
As per details given above
Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Delivery at Pocharam NGH Contact Person Vijay-9849497484.

For Modi Realty Pocharam LLP

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED
03 NOV 2022
MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For CEMEX INFRA

Date :-

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	Cemex infra	Slab no.:	footing
Requisition nos.:	182287	A. Estimated quantity:	200 cum
PO nos.:	20221103006	B. Requisition quantity:	200 cum
Sign of Security	Sign of Admin	C. Actual quantity poured	200.5 cum
	Sign of Project Manger	D. Difference (C-A)	+0.5 cum

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	06.12.22	07.55	08.20	08.25	8.5 cum	1537	20400	20820	-	-	-	-
2.	06.12.22	08.25	08.45	08.50	8.5 cum	1538	20400	20500	-	-	-	-
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:												
Remarks	Total quantity received. Close PO 17 cum											

Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase@modirealty.com and report@modirealty.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.