

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	4545 OHT Columns purpose
Project:	Imopolis	Flat / Villa no.:	
Supplier:	SL RMC Plant	Slab no.:	
Requisition nos.:	206518	A. Estimated quantity:	56M3
PO nos.:	20221209001	B. Requisition quantity:	56M3
Sign of Security	Sign of Admin	C. Actual quantity poured	20M3
		D. Difference (C-A)	36M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	19.12.2022	09:55	10:25	11:03	07	169	16800	16920	-			
2	19.12.2022	12:25	13:41	14:21	07	170	16800	17160	-			
3	19.12.2022	02:58	03:42	04:10	06	172	14400	14480	-			
Total:					20M3		48000	48560	-			
Remarks	As per purchase order 56M3 but consumed 20M3 only											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.