

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	3600 Footing purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC Plant	Slab no.:	
Requisition nos.:	206520	A. Estimated quantity:	70M3
PO nos.:	20221209002	B. Requisition quantity:	70M3
Sign of Security	Sign of Admin	C. Actual quantity poured	83M3
		D. Difference (C-A)	13M3 (Extra)

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	20.12.2022	10:14	10:42	11:01	08	179	19200	19280	-			
2	20.12.2022	10:35	11:12	11:23	08	180	19200	19660	-			
3	20.12.2022	11:05	11:42	12:05	08	181	19200	19190	-			
4	20.12.2022	11:30	12:01	12:33	08	182	19200	19190	-			
5	20.12.2022	11:50	12:42	13:01	08	183	19200	19290	-			
6	20.12.2022	14:15	14:55	15:21	08	184	19200	19200	-			
7	20.12.2022	14:09	14:45	15:05	07	6120	16800	16620	-			
8	20.12.2022	13:57	14:24	14:55	07	6119	16800	17070	-			
9	20.12.2022	14:51	15:25	15:45	08	185	19200	19220	-			
10	20.12.2022	16:21	16:55	17:11	08	186	19200	19120	-			
11	20.12.2022	17:01	17:25	17:42	05	187	12000	11750	-			
Total:					83M3		199200	199590	-			

[illegible]

Note: 1. Report to be sent on a daily basis to purchase@medlogistics.com and report@medlogistics.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.