

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:		GVRC		Date:	24.12.2022
Site:		Innopolis		Prepared by:	S.Nagamani/Sridevi
Report From / To		17.12.2022 to 23.12.2022		Approved by:	Mr.Madhu
Report Date		24.12.2022.			
List of requisitions numbers missing in the report					
List of requisitions where PO/WO not prepared 3 working days after requisition:					
Req No.	Req Date	S.no	Item Description	Reason for not preparing PO/WO [#]	
206452	18.11.2022	1	Micro SD Card	PO not issue	
206481	26.11.2022	1	Laptop adaptor	PO not issue	
206536	12.12.2022	1	AMF panel AUX 2000	PO not issue	
206540	12.12.2022	1	Hand pump	PO not issue	
206546	14.12.2022	1	Smart phone	PO not issue	
206547	15.12.2022	1 to 2	400 sqmm cable jointing kit and 33kv 3x400sqmm cable jointing kit at transformer end	PO not issue	
206555	19.12.2022	1 to 4	Grigio serena, sofia grey ispira,ispira prolith grigio,ispira prolith grigio GVT	PO not issue	
206561	19.12.2022	1	Pressure boosterpump	PO not issue	
206570	23.12.2022	1	Fire rated door single leaf	PO not issue	
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:					
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^{\$}	
206076	05.07.2022	1	SS Railing	Work in progress(Mangilal is asking payment)	
206132	27.07.2022	1	Escalator	Work order	
206279	17.09.2022	1 to 2	Fire rated door (single leaf),fire door double leaf	Spoken with supplier, supplier is arranging for material	
206313	03.10.2022	1	Transformer	Spoken with supplier, supplier is arranging for material	
206314	04.10.2022	1	Lift	Spoken with supplier, supplier is arranging for material	
206328	08.10.2022	1	Ms fabrication work	Work order	
206332	10.10.2022	1 to 5	Main pcc-2,Sub pcc-2A,sub pcc-2B,Sub pcc-2C,main APFC-2A	Spoken with supplier, supplier is arranging for material	
206391	01.11.2022	1 to 3	Effluent treatment plant	Supplier is arranging material	
206392	02.11.2022	1	Atrium shed works	Work order	
206427	09.11.2022	1	PVC injection nozzle grouting	Supplier is asking Payment	
206432	11.11.2022	1	FRP Thadaka	Supplier is asking Payment	
206456	21.11.2022	1 to 2	Flush doors	Supplier is asking payment	
206460	22.11.2022	1	Electrical panel	Work order	
206486	30.11.2022	1 to 2	Furniture and fixtures	Supplier asking payment	
206494	05.12.2022	1	Electrical panel LT for chilled water purpose	Work order	
206495	05.12.2022	1 to 7	Counter wash basin,sensor faucet,wash basin, wash basin pedestal,wall hung EWC,EWC misc,cp health	Asking about payment	
206496	05.12.2022	1	urinals	Asking about payment	

206504	06.12.2022	1 to 10	Electrical power supply	Advance payment			
206507	06.12.2022	1 to 2	Coffee powder, tea powder	Sent driver to collect			
206527	12.12.2022	1 to 12	Electrical bus duct	Work order			
206528	12.12.2022	1 to 30	Electrical bus duct	Work order			
206538	12.12.2022	1	Hand blower	Supplier Asking payment			
206560	19.12.2022	1	Anchor bolts 10mm	Material will reach site by monday			
No. of gate passes issued this week:			NIL	From No.		To No.	
Delivery van site visit on:			17.12.2022 to 23.12.2022				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?					Yes		
Items not ordered but received:							
Other corrections & remarks:							
Details of steel & cement stock							
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod – kgs	Stock at site – no of rods	Stock at site in Kgs	Previous stock in Kgs	
1.	8mm	.395	4.74	421	2000	10000	
2.	10mm	.617	7.404	0	0	15000	
3.	12mm	.89	10.68	280	3000	2800	
4.	16mm	1.58	18.96	421	8000	35000	
5.	20mm	2.47	29.64	0	0	15000	
6.	25mm	3.86	46.32	0	0	54000	
7.	32mm	6.32	75.84	0	0	5000	
8.	Binding wire				1500	2500	
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	500	PPC/PSC last weeks stock	340
Details		Project Manager		Admin Officer/Manager		Admin Audit	
Sign		T.Madhu		S.Nagamani			
Date		24.12.2022		24.12.2022			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajikumam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!