

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Discovery center		Block No.:	Towards sumps purpose
Project:	Genopolis		Flat / Villa no.:	-
Supplier:	SL RMC Plant		Slab no.:	-
Requisition nos.:	196259		A. Estimated quantity:	30 cub meter
PO nos.:	20221031005		B. Requisition quantity:	30 cub meter
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	19 cum received on 17.11.2022, 4cum received 23.12.2022
			D. Difference (C-A)	7 cub meter

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	23.12.2022	13:00	13:55	14:00	4 m3	6190	9,600	10,960				
Total:		1 nos			4 m3		9,600	10,960				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.