

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	3600 Footing purpose
Project:	Imnopolis	Flat / Villa no.:	
Supplier:	SL RMC Plant	Slab no.:	
Requisition nos.:	206567	A. Estimated quantity:	100M3
PO nos.:	20221220001	B. Requisition quantity:	100M3
Sign of Security	Sign of Admin	C. Actual quantity poured	56M3
	Sign of Project Manger	D. Difference (C-A)	44M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	24.12.2022	09:10	09:35	10:04	07	6210	16800	16210	590			
2	24.12.2022	12:21	13:02	13:25	07	6214	16800	16110	690			
3	24.12.2022	15:30	16:10	16:42	07	6216	16800	16240	560			
4	24.12.2022	17:16	17:24	17:55	07	6217	16800	16540	260			
5	24.12.2022	17:26	18:11	18:24	07	6218	16800	16520	280			
6	24.12.2022	17:36	18:05	18:35	07	6219	16800	16400	400			
7	24.12.2022	22:19	22:38	23:05	07	6223	16800	16720	-			
8	24.12.2022	22:37	23:15	23:52	07	6225	16800	16690	-			
Total:					56M3		134400	131430	2780			
Remarks	As per purchase order 100M3 but consumed 56M3 only											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit