

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 23/12/22		Prepared by: Deepa		Serial no. 12021	
Supplier name: Cema Infra				HO inward no.	
Firm/Company: MRPHP		Project: NGH		HO received date	
PO/WO date: 21/12/22		PO/WO No. 2021202002		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	224	21/12/22	30,800/-	☒ Yes ☐ No	
2.	219	17/12/22	1,34,200/-	☒ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				16,50,000/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:	Bill attached		Proof of delivery matches MRN	☒ Yes ☐ No	
Amount B – Other Credits : Transportation charges				-	
Amount C – Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				1,65,000/-	
Amount E – PO / WO value:				12,32,000/-	
Amount F – Difference (A – E):				10,67,000/-	
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☒ Short received ☐ Part received			
Close PO / WO		☐ Yes ☒ No – wait for balance material ☐ Other			
Payment – due date		02/01/23			
Remarks: Part bill					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Deepa	Manu			
Sign:					
Date	23/12/22	23 DEC 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No.	Dated
	224	21-Dec-2022
Buyer Modi Reality Pocharam LLP 5-4-183/3&4, IInd Floor, Soham Mansion , MG Road Sec-Bad 500003 GSTIN/UIN : 36ABIFM1836H1Z7 State Name : Telangana, Code : 36	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	1621	
	Buyer's Order No.	Dated
	20221202002	2-Dec-2022
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Terms of Delivery	

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete	38245010	7.00 cum	3,728.81	cum	26,101.67
	SGST				9 %	2,349.15
	CGST				9 %	2,349.15
	Round Off					0.03
Total			7.00 cum			Rs 30,800.00

Amount Chargeable (in words)

E. & O.E

INR Thirty Thousand Eight Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	26,101.67	9%	2,349.15	9%	2,349.15	4,698.30
Total	26,101.67		2,349.15		2,349.15	4,698.30

Tax Amount (in words) : **INR Four Thousand Six Hundred Ninety Eight and Thirty paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**

A/c No. : **261611100001529**

Branch & IFS Code : **RAMPALLE & UBIN0826162**


Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



Date	dc no	v.no	Quantity	Rate	M25 Pump
19/12/2022	1621	5532	7.00 cum	4400.00/cum	30800.00

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UID: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No.	Dated
	219	17-Dec-2022
Buyer Modi Reality Pocharam LLP 5-4-183/3&4, IInd Floor, Soham Mansion , MG Road Sec-Bad 500003 GSTIN/UID : 36ABIFM1836H1Z7 State Name : Telangana, Code : 36	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	1603 to 1608	
	Buyer's Order No.	Dated
	20221202002	2-Dec-2022
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
Terms of Delivery		

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete	38245010	30.50 cum	3,728.81	cum	1,13,728.71
	SGST				9 %	10,235.58
	CGST				9 %	10,235.58
	Round Off					0.13
Total			30.50 cum			Rs 1,34,200.00

Amount Chargeable (in words)

E. & O.E

INR One Lakh Thirty Four Thousand Two Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total
		Rate	Amount	Rate	Amount	Tax Amount
38245010	1,13,728.71	9%	10,235.58	9%	10,235.58	20,471.16
Total	1,13,728.71		10,235.58		10,235.58	20,471.16

Tax Amount (in words) : **INR Twenty Thousand Four Hundred Seventy One and Sixteen paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**

A/c No. : **261611100001529**

Branch & IFS Code : **RAMPALLE & UBIN0826162**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



Purchase Order

Original

From Company:

Modi Realty Pocharam LLP

5-4-187/3&4, IInd Floor Soham Mansion M.G.Road

Secunderabad, TELANGANA, 500003

GSTNO:36ABIFM1836H1Z7

Delivery Location: Nilgiri Heights

Sy.No-27, Pocharam

Hyderabad, Telangana, 502300

Vijayraj, 9849497484

Supplier Details

CEMEX INFRA

Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc

Rampally (Vill), Kesara (Mandal) Medc, TG,

GSTIN:36AANFC3197RIZJ

G.Surender Reddy,8367099999

PO No

20221202002

Quote No

NIL

P.O. Date

02 Dec 2022

Quote Date

02 Dec 2022

Supply Type

Purchase Order

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%						Amount	
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT		
1	RMCC9497-RMC-RMC-M25---cum	280.00	3,728.81	0%	10,44,068	0%	9%	9%	0	93,966	93,966	12,32,000	
Total Amount ...										0	93,966	93,966	12,32,000

Rupees in words : Twelve Lakhs Thirty One Thousands Nine Hundred And Ninety Nine ,eight Two PaiseOnly.

Rupees in words : Twelve Lakhs Thirty One Thousands Nine Hundred And Ninety Nine .eight Two PaiseOnly.

Terms and Conditions:-

S.No.	DATE	LEAF	Amount
1.	2/14	14/12/22	275000/-
2.	2/13	13/12/22	783200/-
3.	224	21/12/22	30,800/-
4.	219	17/12/22	134200/-
5.			

Purchase Order

Original

RMC other terms :
RMC specification: 260 kgs of cement to be added per cum.
RMC quantity: Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
RMC line pump: Line / boom pump charges included.
Payment Terms : Within 30 days of delivery and on production of bill.
Tax : Inclusive of GST and all other taxes.
Delivery Date : As per site Engineers Request.
Delivery Location : As per details given above
Bill submission: Vendor Shall submit proof of delivery+original invoice at head office of purchaser
Remarks : Delivery at NGH Pocharam Contact Person Mr Vijay-9849497484.

For Modi Realty Pocharam LLP

Authorised Signatory

Name :-

Sign:-

Date :-

Accepted the above Terms And Conditions
For CEMEX INFRA

Date :-

APPROVED

02 DEC 2022

MINISH PARIKH
MANAGER PROCUREMENT

Requisition Form

Company Name	Modi Realty Pocharam LLP	Date	01 Dec 2022
Site Or Phase	Nilgiri Heights	Time	11:03:02
Flat/Villa/Other	A-Block	Req.No.	182337
Material required before date		ID No	20221201001

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9497-RMC-RMC-M25---cum	280.00	0	280.00	4,000.00		

Remarks: for A-Block slab 8 concrete and flat no 4 upper and lower basement slab concrete works .give work order for cimex infra .

Approved By:-

Prepared By :- Stravani. A

Sign:-

Date:-

Sign:-

Date :- 01 Dec 2022

APPROVED

Note: On receipt of material at site write inward number and date in last two columns

02 DEC 2022

MINISH PARIKH
MANAGER PROCUREMENT

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	Cemex infra	Slab no.:	Retaining wall
Requisition nos.:	182337	A. Estimated quantity:	280 m ³
PO nos.:	20221202002	B. Requisition quantity:	280 m ³
Sign of Security	Sign of Admin	C. Actual quantity poured	278 m ³
		D. Difference (C-A)	2 m ³

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	19.12.22	07:55	08:20	08:25	7 cum	1621	16800	17240	-	-	-	-
2.									-	-	-	-
3.									-	-	-	-
4.									-	-	-	-
5.									-	-	-	-
6.									-	-	-	-
7.									-	-	-	-
8.									-	-	-	-
9.									-	-	-	-
10.									-	-	-	-
11.									-	-	-	-
Total:					7 cum				-	-	-	-
Remarks	Balance quantity to be receive to site . Don't close PO .											

Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 Kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A - block
Supplier:	Cemex infra	Slab no.:	Slab 6
Requisition nos.:	182337	A. Estimated quantity:	280 m3
PO nos.:	20221202002	B. Requisition quantity:	280 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	271 m3
		D. Difference (C-A)	9 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	15.12.22	07:55	08:20	08:25	8 cum	1603	19200	19690	-	-	-	-
2.	15.12.22	08:25	08:45	08:50	6 cum	1604	14400	14600	-	-	-	-
3.	15.12.22	08:30	09:00	09:05	6 cum	1605	14400	14570	-	-	-	-
4.	15.12.22	09:00	09:25	09:30	7 cum	1608	16800	16680	-	-	-	-
5.	15.12.22	09:25	09:50	09:55	3.5 cum	1606	8400	8590	-	-	-	-
6.									-	-	-	-
7.									-	-	-	-
8.									-	-	-	-
9.									-	-	-	-
10.									-	-	-	-
11.									-	-	-	-
Total:					30.5 cum							
Remarks	Balance quantity to be receive to site. Don't close PO.											

Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + pour reports + test reports + photographs at site.