

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company firm:	Modi Reality Mallapur LLP	Block No.:	H- block
Project:	Gulmohar Residency	Flat / Villa no.:	Driveway slab.
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	208573	A. Estimated quantity:	55M3(M20)
PO nos.:	20221222001	B. Requisition quantity:	55M3
security	Sign of Admin	C. Actual quantity poured	45M3
	Sign of Project Manger	D. Difference (C-A)	10M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	24.12.22	11:44	12:15	12:30	8M3	1634	19200	19140	-60			
2.	24.12.22	12:15	12:35	12:45	8M3	1635	19200	19070	-130			
3.	24.12.22	12:24	12:40	13:00	6.5M3	1636	15600	15440	-160			
4.	24.12.22	12:37	12:55	13:15	6.5M3	1637	15600	15420	-180			
5.	24.12.22	13:10	13:35	13:45	6.5M3	1638	15600	15600	0			
6.	24.12.22	13:38	14:15	14:35	6.5M3	1639	15600	15710	+110			
7.	24.12.22	16:08	16:15	16:45	3M3	1641	7200	7120	-80			
8.												
9.												
10.												
Total:					45M3		108000	107500	-500			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2.400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit