

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 29-12-22		Prepared by: S. Jaysudha		Serial no. 12290	
Supplier name: Cemex India		HO inward no.:			
Firm/Company: Sov LLP		Project: Sov part-III		HO received date:	
PO/WO date: 29-11-22		PO/WO No. 20221129003		Scan ID.:	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	218	14-12-22	46,200/-	☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):			46,200/-
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.:	pouring report attached		Proof of delivery matches MRN ☐ Yes ☐ No
Amount B – Other Credits : Transportation charges			—
Amount C – Other Debits :			—
Amount D (D=A+B-C) – Amount to be credited to the supplier:			46,200/-
Amount E – PO / WO value:			50,400/-
Amount F – Difference (A – E):			4,200/-
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received	
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other	
Payment – due date		9-01-23	
Remarks: Final bill			

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	APPROVED 30 DEC 2022 R. VENKATESHWARLU MANAGER PURCHASE	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Silver Oak Villas LLP 5-4-187/3 & 4 , IInd Floor, M.G. Road, Secunderabad-500003 GSTIN/UIN : 36ADBFS3288A2Z7 State Name : Telangana, Code : 36	Invoice No. 218 Delivery Note	Dated 14-Dec-2022 Mode/Terms of Payment Other Reference(s) Dated 29-Nov-2022 Delivery Note Date Destination Terms of Delivery
--	--	---

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete	38245010	11.00 cum	3,559.32	cum	39,152.54
	SGST				9 %	3,523.73
	CGST				9 %	3,523.73
Total			11.00 cum			Rs 46,200.00

Amount Chargeable (in words)

E. & O.E

INR Forty Six Thousand Two Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	39,152.54	9%	3,523.73	9%	3,523.73	7,047.46
Total	39,152.54		3,523.73		3,523.73	7,047.46

Tax Amount (in words) : **INR Seven Thousand Forty Seven and Forty Six paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**

A/c No. : **261611100001529**

Branch & IFS Code : **RAMPALLE & UBIN0826162**

for CEMEX INFRA

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice



Date	dc.no	v.no	Quantity	Rate	M25 Dump
03/12/2022	1532	5548	5.00 cum	4200.00/cum	21000.00
08/12/2022	1563	5541	6.00 cum	4200.00/cum	25200.00
			11.00 cum		46200.00

Purchase Order

Original

From Company:	Silveroak Villas LLP 5-4-187/3&4, IInd Floor Soham Mansion M.G. Road Secunderabad, TELANGANA, 500003 GSTNO:36ADBFS3288A2Z7	Delivery Location: Silver Oak Villas III Sy .No.11,12,14,15,16,17,18 , 294Cherlapally Hyderabad,Telangana,501301 Prushotham,9502288244....65908777
---------------	---	---

Supplier Details					
CEMEX INFRA Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc Rampally (Vill), Kesara (Mandal) Medc, TG, GSTIN:36AANFC3197R1ZJ G.Surender Reddy,8367099999		PO No	20221129003	Quote No	NIL
		PO Date	29 Nov 2022	Quote Date	29 Nov 2022
		Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	Amount
1	RMCC9497-RMC-RMC-M25---cum	12.00	3,559.32	0%	42,712	0%	9%	9%	0	3,844	3,844	50,400
						Total Amount ...			0	3,844	3,844	50,400

Rupees in words : Fifty Thousands Three Hundred And Ninety Nine .ten PaiseOnly.

Terms and Conditions:-

Purchase Order

Original

RMC other terms : Batching report + cube test report must be provided.
RMC specification: 220 kgs of cement to be added per cum.
RMC quantity Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
RMC line pump: Line / boom pump charges included.
Payment Terms : Within 30 days of delivery and on production of bill.
Tax : Inclusive of GST and all other taxes.
Delivery Date : As per site Engineers Request.
Delivery Location : As per details given above
Bill submission: Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Remarks : Delivery at SOVLLP Cherlapally Contact Person Purshottam-9502177288.

For Silveroak Villas LLP

Authorised Signatory

Name :-

Sign:-

Date :-

Accepted the above Terms And Conditions
For CEMEX INFRA

Date :-

APPROVED

29 NOV 2022

MINISH PARIKH
MANAGER PROCUREMENT

Requisition Form

Company Name	Silveroak Villas LLP	Date	22 Nov 2022
Site Or Phase	Silver Oak Villas III	Time	02:15:06
Flat/Villa/Other	For Villa no.186,187,188 Purpose	Req.No.	184821
Material required before date		ID No	20221122004

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9497-RMC-RMC-M25---cum	12.00	0	12.00	4,000.00		

Remarks: For Villa no.186,187,188 column -I Purpose

Prepared By :- Meenakshi

Sign:-

Date :- 22 Nov 2022

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	SOVLLP	Block No.:	For 186,187,188 column-1 Purpose
Project:	SOV-III	Flat / Villa no.:	For 186,187,188 column-1 Purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	184821/20221122004	A. Estimated quantity:	12
PO nos.:	20221129003	B. Requisition quantity:	12
Sign of Security	Sign of Admin	C. Actual quantity poured	11
		D. Difference (C-A)	01

APPROVED BY
Project Manager
13 DEC 2022
K. PURSHOTAM
Project Manager (Silver Oak Villa Phase-III)

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	03/12/22	08:36	09:10	09:30	05	1532	12,000	12,050				
2.	08/12/22	08:35	08:50	09:20	06	1563	14,400	14,570				
3.												
4.												
5.												
6.												
7.												
8.												
Total:					11 Cumts		26,400Kgs	26,620 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.