

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		29/12/22		Prepared by	Minish	Serial no.	12252
Supplier name		Vasant Enterprises				HO inward no.	
Firm/Company		GVRC		Project	Innapolis	HO received date	
PO/WO date		18/11/22		PO/WO No.	20221118001	Scan ID.	
Sl no.	Bill no.		Bill date		Bill amount	Original attached	
1.	944/22-23		24/11/22		5,99,833/-	☒ Yes ☐ No	
2.					/	☐ Yes ☐ No	
3.					/	☐ Yes ☐ No	
4.					/	☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):						5,99,243/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report							
MRN nos.:	Steel report attached				Proof of delivery matches MRN	☐ Yes ☐ No	
Amount B – Other Credits : Transportation charges						500 + 18% = 590/-	
Amount C – Other Debits :						-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:						5,99,833/-	
Amount E – PO / WO value:						6,17,140/-	
Amount F – Difference (A – E):						17,307/-	
Quantity received as per PO / WO			☒ Yes ☐ Excess received ☐ Short received ☐ Part received				
Close PO / WO			☒ Yes ☐ No – wait for balance material ☐ Other				
Payment – due date			02/01/23				
Remarks:			final bill				
Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager		
Name:							
Sign:							
Date							
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k		

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

VASANT ENTERPRISES

Dealers in : Iron & Steel, M. S. & S. S. Plates, Pipes, Angles, Channels, Beam, Rounds, etc.,

Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

5-5-100, Ranigunj, Secunderabad - 500 003. (T. S.)

Ph. : 040-66554351, 66334351 M : 98480 30075 E-mail : mekul.mehta91@yahoo.in

No. 944 / 22-23.		TAX INVOICE		Date 24/11/2022			
M/s. G.V. RESEARCH CENTERS PVT LTD. 5-4-187/334 IInd floor Soham Mansion M.G. Road - SEC-BAD 500003. GST No. 36AAHCG14562D1ZP.		Y. Order No. : 20221118001 Dt. 18.11.22 D.C. No. : 549/22-23 Dt. 24.11.22 Desp. Per : BY ROAD. Truck No. : TS15UD3698. Payment Due on : IMMEDIATELY.					
S.No.	PARTICULARS	HSN Code	Qty. M.T.	Rate	Per	AMOUNT Rs. P.	
①	TMT STEEL BARS 20MM	7214	5900 KG	52.30	KG	308570	00
②	TMT STEEL BARS 25MM	7214	3810 KG	52.30	KG	199263	00
		TOTAL WT	9710 KG			507833	00
Rupees FIVE LAKH NINETY NINE THOUS- AND EIGHT HUNDRED THIRTY/THREE ONLY.				Kanta/Hamali/Others		500/-	
				Freight Charges		—	—
				Total		508333	00
Bank : CITY UNION BANK Branch : M.G. Road, Secunderabad. A/C No. : 076120000148567 IFSC : CIUB00000076				CGST @ 9 %		45749	97
				SGST @ 9 %		45749	97
				IGST @ — %		—	—
GST No. 36AAIFV6997M1Z1				G.Total		599833	00

Note : Goods once sold will not be taken back. If the amount of the bill is not paid within 15 days interest @ 36% p. a. will be charged. Received the goods in good condition Subject to Secunderabad Jurisdiction

E. & O. E.

For VASANT ENTERPRISES

[Signature]

Purchase Order

From Company:

GV Research Centers Pvt. Ltd
5-4-187/3&4, 11nd Floor Soham Mansion M.G. Road
Secunderabad, TELANGANA, 500003
GSTNO:36AAHCG4562D1ZP

Delivery Location: Innopolis

Sy no-542, Genome Valley, Thurkapanu, Secunderabad,
Hyderabad, Telangana, 500078
Madhu, 7981951035



Original

Supplier Details

Vasant Enterprises
5-5-100, Raniguni, Secunderbad-3.
Secunderabad, TG, 500003
GSTIN:36AAIFV6997M1Z1
Mr. Mehul Mehta, 9848030075
mehul.m, etha91@gmail.com

PO No	20221118001	Quote No	NIL
PO Date	18 Nov 2022	Quote Date	21 Nov 2022
Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%					Amount
1	STEL6515-Steel-Tor Steel---20mm-Kgs	6,000.00	52.30	0%	3,13,800	IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT
						0%	9%	9%	0	28,242	28,242
2	STEL5166-Steel-Tor Steel---25mm-Kgs	4,000.00	52.30	0%	2,09,200	0%	9%	9%	0	18,828	18,828
Total Amount ...										0	47,070
Rupees in words : Six Lakh Seventeen Thousands One Hundred And Forty Only.											6,17,140

Terms and Conditions:-

Tor steel specification / Brand : FE500. _____ brand.

Tor steel transportation cost: Included in above price.

Tor steel loading/unloading: Included in above price.

Payment Terms : Within 30 days of delivery and on production of bill.

Tax : Inclusive of GST and all other taxes.

Delivery Date : Within 2 days of PO

Delivery Location : As per details given above

Bill submission: Vendor Shall submit proof of delivery with original invoice at head office of purchaser

Page 1 of 2

21/11/22 02:43:24 PM

Purchase Order

Remarks :

Delivery at GVRC Turkapally Contact Person Mr Madhu-9502211499.

Original

For GV Research Centers Pvt. Ltd	
Authorised Signatory	
Name :-	APPROVED
Sign:-	21 NOV 2022
Date :-	MINISH PARIKH
MANAGER-PROCUREMENT	
Accepted the above Terms And Conditions For Vasant Enterprises	
Date :-	

Requisition Form

Company Name	GV Research Centers Pvt. Ltd	Date	18 Nov 2022
Site Or Phase	Innopolis	Time	10:37:02
Flat/Villa/Other		Req.No.	206450
Material required before date		ID No	20221118001

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	STEL 6515-Steel-Tor Steel---20mm-Kgs	6,000.00	88,380	6,000.00	70.00		
2	STEL 5166-Steel-Tor Steel---25mm-Kgs	4,000.00	93,970	4,000.00	70.00		

Remarks: Towards 3600Block purpose

Prepared By :- Sridevi

Sign:-


Date :- 18 Nov 2022

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Tor Steel Delivery Report

Company/ firm:	GVRC	Test report received	No	A. PO quantity (in kgs)	10000
Project:	Innopolis	DCs received	Yes	B. Gross vehicle weight	48860
Block/ Villa No.:	3600 block purpose	Weighment slips received	Yes	C. Net vehicle weight	39050
Requisition nos.:	206450	Total qty as per PO received	Yes	D. Actual quantity delivered (B-C)	9710 ✓
PO No(s).	20221118001	Close PO	Yes	E. Difference (D- A)	290
Supplier:	Vasant Enterprises	Vehicle no.	TS15UD3698	MRN No.	20221203002
Delivery date	24.11.2022	Delivery time	11:30	Inward no.	10551
Sign of security		Sign of Admin		Sign of Project manager	
Date	03.12.2022	Date	03.12.2022	Date	03.12.2022

Details of TMT steel delivered -

Sl. No	Item	Specified weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.50	-	-
2.	10 mm	7.50	-	-
3.	12 mm	10.67		
4.	16 mm	18.96		
5.	20 mm	29.63	199	5900 ✓
6.	25 mm	46.30	82	3810 ✓
7.	32 mm	66.67		
8.	Binding wire	In bundles	-	-
9.	Other			
Total:			281	9710 ✓
Remarks:				

Note: 1. Report to be sent by email to purchase@modiproperties.com and report-audit@modiproperties.com within one working day. 2. Original to be maintained at site. 3. Original DCs, test reports, weighment slips, bills, photos, etc., to be attached to this report and filed at site. 4. Report must have totals calculated. 5. Make a separate report for every truck load received.

Received on 28/12/22