

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	3600Lift-01,02 footings and beams purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	KN Infra	Slab no.:	
Requisition nos.:	206551	A. Estimated quantity:	120M3
PO nos.:	20221215002	B. Requisition quantity:	120M3
Sign of Security	Sign of Admin	C. Actual quantity poured	48M3
	<i>Sindevi</i>	D. Difference (C-A)	72M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 day cube test strength in kN/m2
1	26.12.2022	11:30	12:05	12:25	08	0801	19200	18700	500			
2	26.12.2022	11:44	12:12	12:42	08	0802	19200	18930	-			
3	26.12.2022	12:05	12:44	13:01	08	0803	19200	19070	-			
4	26.12.2022	12:40	13:12	13:24	08	0804	19200	19170	-			
5	26.12.2022	13:06	13:28	13:55	08	0805	19200	18970	-			
6	26.12.2022	15:20	15:48	16:10	08	0809	19200	19050	-			
Total:					48M3		115200	113890	500			
Remarks	As per purchase order 120M3 but consumed 48M3 only											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site