

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Discovery center	Block No.:	Towards central lobby
Project:	Genopolis	Flat / Villa no.:	-
Supplier:	SL RMC Plant	Slab no.:	4
Requisition nos.:	196181	A. Estimated quantity:	150 cub meter
PO nos.:	20220819002	B. Requisition quantity:	150 cub meter
Sign of Security	Sign of Admin	C. Actual quantity poured	84 cum received on 3/9/2022, 42 cum revived on 9/9/2022, 24 cum received on 31/12/2022
		D. Difference (C-A)	0 cub meter

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	31.12.2022	16:28	17:20	18:15	7 m3	6320	16,800	16,650				
2.	31.12.2022	17:20	18:05	19:25	7 m3	6321	16,800	16,260				
3.	31.12.2022	18:32	19:20	20:30	7 m3	6322	16,800	16,430				
4.	31.12.2022	19:41	20:15	21:55	3 m3	6323	7,200	7,310				
Total:		4 nos			24 m3		57,600	56,650				
Remarks	PO CLOSED											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report@rudi@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one Pq. 5. Weight all vehicles. 6. Cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + pour reports + test reports + photographs at site.