

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Discovery center	Block No.:	Towards central lobby
Project:	Genopolis	Flat / Villa no.:	-
Supplier:	SL RMC Plant	Slab no.:	4
Requisition nos.:	196322	A. Estimated quantity:	80 cub meter
PO nos.:	20221227006	B. Requisition quantity:	80 cub meter
Sign of Security	Sign of Admin	C. Actual quantity poured	67 cum received on 31.12.2022
		D. Difference (C-A)	13 cub meter

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	31.12.2022	10:25	11:22	12:00	7 m3	6313	16,800	16,800				
2.	31.12.2022	10:36	11:30	13:10	7 m3	6314	16,800	16,670				
3.	31.12.2022	10:50	11:40	14:15	7 m3	6315	16,800	16,540				
4.	31.12.2022	11:12	11:50	15:15	8 m3	234	19,200	19,010				
5.	31.12.2022	12:12	12:40	15:45	8 m3	236	19,200	19,090				
6.	31.12.2022	12:26	12:50	16:15	8 m3	237	19,200	19,290				
7.	31.12.2022	12:45	13:15	16:40	8 m3	238	19,200	19,150				
8.	31.12.2022	13:15	14:15	17:15	7 m3	6316	16,800	16,510				
9.	31.12.2022	16:15	17:15	17:10	7 m3	6319	16,800	16,690				
Total:		9 nos			67 m3		160,000	159,750				
Remarks	13 cum will be used for next slab.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.