

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		30/12/22		Prepared by		Deepa		Serial no.		12324	
Supplier name		comex Infra				HO inward no.					
Firm/Company		MRP HP		Project		NGH		HO received date			
PO/WO date		16/12/22		PO/WO No.		2022121601		Scan ID.			
Sl no.	Bill no.			Bill date		Bill amount		Original attached			
1.	225			21/12/22		1,81,800/-		☒ Yes ☐ No			
2.	227			22/12/22		46,550/-		☒ Yes ☐ No			
3.								☐ Yes ☐ No			
4.								☐ Yes ☐ No			
Amount A – Bills total (Excluding Transport & Hamali Charges):								2,27,850/-			
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report											
MRN nos.:		Bill attached				Proof of delivery matches MRN		☒ Yes ☐ No			
Amount B – Other Credits : Transportation charges								-			
Amount C – Other Debits :								-			
Amount D (D=A+B-C) – Amount to be credited to the supplier:								2,27,850/-			
Amount E – PO / WO value:								2,45,027/-			
Amount F – Difference (A – E):								17,177/-			
Quantity received as per PO / WO				☐ Yes ☐ Excess received ☒ Short received ☐ Part received							
Close PO / WO				☐ Yes ☒ No – wait for balance material ☐ Other							
Payment – due date				9/01/23							
Remarks: Part bill											
Approved by		Purchase Officer		Purchase Manager		M D		Accountant		Accounts Manager	
Name:		Deepa		Venu							
Sign:											
Date		30/12/22		02 JAN 2023							
Approval limit		Upto 20k		Above 20k		Above 100k		Upto 20k		Above 20k	

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Modi Reality Pocharam LLP 5-4-183/3&4, IInd Floor, Soham Mansion , MG Road Sec-Bad 500003 GSTIN/UIN : 36ABIFM1836H1Z7 State Name : Telangana, Code : 36	Invoice No.	Dated
	225	21-Dec-2022
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	1610 to 1623	
	Buyer's Order No.	Dated
	20221216001	16-Dec-2022
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M30 Pump Ready Mix Concrete	38245010	37.00 cum	4,152.54	cum	1,53,644.06
	SGST				9 %	13,827.97
	CGST				9 %	13,827.97
Total			37.00 cum			Rs 1,81,300.00

Amount Chargeable (in words) E. & O.E

INR One Lakh Eighty One Thousand Three Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	1,53,644.06	9%	13,827.97	9%	13,827.97	27,655.94
Total	1,53,644.06		13,827.97		13,827.97	27,655.94

Tax Amount (in words) : **INR Twenty Seven Thousand Six Hundred Fifty Five and Ninety Four paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**
A/c No. : **261611100001529**
Branch & IFS Code : **RAMPALLE & UBIN0826162**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



Modi Reality (Pocharam)					
Ledger Account					
Date	dc no	v.no	Quantity	Rate	M30 Dump
16/12/2022	1610	5535	6.50 cum	4900.00/cum	31850.00
16/12/2022	1611	6885	6.50 cum	4900.00/cum	31850.00
17/12/2022	1614	1527	6.50 cum	4900.00/cum	31850.00
17/12/2022	1615	5547	5.50 cum	4900.00/cum	26950.00
19/12/2022	1620	7605	6.00 cum	4900.00/cum	29400.00
19/12/2022	1623	5535	6.00 cum	4900.00/cum	29400.00
			37.00 cum		181300.00

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Modi Reality Pocharam LLP 5-4-183/3&4, IInd Floor, Soham Mansion , MG Road Sec-Bad 500003 GSTIN/UIN : 36ABIFM1836H1Z7 State Name : Telangana, Code : 36	Invoice No.	Dated
	227	22-Dec-2022
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	1629 to 1630	
	Buyer's Order No.	Dated
	20221216001	16-Dec-2022
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Terms of Delivery	

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M30 Pump Ready Mix Concrete	38245010	9.50 cum	4,152.54	cum	39,449.13
	SGST				9 %	3,550.42
	CGST				9 %	3,550.42
	Round Off					0.03
Total			9.50 cum			Rs 46,550.00

Amount Chargeable (in words)

E. & O.E

INR Forty Six Thousand Five Hundred Fifty Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	39,449.13	9%	3,550.42	9%	3,550.42	7,100.84
Total	39,449.13		3,550.42		3,550.42	7,100.84

Tax Amount (in words) : **INR Seven Thousand One Hundred and Eighty Four paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**

A/c No. : **261611100001529**

Branch & IFS Code : **RAMPALLE & UBIN0826162**


Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



Modi Reality (Pocharam)					
Ledger Account					
For 21-Dec-2022					
Date	dc no	v.no	Quantity	Rate	M30 Dump
21/12/2022	1629	5547	6.00 cum	4900.00/cum	29400.00
21/12/2022	1630	5541	3.50 cum	4900.00/cum	17150.00
			9.50 cum		46550.00

Original

Delivery Location: Nilgiri Heights
Sy.No-27,Pocharam
Hyderabad,Telangana,502300
Vijavraj,9849497484

CEMEX INFRA

PO No	20221216001	Quote No	NIL
PO Date	16 Dec 2022	Quote Date	20 Dec 2022
Supply Type	Purchase Order		

Rupees in words : Two Lakh Forty Five Thousands Twenty Seven Only.

PART DELIVERY DETAILS			
No.	Bill no.	Bill Dt.	am
1.	225	21/12/22	18,300/-
2.	227	22/12/22	46,550/-
3.			
4.			
5.			

Purchase Order

Original

RMC other terms : Batching report + cube test report must be provided.
RMC specification: 275 kgs of cement to be added per cum.
RMC quantity Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
RMC line pump: Line / boom pump charges included.
Payment Terms : Within 30 days of delivery and on production of bill.
Tax : Inclusive of GST and all other taxes.
Delivery Date : As Per Site Engineers Request.
Delivery Location : As per details given above
Bill submission: Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Remarks : Delivered.

For Modi Realty Pocharam LLP

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED
20 DEC 2022
MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For CEMEX INFRA

Date :-

Requisition Form

Company Name	Modi Realty Pocharam LLP			Date	16 Dec 2022
Site Or Phase	Nilgiri Heights			Time	10:51:10
Flat/Villa/Other	Col 9 columns concrete work purpose .			Req.No.	182359
Material required before date				ID No	20221216001

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9841-RMC-RMC-M30---cum	50.00	0	50.00	4,300.00		

Remarks: PO required urgent .

Prepared By :- Sravani. A

Sign:-

Date :- 16 Dec 2022


4153/-
+18/-

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	Cemex infra	Slab no.:	Columns
Requisition nos.:	182359	A. Estimated quantity:	50 m3
PO nos.:	20221216001	B. Requisition quantity:	50 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	37 m3
	21/12/22	D. Difference (C-A)	13 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	19.12.22	10:00	10:25	10:30	6 cum	1620	14400	14380	-	-	-	-
2.	19.12.22	10:25	10:50	10:55	6 cum	1623	14400	14390	-	-	-	-
3.											-	-
4.											-	-
5.											-	-
6.											-	-
7.											-	-
8.											-	-
9.											-	-
Total:					12 cum							
Remarks	Balance quantity to be receive to site . Don't close PO .											

Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	Cemex infra	Slab no.:	Columns
Requisition nos.:	182359	A. Estimated quantity:	50 m3
PO nos.:	20221216001	B. Requisition quantity:	50 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	25 m3
	20/12/22	D. Difference (C-A)	25 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	17.12.22	10:00	10:25	10:30	6.5 cum	1614	15600	15680	-	-	-	-
2.	17.12.22	10:25	10:50	10:55	5.5 cum	1615	13200	13440	-	-	-	-
3.												
4.												
5.												
6.												
7.												
8.												
9.												
Total:					12 cum							
Remarks	Balance quantity to be receive to site . Don't close PO .											

Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase@modirealty.com and report-audit@modirealty.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 80 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	Cemex infra	Slab no.:	Columns
Requisition nos.:	182359	A. Estimated quantity:	50 m3
PO nos.:	20221216001	B. Requisition quantity:	50 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	13 m3
	Sign of Project Manger	D. Difference (C-A)	37 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	16.12.22	07:55	08:20	08:25	6.5 cum	1610	15600	15490	-110	-	-	-
2.	16.12.22	08:25	08:45	08:50	6.5 cum	1611	15600	15720	-	-	-	-
3.											-	-
4.											-	-
5.											-	-
6.											-	-
7.											-	-
8.											-	-
9.											-	-
Total:					13 cum				-190			
Remarks	Balance quantity to be receive to site . Don't close PO .											

Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase@modirealtyproperties.com and report-audit@modirealtyproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles, 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	Cemex infra	Slab no.:	Columns
Requisition nos.:	182359	A. Estimated quantity:	50 m3
PO nos.:	20221216001	B. Requisition quantity:	50 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	46.5 m3
		D. Difference (C-A)	3.5 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	21.12.22	10:00	10:25	10:30	6 cum	1629	14400	14170	-230	-397	-	-
2.	21.12.22	10:25	10:50	10:55	3.5 cum	1630	8400	8290	-110	-190	-	-
3.											-	-
4.											-	-
5.											-	-
6.											-	-
7.											-	-
8.											-	-
9.											-	-
Total:					9.5 cum				-340	-587		
Remarks	Balance quantity to be receive to site . Don't close PO .											

Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase @ modiproperties.com and report-audit @ modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.