

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	Crescentia Lab Pvt Ltd	Block No:	North block two footing pcc
Project:	GV One	Flat / Villa no:	
Supplier:	SL RMC Plant	Slab no:	
Requisition nos:	195109	A. Estimated quantity:	50 cum
PO nos.:	20221203002	B. Requisition quantity:	50 cum
Sign of Security	Sign of Admin	C. Actual quantity poured	26 cum (21 cum 08.12.22) (5 cum 17.12.2022) (16 cum
	Sign of Project Manger	D. Difference (C-A)	42 cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	24.12.22	16:01	16:40	16:45	8	217	19,200	19,570				
2	24.12.22	15:36	16:07	16:15	8	216	19,200	19,370				
Total:					16		38,400	38,940				
Remarks	We will use balance 8 cum later											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.