

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 02/01/2023		Prepared by: K. Mounika		Serial no. 12578	
Supplier name: ARN UPVC Windows and Doors		HO inward no.			
Firm/Company: MRMLP		Project: GMR		HO received date	
PO/WO date: 12/10/22		PO/WO No. 91836		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	019	8/12/22	5,14,134/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 5,14,134/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.:	Proof of delivery matches MRN	☐ Yes ☐ No
-----------	-------------------------------	--

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier: 5,14,134

Amount E – PO / WO value: 9,93,878

Amount F – Difference (A – E): 4,79,744

Quantity received as per PO / WO	☐ Yes ☐ Excess received ☐ Short received ☐ Part received
Close PO / WO	☐ Yes ☒ No – wait for balance material ☐ Other
Payment – due date	09/01/2023

Remarks: part Bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		V. Venkateshwarlu			
Sign:		APPROVED 03 JAN 2023			
Date					
Approval limit	Upto 20k	Above 20k VENKATESHWARLU MANAGER PURCHASE	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

GST No. : 36BNJPC2335M1ZY

TAX INVOICEOriginal for Recipient
Duplicate for Supplier / Transport
Triplicate for Supplier

019

ARN UPVC WINDOWS AND DOORS

Plot No. 44, Surya Nagar, Beside Govt. Hospital, Mallapur, Hyderabad. Mob. : 9700057664

DETAILS OF RECEIVER (BILLED TO) 8-12-22

TRANSPORTATION NAME :

VEHICLE NO. : L/R No.

DATE & TIME OF SUPPLY 08-12-2022

PLACE OF PF SUPPLY GMR

DETAILS OF CONSIGNEE (SHIPPED TO)

PONO :- 91836

P.O. Date :- 12-10-2022

STATE CODE : GSTIN NO.

STATE CODE : GSTIN NO. 36AAEFM1459R1ZP

S.No.	HSN CODE	DESCRIPTION	QUANTITY	RATE	AMOUNT Rs. Ps.
1)	39252000	upvc sliding window 6'x4'	28 NOS	7,752.00	3,17,056.00
2)	"	" " " 4'x3'	7 NOS	4,560.00	31,920.00
3)	"	" french " 8'x7'	6 NOS	17,822.00	1,06,932.00
4)	"	" Top hung 2'x2 1/2'	28 NOS	2,850.00	79,800.00
C-Block :- 102, 103, 105, 106, 304, 305, 306					
TOTAL BEFORE TAX					4,35,708.00
ADD : CGST					39,213.00
ADD : SGST					39,213.00
ADD : IGST					
TAX AMOUNT GST					78,426.00
GRAND TOTAL					5,14,134.00


BANK DETAILS : STATE BANK OF INDIA, MOULALI BRANCH
ARN UPVC WINDOWS AND DOORS
A/C. No. 39583763458 IFSC Code : SBIN0020096

Rupees in words :

Once goods will not be taken back
 Interest @24% p.a. will be charged if payment not made within 15 days from the date of the Bill.
 Subject to Secunderabad Jurisdiction only.
 We are not Responsibility Cases sooner the goods leave our premises
 E.O.E.,

Reviver Stamp & Signature

For ARN UPVC WINDOW AND DOORS


 Authorised Signature


INSTALLATION REPORT

Company/ firm:	MRM LLP	Requisition nos.:	193800
Project:	Gulmohar Residency	PO no.:	91836
Supplier:	ARN UPVC windows and doors	Material type:	UPVC windows

Details of installation:

Sl. No.	Date of installation	Unit no.	Material details	Size	Qty
1.	03/12/2022		upvc sliding window	6' x 4'	28 nos
2.			upvc sliding window	4' x 3'	7 nos
3.			upvc french window	8' x 7'	6 nos
4.			upvc Top hung	2' x 2 1/2"	28 nos
5.					
6.					
7.					
8.					
9.					
10.					
11.					
12.					
13.					
14.					
15.					
Total:					69

Remarks: Towards C-Block flat no:- 102, 103, 105, 106, 304, 305, 306 upvc windows fixing work done

Approved by	Project manager	Security	Admin (Audit)
		MODI REAL ESTATE LLP	
		Ward No	

Note: 1. Report to be sent on completion of work. 2. For partial completion report must be sent once a month. 3. This report is required for installation of windows, french windows, balcony/ staircase railing, fire doors and such materials where PO for material + labour is issued. Exclude false ceiling, painting, water proofing where 'Advice for giving credit to contractor/supplier form' is being set to E&D. 4. One or more reports can be made per PO. Avoid multiple Pos in one report. 5. Provide report on defaults, poor quality, missing items, etc. 6. Reports to be provided regularly. However, must be provided within one working day of request from purchase.

Purchase Order

91836

01.09.22 11:03:47

From Company : **Modi Reality Mallapur LLP**
 5-4-187/383, II nd floor, Soham Mansion, MG Road, Secunderabad.
 G S T No. : 36AAEFM1459R1ZP

Supplier Details

ARN UPVC Windows and Doors
 Plot no. 44, Surya Nagar, Beside Govt. Hospital, Mallapur, Hyderabad - 500040

9700057664

Doc No	91836	193800
Doc Date	12-10-2022	
Quote No	Nil	
Quote Date	09-03-2022	
SupplyType	Supply And Installation	

Kind Attn : **Mr. Rohith Kumar**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 512600 - WIND-Windows - UPVC-Sliding with mesh- - 1800WX1200Hmm - Nos 6'X4'-52 Nos-1248 Sft	52.00	7,752.00	0.00	18.00	475,662.72
2 221200 - WIND-Windows - UPVC-Sliding with mesh- - 1200WX900Hmm - Nos 4'X3'-13 Nos-156 sft	13.00	4,560.00	0.00	18.00	69,950.40
3 766200 - WIND-Windows - UPVC-Ventilator top hung - - 750WX600Hmm - Nos 21/2'x2'-52 Nos-260 Sft	52.00	2,850.00	0.00	18.00	174,876.00
4 776300 - WIND-Windows - UPVC-French door Sliding with mesh- - 2400WX2100Hmm - Nos 8'x7'-13 Nos-728 Sft	13.00	17,822.00	0.00	18.00	273,389.48
Total Order Value . . .					993,878.60
Rupees : Nine Lakh(s) Ninty Three Thousand Eight Hundred Seventy Eight and Paise Sixty Only.					

Terms and Conditions :-

- Specification / Brand** As per details given in the quotation dt. 09/03/2022.
- Payment Terms** 10% as advance & balance on delivery of materials and receipt of invoice. Advance paid to be proportionately deducted.
- Tax** All taxes included in above price.
- Delivery Date** All materials must be delivered within As per site engineers request days.
- Delivery Location** Gulmohar Residency
 Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge
 Phone. Contact: Security _____, 8309938133
- Penalty For Delay** Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.
- Transportation Cost** Included in the above price.
- Warranty** 1 year on workmanship.
- Advance Paid** Rs.99,388/-Cheque Dt--17/10/22.
- Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above order for C-101,102,103,105,106,107,204,207,301,304,305,306,307purpose.
 Work to be completed within 10 working days. Penalty of 5% of order value per week shall be levied for delay.
 Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.
 Supplier shall be responsible for security and storage of material at site at its risk and cost.
- Completion Date**
- Measurment**
- Security**
- Remarks** 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
- ☐ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification.
- ☐ Replenishing SLLP stock
- ☐ Other

work order

For **Modi Reality Mallapur LLP**

Authorised Signatory

Name : _____

Contact : _____

Accepted the above Terms And Conditions

For **ARN UPVC Windows and Doors**

Name : _____

Date : ____/____/____

91131

Requisition Form		Date: 12.09.2022	
Company Name: MRMLLP		Time: 3:00	
Site & Phase: GMR			
Flat/Block no. C-101,102,103,105,106,107,204,207,301,304,305,306,307.		Req. No. 193800	
Supplier:		ID No. 79631	
Material required before date: Urgent		Qty available at site	Order Qty
S No	Item	Qty required	Inward No
1	WIND5126-Windows-UPVC-Sliding with mesh--1800WX1200HMM-Nos 6x41 3110	52	52 8,164
2	WIND2212-Windows-UPVC-Sliding with mesh--1200WX900HMM-Nos 4x3 385	13	13 4,620
3	WIND7662-Windows-UPVC-Ventilator top hung --750WX600HMM-Nos 2'6x2 525	52	52 2,625
4	WIND7763-Windows-UPVC-French door Sliding with mesh--2400WX2100HMM-Nos 8x7 1125	13	13 23,800
5			
6			
7			
8			
9			
10			
Remarks: C-101,102,103,105,106,107,204,207,301,304,305,306,307 flats UPVC windows fixing work done.			
Engineer		Project Manager	MD
Prepared By: Madhan		Ram Prasad	
Approved By:			
Sign & Date:			

APPROVED BY

13 OCT 2022

SURIAM MOJI
MANAGING DIRECTOR

APPROVED

13 SEP 2022

MINISH PARIKH
MANAGER PROCUREMENT