

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 2-1-23		Prepared by: S. Jayadla		Serial no. 12555	
Supplier name: Cemex		Inb29		HO inward no.	
Firm/Company: Sov LLP		Project: Sov part-II		HO received date	
PO/WO date: 6-12-22		PO/WO No. 20221206006		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	216	14-12-22	45,600 /-	☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 45,600 /-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: pouring report attached	Proof of delivery matches MRN	☐ Yes ☐ No
-----------------------------------	-------------------------------	--

Amount B – Other Credits : Transportation charges —

Amount C – Other Debits : —

Amount D (D=A+B-C) – Amount to be credited to the supplier: 45,600 /-

Amount E – PO / WO value: 23,400 /-

Amount F – Difference (A – E): 22,200 /-

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 9-01-23

Remarks: final bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		veent			
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Silver Oak Villas LLP 5-4-187/3 & 4 , IInd Floor, M.G. Road, Secunderabad-500003 GSTIN/UIN : 36ADBFS3288A2Z7 State Name : Telangana, Code : 36	Invoice No.	Dated
	216	14-Dec-2022
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	1559 to 1560	
	Buyer's Order No.	Dated
	20221206006	6-Dec-2022
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M10 Dump Ready Mix Concrete	38245010	12.00 cum	3,220.33	cum	38,644.00
	SGST				9 %	3,477.96
	CGST				9 %	3,477.96
	Round Off					0.08
Total			12.00 cum			Rs 45,600.00

Amount Chargeable (in words)

E. & O.E

INR Forty Five Thousand Six Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	38,644.00	9%	3,477.96	9%	3,477.96	6,955.92
Total	38,644.00		3,477.96		3,477.96	6,955.92

Tax Amount (in words) : **INR Six Thousand Nine Hundred Fifty Five and Ninety Two paise Only**

Company's Bank Details

Bank Name : UNION BANK OF INDIA
 A/c No. : 261611100001529
 Branch & IFS Code : RAMPALLE & UBIN0826162

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA
 Authorised Signatory

This is a Computer Generated Invoice



Date	dc.no	v.no	Quantity	Rate	M10 DUMP
07/12/2022	1559	5535	6.00 cum	3800.00/cum	22800.00
07/12/2022	1560	6885	6.00 cum	3800.00/cum	22800.00

Original

Rupees in words : Twenty Three Thousands Three Hundred And Ninety Nine .nine Seven PaiseOnly.

Page 1 of 2

Purchase Order

Original

RMC other terms : Batching report + cube test report must be provided.
RMC specification: 140 kgs of cement to be added per cum.
RMC quantity Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
RMC line pump: Line / boom pump charges included.
Payment Terms : Within 30 days of delivery and on production of bill.
Tax : Inclusive of GST and all other taxes.
Delivery Date : As per Site Engineers Request.
Delivery Location : As per details given above
Bill submission: Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Remarks : Delivery at SOVLLP Cherlapally Contact Person Mr Purshottam-9502177288.

For Silveroak Villas LLP

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

27 DEC 2022

MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For CEMEX INFRA

Date :-

Requisition Form

Company Name	Silveroak Villas LLP	Date	24 Dec 2022
Site Or Phase	Silver Oak Villas III	Time	01:15:37
Flat/Villa/Other	For Villa no.191 Purpose	Req.No.	184945
Material required before date		ID No	20221224011

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC8720-RMC-RMC-M10---cum	6.00	0	6.00	3,200.00		

Remarks: For Villa no.191 PCC Purpose

Prepared By :- Meenakshi

Sign:-

Date :- 24 Dec 2022

140141

3,305/08

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	SOVLLP	Block No.:	For 190,202 pcc Purpose
Project:	SOV-III	Flat / Villa no.:	For 190,202 pcc Purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	184876/20221206002	A. Estimated quantity:	12
PO nos.:	20221206006	B. Requisition quantity:	12
Sign of Security	Sign of Admin	C. Actual quantity poured	12
		D. Difference (C-A)	-

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	07/12/22	12:05	12:33	12:55	06	1560	14,400	14,410				
2.	07/12/22	08:10	08:49	09:20	06	1559	14,400	14,710				
3.												
4.												
5.												
6.												
7.												
8.												
Total:					12 Cumts		28,800 Kgs	29,120 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.