

PURCHASE DIVISION  
Advice for approval for credit to supplier

|                             |  |                        |  |                  |  |
|-----------------------------|--|------------------------|--|------------------|--|
| Date: 2/01/2023             |  | Prepared by: Vanajathi |  | Serial no. 12524 |  |
| Supplier name: SL RMC Plant |  |                        |  | HO inward no.    |  |
| Firm/Company: GURC          |  | Project: Innopolis     |  | HO received date |  |
| PO/WO date: 9/12/22         |  | PO/WO No. 20221209002  |  | Scan ID.         |  |

| Sl no. | Bill no. | Bill date | Bill amount | Original attached                                                   |
|--------|----------|-----------|-------------|---------------------------------------------------------------------|
| 1.     | 0302     | 20/12/22  | 30,800/-    | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No |
| 2.     |          |           |             | <input type="checkbox"/> Yes <input type="checkbox"/> No            |
| 3.     |          |           | /           | <input type="checkbox"/> Yes <input type="checkbox"/> No            |
| 4.     |          |           |             | <input type="checkbox"/> Yes <input type="checkbox"/> No            |

Amount A – Bills total (Excluding Transport & Hamali Charges): 30,800/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: Pouring report attached Proof of delivery matches MRN ☐ Yes ☐ No

Amount B – Other Credits : Transportation charges -

Amount C – Other Debits : -

Amount D (D=A+B-C) – Amount to be credited to the supplier: 30,800/-

Amount E – PO / WO value: 3,08,000/-

Amount F – Difference (A – E): 2,77,200/-

Quantity received as per PO / WO ☐ Yes ☐ Excess received ☐ Short received ☒ Part received

Close PO / WO ☐ Yes ☒ No – wait for balance material ☐ Other

Payment – due date: 9/1/2023

Remarks: Paid Bill

|                |                  |                  |            |            |                  |
|----------------|------------------|------------------|------------|------------|------------------|
| Approved by    | Purchase Officer | Purchase Manager | M D        | Accountant | Accounts Manager |
| Name:          | Vanajathi        |                  |            |            |                  |
| Sign:          | Vanaja           |                  |            |            |                  |
| Date           | 2/01/2023        |                  |            |            |                  |
| Approval limit | Upto 20k         | Above 20k        | Above 100k | Upto 20k   | Above 20k        |

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.




# SL RMC PLANT

## READY-MIX CONCRETE

### Tax Invoice

|                                                                                                                                                                                                                     |                                       |                             |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------|-----------------------------|
| <b>SI Rmc Plant</b><br>Sy No 719/2 Devaryamjal (Village)<br>Shameerpet (M) Medchal(D)<br>Gstin: 36ADNFS2288J1ZF<br>GSTIN/UIN: 36ADNFS2288J1ZF<br>State Name : Telangana, Code : 36<br>E-Mail : slrmcplant@gmail.com | Invoice No.<br><b>0302</b>            | Dated<br><b>20-Dec-2022</b> |
| Buyer<br><b>G.V Reserch Centers Pvt Ltd</b><br>5-4-187/3&4 ,2nd Floor<br>Soham Mansion ,<br>MG Road , Secundrabad-500003<br>GSTIN/UIN : 36AAHCG4562D1ZP<br>State Name : Telangana, Code : 36                        | Supplier's Ref.<br><b>20221209002</b> | Mode/Terms of Payment       |
|                                                                                                                                                                                                                     | Buyer's Order No.                     | Other Reference(s)          |
|                                                                                                                                                                                                                     | Terms of Delivery                     | Dated                       |

| SI No. | Description of Goods | HSN/SAC  | GST Rate | Quantity | Rate     | per | Amount      |
|--------|----------------------|----------|----------|----------|----------|-----|-------------|
| 1      | M25 P                | 38245010 | 18 %     | 7.00 cbm | 3,728.81 | cbm | 26,101.67   |
|        | Output CGST @9 %     |          |          |          |          | 9 % | 2,349.15    |
|        | Output SGST @9%      |          |          |          |          | 9 % | 2,349.15    |
|        | Round Off            |          |          |          |          |     | 0.03        |
| Total  |                      |          |          | 7.00 cbm |          |     | ₹ 30,800.00 |



Amount Chargeable (in words)

**INR Thirty Thousand Eight Hundred Only**

E. & O.E

| HSN/SAC  | Taxable Value | Central Tax Rate | Central Tax Amount | State Tax Rate | State Tax Amount | Total Tax Amount |
|----------|---------------|------------------|--------------------|----------------|------------------|------------------|
| 38245010 | 26,101.67     | 9%               | 2,349.15           | 9%             | 2,349.15         | 4,698.30         |
| Total    | 26,101.67     |                  | 2,349.15           |                | 2,349.15         | 4,698.30         |

Tax Amount (in words) : **INR Four Thousand Six Hundred Ninety Eight and Thirty paise Only**

Remarks:  
12.12.2022 to 19.12.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant  
N. G.  
Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com

GSTIN : 36ADNFS2288J1ZF



## Purchase Order

From Company:

GV Research Centers Pvt. Ltd  
5-4-18/7/3&4, 11nd Floor Soham Mansion M.G. Road  
Secunderabad, TELANGANA, 500003  
GSTNO:36AAHCG4562D1ZP

Delivery Location: Innopolis

Sy no-542, Genome Valley, Thunikapally, Hyderabad,  
Hyderabad, Telangana, 500078  
Madhu, 7981951035

Original

## Supplier Details

SL RMC PLANT  
PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, Medchal Malkajgiri,  
Telangana, 500062  
Hyderabad, TG, 500062  
GSTIN:36ADNFS2288J1ZF  
SRINIVAS REDDY MUPPA, 7207255678  
slrmcplant@gmail.com

|             |                |            |             |
|-------------|----------------|------------|-------------|
| PO No       | 20221209002    | Quote No   | NIL         |
| PO Date     | 09 Dec 2022    | Quote Date | 09 Dec 2022 |
| Supply Type | Purchase Order |            |             |

| SNo. | Item Name                  | Qty   | Rate     | Dis% | Taxable Amount   | GST%  |        |        |          | Amount   |
|------|----------------------------|-------|----------|------|------------------|-------|--------|--------|----------|----------|
| 1    | RMCC9497-RMC-RMC-M25---cum | 70.00 | 3,728.81 | 0%   | 2,61,017         | IGST% | CGST%  | SGST%  | IGST AMT | 3,08,000 |
|      |                            |       |          |      |                  | 0%    | 9%     | 9%     | 0        |          |
|      |                            |       |          |      | Total Amount ... | 0     | 23,492 | 23,492 |          | 3,08,000 |

Rupees in words : Three Lakh Seven Thousand Nine Hundred And Ninety Nine .nine Five Paise Only.

## Terms and Conditions:-

RMC other terms : Batching report + cube test report must be provided.  
RMC specification: 280 kgs of cement to be added per cum.  
RMC quantity Payment shall be made on quantity delivered at site. All vehicles to be weighed near site.  
RMC line pump: Line / boom pump charges included.  
Payment Terms : Within 30 days of delivery and on production of bill.  
Tax : Inclusive of GST and all other taxes.  
Delivery Date : As perb Site Engineers Request.  
Delivery Location : As per details given above

| PART DELIVERY DETAILS |          |          |          |
|-----------------------|----------|----------|----------|
| S.no.                 | Bill no. | Bill Dt. | Amount   |
| 1.                    | 0302     | 2012122  | 30,800/- |
| 2.                    |          |          |          |
| 3.                    |          |          |          |
| 4.                    |          |          |          |
| 5.                    |          |          |          |

09/12/22-12:02:15 PM

Bm, 21,77,200/-

Purchase Order

Bill submission:

Remarks :

Vendor Shall submit proof of delivery+original invoice at head office of purchaser  
Delivery at GVRCL Turkapally Contact Person Mr Madhu-9502211499

Original

For GV Research Centers Pvt. Ltd

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

09 DEC 2022

MINISH PARIKH  
MANAGER PROCUREMENT

Accepted the above Terms And Conditions

For SL RMC PLANT

Date :-

# Requisition Form

|                               |                              |         |             |
|-------------------------------|------------------------------|---------|-------------|
| Company Name                  | GV Research Centers Pvt. Ltd | Date    | 09 Dec 2022 |
| Site Or Phase                 | Innopolis                    | Time    | 11:35:26    |
| Flat/Villa/Other              | 3600                         | Req.No. | 206520      |
| Material required before date |                              | ID No   | 20221209002 |

| S.No | Description                | Qty Required | Qty Available at Site | Order Qty | Last Rate | Inward No | Date |
|------|----------------------------|--------------|-----------------------|-----------|-----------|-----------|------|
| 1    | RMCC9497-RMC-RMC-M25---cum | 70.00        | 0                     | 70.00     | 4,000.00  |           |      |

Remarks: Towards 3600 footings purpose (Note: supplier name SL RMC Plant)

Prepared By :- Salman

Sign:-

Date :- 09 Dec 2022

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns

APPROVED  
09 DEC 2022  
MINISH PARIKH  
MANAGER PROCUREMENT



## RMC pour report

|                   |                              |                           |                      |
|-------------------|------------------------------|---------------------------|----------------------|
| Company/ firm:    | GV Research Centers Pvt Ltd. | Block No.:                | 3600 Footing purpose |
| Project:          | Innopolis                    | Flat / Villa no.:         |                      |
| Supplier:         | SL RMC Plant                 | Slab no.:                 |                      |
| Requisition nos.: | 206520                       | A. Estimated quantity:    | 70M3                 |
| PO nos.:          | 20221209002                  | B. Requisition quantity:  | 70M3                 |
| Sign of Security  | Sign of Admin                | C. Actual quantity poured | 07M3                 |
|                   | Sign of Project Manger       | D. Difference (C-A)       | 63M3                 |

## Details of RMC pour

| Sl. No  | Date                                              | Time of dispatch h from RMC plant | Time of receipt at site | Time of pour | Quantity poured | Dc No. / Batch no. | Specified wt @2400 kgs/m3 | Measured weight (kgs) | Short fall in weight in kgs | Deduction for shortfall in Rs. | 7 day cube test strength in kN/m2 | 28 days cube test strength in kN/m2 |
|---------|---------------------------------------------------|-----------------------------------|-------------------------|--------------|-----------------|--------------------|---------------------------|-----------------------|-----------------------------|--------------------------------|-----------------------------------|-------------------------------------|
| 1       | 16.12.2022                                        | 05:46                             | 06:25                   | 16:55        | 07              | 147                | 16800                     | 17130                 | -                           |                                |                                   |                                     |
| 2       |                                                   |                                   |                         |              |                 |                    |                           |                       | -                           |                                |                                   |                                     |
| 3       |                                                   |                                   |                         |              |                 |                    |                           |                       | -                           |                                |                                   |                                     |
| Total:  |                                                   |                                   |                         |              | 07M3            |                    | 16800                     | 17130                 | -                           |                                |                                   |                                     |
| Remarks | As per purchase order 70M3 but consumed 07M3 only |                                   |                         |              |                 |                    |                           |                       |                             |                                |                                   |                                     |

Note: 1. Report to be sent on a daily basis to [purchase@modiproperties.com](mailto:purchase@modiproperties.com) and [report-audit@modiproperties.com](mailto:report-audit@modiproperties.com). 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.