PURCHASE DIVISION Advice for approval for credit to supplier

Date:		3/01/2023	Prepared by	Vanaj	arshi	Serial no.		12538
Supplier na	me	SL PMCP	lauA	- Courty		HO inward	d no.	
Firm/Comp	any	Creseential	Project	Givo	N .	HO receive	ed date	
PO/WO dat	e	labs	PO/WO No.			Scan ID.		
Sl no.		Bill no.	I	Bill date	1	Bill amount		Original attached
1.		0327	31/12	121	19	1500/-	-	Yes 🗆 No
2.		322	31/12	122		400/-	-	¥Yes □ No
3.		285	12/	2/22		900/-	_	Yes 🗆 No
4.						1		□ Yes □ No
		otal (Excluding Trans	•	1				5,800/-
Proof of del	ivery by	way of: DCs/bill	□ Steel report □	RMC pour repo	rt 🗆 Sol	id block rep	ort 🗆 Ins	tallation report
MRN nos.:	Pou	n RePost	attocked	•	Proof o	of delivery s MRN		□ Yes □ No
Amount B	Other (Credits: Transportation	on charges				-	
Amount C	Other I	Debits :					_	
Amount D	(D=A+B	G-C) – Amount to be o	credited to the sur	oplier:			1.63	3,800/
Amount E	PO / W	O value:						5,000/-
Amount F -	Differe	ence (A – E):	/	/			31	2001-
Quantity re	ceived a	s per PO /WO		s D Excess recei				received
Close PO /	WO		□ Ye.	s □ No – wait fo	or balance	e material	Other	
Payment -	due date		9)	03/2022	3			
Remarks:	Fino	of Bill	Po clos.					
			1	1		A	atont	Accounts
Approve	ed by	Purchase Officer	Purchase Manager	МІ		Accour	ilaiit	Manager
Name:		Vanaja FShP	KOARA					
Sign:	(Danaja	IAN 2023	17 p. p. 18 p.				
Date		3/01/2023	JAN LULY					41 001
Approval li	mit	Upto 20k RAIN	Above 20k	Above 100)k	Upto 20k		Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.

2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



Tax Invoice

Invoice No. Dated SI Rmc Plant 0327 31-Dec-2022 Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF Mode/Terms of Payment GSTIN/UIN: 36ADNFS2288J1ZF State Name: Telangana, Code: 36 Supplier's Ref. E-Mail: slrmcplant@gmail.com

Other Reference(s)

20221203002

Buyer's Order No.

Dated

GSTIN/UIN State Name

GV One

: 36AADCB2608M1Z0 : Telangana, Code: 36 Terms of Delivery

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M15	38245010	18 %	5.00 cbm	3,305.08	cbm	16,525.40
		CGST @9 % SGST @9% Round Off			9	% %	1,487.29 1,487.29 0.02
	ALT						
	The same	8.					

Total

5.00 cbm

₹ 19,500.00

or SI Rmc Plant

Amount Chargeable (in words)

INR Nineteen Thousand Five Hundred Only

HSN/SAC	Taxable	Cen	tral Tax	Sta	ate Tax	Total
1161416716	Value	Rate	Amount	Rate	Amount	Tax Amount
38245010	16,525.40	9%	1,487.29	9%	1,487.29	2,974.58
Total	16,525.40		1,487.29		1,487.29	2,974.58

Tax Amount (in words): INR Two Thousand Nine Hundred Seventy Four and Fifty Eight paise Only

Company's Bank Details

Bank Name

: ICICI Bank

A/c No. Remarks:

231905000660

17.12.2022

Branch & IFS Code : Saketh & ICIC0002319

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

This is a Computer Generated Invoice



Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D)
Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF

State Name: Telangana, Code: 36 E-Mail: slrmcplant@gmail.com

GV One

GSTIN/UIN State Name : 36AADCB2608M1Z0 : Telangana, Code : 36 Invoice No. 0322

Dated

31-Dec-2022

Mode/Terms of Payment

Supplier's Ref.

Terms of Delivery

Other Reference(s)

20221203002

Buyer's Order No.

Dated

SI No.		Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M15		38245010	18 %	16.00 cbm	3,305.08	cbm	52,881.28
		Output CGST @9 % Output SGST @9% Round Off				9	%	4,759.32 4,759.32 0.08
		SON WARD OF THE SON TH						

Amount Chargeable (in words)

E. & O.E

₹ 62,400.00

for SI Rinc Plant

INR Sixty Two Thousand Four Hundred Only

HSN/SAC	Taxable	Cen	tral Tax	Sta	ate Tax	Total
11011/0710	Value	Rate	Amount	Rate	Amount	Tax Amount
38245010	52,881.28	9%	4,759.32	9%	4,759.32	9,518.64
Total	52,881.28		4,759.32		4,759.32	9,518.64

Tax Amount (in words): INR Nine Thousand Five Hundred Eighteen and Sixty Four paise Only

Total

Company's Bank Details

Bank Name

: ICICI Bank

A/c No.

: 231905000660

Branch & IFS Code : Saketh & ICIC0002319

Declaration

22.12.2022 to 31.12.2022

Remarks:

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail: slrmcplant@gmail.com GSTIN: 36ADNFS2288J1ZF

16.00 cbm



Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF

GSTIN/UIN: 36ADNFS2288J1ZF State Name: Telangana, Code: 36

E-Mail: slrmcplant@gmail.com Buyer

GV One

GSTIN/UIN State Name

: 36AADCB2608M1Z0 : Telangana, Code: 36 Invoice No.

0285

Dated

12-Dec-2022

Mode/Terms of Payment

Supplier's Ref.

20221203002 Buyer's Order No. Other Reference(s)

Dated

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M15	38245010	18 %	21.00 cbm	3,305.08	cbm	69,406.68
	Output CGST @ Output SGST (Round	@9%				% %	6,246.60 6,246.60 0.12



21.00 cbm

₹ 81,900.00

E. & O.E

Amount Chargeable (in words)

05.12.2022 TO 11.12.2022

Remarks:

Declaration

INR Eighty One Thousand Nine Hundred Only

We declare that this invoice shows the actual price of the goods

described and that all particulars are true and correct.

HSN/SAC	Taxable	Cen	tral Tax	Sta	ite Tax	Total
1,321,521,13	Value	Rate	Amount	Rate	Amount	Tax Amount
38245010	69,406.68	9%	6,246.60	9%	6,246.60	12,493.20
Total	69,406.68		6,246.60		6,246.60	12,493.20

Tax Amount (in words): INR Twelve Thousand Four Hundred Ninety Three and Twenty paise Only

Company's Bank Details

Bank Name

: ICICI Bank

A/c No.

231905000660

Branch & IFS Code : Saketh & ICIC0002319

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062. GSTIN: 36ADNFS2288J1ZF E-mail: slrmcplant@gmail.com

or SI Rmc Plant

From Company:
Crescentia Labs

GSTNO:36AADCB2608M1Z0

Delivery Location: GV One

Plot No.165-B,MN Park Phase-I, Sy No. 230 to 243,

Hyderabad, Telangana, Ansari, 04066335551

Supplier Details				
SL RMC PLANT PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, MedchalMalkajgiri, Telangana 500062	PO No	20221203002	Quote No	NIL
Telangana, 500062				
Hyderabad, TG, 500062	PO Date	03 Dec 2022	Ouote Date	03 Dec 2022
GSTIN:36ADNFS2288J1ZF	TO Date	03 Dec 2022	Quote Date	03 Dec 2022
SRINIVAS REDUT MUFFA,/20/2556/8				
slrmcplant@gmail.com	Supply Type	Purchase Order		

						Only.	Two Paise(ne .seven	1 Ninety Nin	dred And	Rupees in words: One Lakh Ninety Four Thousands Nine Hundred And Ninety Nine .seven Two PaiseOnly.
		-	-								
1,95,000	14,873	0 14,873 14,873	0	Total Amount	Total /						
1,95,000	14,873	0 14,873 14,873	0	9%	9%	0%	0% 1,65,254	1	50.00 3,305.08	50.00	1 RMCC2958-RMC-RMC-M15cum
	SGST AMT	CGST AMT	IGST AMT	SGST%	IGST% CGST%	IGST%					
		-									
Amount			3.	GST%			Amount	Dis%	Rate	Qty	SNo. Item Name
		Statement of the Party of the P	The state of the s		The second living the second living to the second l		-				
		-							The same of the sa		

Terms and Conditions:-

RMC other terms: Batching report + cube test report must be provided.

RMC specification: 180 kgs of cement to be added per cum

RMC quantity Payment shall be made on quantity delivered at site. All vehicles to be weighed near site

RMC line pump: Line / boom pump charges included.

Payment Terms: Within 30 days of delivery and on production of bill.

Inclusive of GST and all other taxes.

Delivery Date: As per Site Engineers Request.

Delivery Location: As per details given above

Page 1 of 2

Bill submission:

Remarks:

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser Delivery at GV ONE Turkapally Contact Person Mr Ansari-7667074298.

Date:-Sign:-Name:-**Authorised Signatory** For Crescentia Labs MANAGER PROCUREMENT APPROVED 03 DEC 7077 Accepted the above Terms And Conditions Date:-For SL RMC PLANT

Requisition Form

					CONTRACTOR OF THE PROPERTY OF THE PERSON NAMED IN COLUMN TWO OF THE PERSON		
Company Name	Vame	Crescentia Labs	Labs	Date	03 Dec 2022	2022	
Site Or Phase	Se	GV One		Time	12:00:03	3	
Flat/Villa/Other	Other	1		Req.No.	195109		
Material wee	Material required before date			ID No	20221203001	03001	
S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
			The second secon				

Remarks: PCC use for Labby lift footing

RMCC2958-RMC-RMC-M15---cum

50.00

50.00

3,350.00

Prepared By :- Ansari

Sign:-

Date :- 03 Dec 2022

Approved By:-

Sign:-

Date:-

Note: On reor property at EtaDat site write inward number and date in last two columns

03 DEC 2022

MANAGER PROCUREMENT

roject: Supplie		Crescentia Lab Pv	114		R	MC nous so						
roject: Supplie	;		114			RMC pour report						
Supplie			LUG			Block No:		Center lobby	raft pcc			
		GV One				Flat / Villa i	10:					
2 agnie	er:	SL RMC Plant				Slab no:						
cequis	ition nos:	195109				A. Estimate	d quantity:	50 cum				
O nos	s.:	20221203002				B. Requisiti	on quantity:	50 cum				
Sign of	f Security	Sign of Admin	Sign of Pro	ject Manger		C. Actual q	uantity poured	21 cum (21 c	um 08.12.	22)		
			1	1/	_	D. Differen		29 cum				
Detnils	s of RMC p	our	77	7				-				
SI. I	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	cube test
1 (08.12.22	16:58	18:01	18:05	7	110	16,800	16,230			ILI WILL	RI VIIIZ
2 (08.12.22	17:55	18:46	18:50	7	111	16,800	16,190			1	-
3	08,12.22	20:16	21:18	21:25	7 /	5967	16,800	16290				
Total:					21		50,400	48,710		-		

Remarks | We will use balance 29 cum later

Note: 1 Report to be sent on a daily basis to p unchase a unsulgenerative scena and report and it exert and it discharges the scena. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on one-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slites + rour records + rehortographs at site.

				Int	ernal mem	o no. 903/3	5/A Annexure	- B					
-	The same of the sa				I	RMC pour r	eport						
Con	Company/ firm: Crescentia Lab Pvt Ltd					Block No:		North block two footing pcc					
Proj		GV One	Flat / Villa no:										
-	plier:	SL RMC Plant	Slab no:										
	uisition nos:	195109	A. Estimated quantity:		50 cum								
PO nos.:		20221203002	B. Requisition quantity:		50 cum								
Sign of Security		Sign of Admin	Sign of Project Manger			C. Actual quantity poured		26 cum (21 cum 08.12.22) (5 cum 17.12.2022) (16 cum					
			111			D. Difference (C-A)		42 cum					
Deta	ils of RMC p	oour		~									
SI. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	cube test	
1	24.12.22	16:01	16:40	16:45	8 (217	19,200	19,570					
2	24.12.22	15:36	16:07	16:15	8	216	19,200	19,370	-				
Total:					16		38,400	38,940					
Remarks		We will use balan	ce 8 cum late	er									

Note: 1. Report to be sent on a daily basis to p urchase a mediproperties com and report-audit@mediproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slins + pour reports + test reports + photographs at site.

			Into	ernal memo	no. 903/35	/A Annexure	- 13					
				R	MC pour re	port						
Company/ firm: Crescentia Lab Pvt Ltd					Block No:		Retaining wall pcc					
roject:	GV One	4										
applier:	SL RMC Plant											
Requisition no							50 cum					
O nos.:	20221203002						50 cum					
Sign of Securit		Sign of Pro	icct Manger		C. Actual quantity poured		26 cum (21 cum 08.12.22) (5 cum 17.12.2022)					
sign or securi	y Digit of Flaming	1	M	-	D. Difference (C-A)		24 cum					
Octails of RM	nour	1	20/14/20	12~								
SI. Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	cube test	
1 17.12.22	15:20	16:13	16:20	5	6070	12,000	11,510				-	
Total:		1	_	5	+	12,000	11,510					

Remarks We will use balance 24 cum later

Size 1 Pepert to be sent on a dualy basis to p utilized graph perfect some and population and population of the public of the source of the sent of the sent