

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		3/01/2023		Prepared by		Vanajathi		Serial no.		12541	
Supplier name		SL RMC Plant						HO inward no.			
Firm/Company		Crescental lab		Project		Giv ore		HO received date			
PO/WO date		9/12/22		PO/WO No.		20221209005		Scan ID.			
Sl no.	Bill no.			Bill date		Bill amount			Original attached		
1.	0323			31/12/22		50,400/-			☒ Yes ☐ No		
2.	0303			20/12/22		50,400/-			☐ Yes ☐ No		
3.									☐ Yes ☐ No		
4.									☐ Yes ☐ No		
Amount A – Bills total (Excluding Transport & Hamali Charges):									1,00,800/-		
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report											
MRN nos.:		Pouring Report attached.					Proof of delivery matches MRN		☐ Yes ☐ No		
Amount B – Other Credits : Transportation charges									-		
Amount C – Other Debits :									-		
Amount D (D=A+B-C) – Amount to be credited to the supplier:									1,00,800/-		
Amount E – PO / WO value:									1,05,000/-		
Amount F – Difference (A – E):									4,200/-		
Quantity received as per PO / WO				☒ Yes ☐ Excess received ☐ Short received ☐ Part received							
Close PO / WO				☒ Yes ☐ No – wait for balance material ☐ Other							
Payment – due date				9/03/2023							
Remarks: final Bill											
Approved by		Purchase Officer		Purchase Manager		MD		Accountant		Accounts Manager	
Name:		Vanajathi									
Sign:		Danga									
Date		3/01/2023									
Approval limit		Upto 20k		Above 20k		Above 100k		Upto 20k		Above 20k	

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com		Invoice No. 0323	Dated 31-Dec-2022
Buyer GV One		Supplier's Ref. 20221209005	Mode/Terms of Payment Other Reference(s)
GSTIN/UIN : 36AADCB2608M1Z0 State Name : Telangana, Code : 36		Buyer's Order No.	Dated
		Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M20	38245010	18 %	12.00 cbm	3,559.32	cbm	42,711.84
	Output CGST @9 %					9 %	3,844.07
	Output SGST @9%					9 %	3,844.07
	Round Off						0.02
							
	Total			12.00 cbm			₹ 50,400.00

Amount Chargeable (in words)

INR Fifty Thousand Four Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	42,711.84	9%	3,844.07	9%	3,844.07	7,688.14
Total	42,711.84		3,844.07		3,844.07	7,688.14

Tax Amount (in words) : **INR Seven Thousand Six Hundred Eighty Eight and Fourteen paise Only**

Remarks:

22.12.2022 to 31.12.2022

Declaration

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpeta (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No. 0303	Dated 20-Dec-2022
Buyer GV One	Supplier's Ref. 20221209005	Mode/Terms of Payment
GSTIN/UIN : 36AADCB2608M1Z0 State Name : Telangana, Code : 36	Buyer's Order No.	Other Reference(s)
	Terms of Delivery	Dated

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M20	38245010	18 %	12.00 cbm	3,559.32	cbm	42,711.84
	Output CGST @9 %					9 %	3,844.07
	Output SGST @9 %					9 %	3,844.07
	Round Off						0.02
	Total			12.00 cbm			₹ 50,400.00



Amount Chargeable (in words)

INR Fifty Thousand Four Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	42,711.84	9%	3,844.07	9%	3,844.07	7,688.14
Total	42,711.84		3,844.07		3,844.07	7,688.14

Tax Amount (in words) : **INR Seven Thousand Six Hundred Eighty Eight and Fourteen paise Only**

Remarks:
12.12.2022 to 19.12.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Purchase Order

Original

From Company:	Crecentia Labs	Delivery Location:	GV One Plot No.165-B,MN Park Phase-I, Sy No. 230 to 243, Hyderabad,Telangana, Ansari,04066335551
	GSTNO:36AADCB2608M1Z0		

Supplier Details				
SL RMC PLANT PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, MedchalMalkajgiri, Telangana, 500062 Hyderabad,TG, 500062 GSTIN:36ADNFS228J1ZF SRINIVAS REDDY MUPPA, 7207255678 slrmcplant@gmail.com				
PO No	20221209005	Quote No	NIL	
PO Date	09 Dec 2022	Quote Date	10 Dec 2022	
Supply Type	Purchase Order			

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%						Amount		
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT			
1	RMCC2936-RMC-RMC-M20--cum	25.00	3,559.32	0%	88,983	0%	9%	9%	0	8,008	8,008	1,05,000		
					Total Amount ...						0	8,008	8,008	1,05,000

Rupees in words : One Lakh Four Thousand Nine Hundred And Ninety Nine .ten PaiseOnly.

Terms and Conditions:-

RMC other terms : **Batching report + cube test report must be provided.**

RMC specification: 180 kgs of cement to be added per cum.

Payment shall be made on quantity delivered at site. All vehicles to be weighed near site

RMC line pump: Line / boom pump charges included.

Payment Terms: Within 30 days of delivery and on production of bill.

Tax : Inclusive of GST and all other taxes.

Delivery Date: As per Site Engineers Request.

Delivery Location : As per details given above

Purchase Order

Original

Bill submission:

Remarks :

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Delivery at GV ONE Turkapally Contact Person Mr Ansari-7667074298.

For Crescentia Labs

Authorised Signatory

Name :-

Sign:-

Date :-

Accepted the above Terms And Conditions
For SL RMC PLANT

Date :-

APPROVED
10 DEC 2022
MINISH PARIKH
MANAGER PROCUREMENT

Requisition Form

Company Name	Crescentia Labs	Date	09 Dec 2022
Site Or Phase	GV One	Time	12:17:33
Flat/Villa/Other	-	Req.No.	195114
Material required before date		ID No	20221209004

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC2936-RMC-RMC-M20---cum	25.00	0	25.00	3,850.00		

Remarks: -

Prepared By :- Abdul Rahman

Sign:-

Date :- 09 Dec 2022

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	Crescentia Lab Pvt Ltd		Block No:	East side compound wall concreting	
Project:	GV One		Flat / Villa no:		
Supplier:	SL RMC Plant		Slab no:		
Requisition nos:	195114		A. Estimated quantity:	25 cum	
PO nos.:	20221209005		B. Requisition quantity:	25 cum	
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	12 cum (15.12.22)	
			D. Difference (C-A)	13 cum	

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	15.12.22	8:55	9:33	9:40	5	126	12,000	11,690				
2	15.12.22	9:29	10:34	10:40	3	128	7,200	7,450				
3	15.12.22	11:34	12:20	12:25	4	131	9,600	9,580				
Total:					12		28,800	28,720				

Remarks Balance qty will be order later.

Note: 1. Report to be sent on a daily basis to purchase@moshiproperties.com and report-audit@moshiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

03/01/23

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	Crescentia Lab Pvt Ltd	Block No:	East side compound wall concreting
Project:	GV One	Flat / Villa no:	
Supplier:	SL RMC Plant	Slab no:	
Requisition nos:	195114	A. Estimated quantity:	25 cum
PO nos.:	20221209005	B. Requisition quantity:	25 cum
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			12 cum (15.12.22) 8 cum (23.12.22)
			D. Difference (C-A)
			5 cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	23.12.22	16:04	17:14	17:20	8	214	19,200	19,080				
Total:					8		19,200	19,080				

Remarks Balance qty will be order later.

Note: 1. Report to be sent on a daily basis to p.mechase@nuxliproperties.com and report-audit@nuxliproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

Vendor issued Bill for 12 cum/mtr
Received only 8 cum/mtr
4 cum/mtr to be deducted

403/01/23