

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 07/01/23		Prepared by: Ashajyoti		Serial no. 12733	
Supplier name: SL RMC Plant				HO inward no.	
Firm/Company: GVDC		Project: Synergy Square		HO received date	
PO/WO date: 27/12/22		PO/WO No. 2022/22-7006		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	0326	31/12/22	4,45,900/-	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				4,45,900/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:	20230102004		Proof of delivery matches MRN	☒ Yes ☐ No	
Amount B – Other Credits : Transportation charges				-	
Amount C – Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				4,45,900/-	
Amount E – PO / WO value:				3,92,000/-	
Amount F – Difference (A – E):				53,900/-	
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		16/01/23			
Remarks: final bill					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Ashajyoti				
Sign:	Ashajyoti				
Date	16/01/23	07 JAN 2023			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.




SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No. 0326	Dated 31-Dec-2022
Buyer G V Discovery Center Pvt Ltd 5-4-187/3&4 2nd Floor , Sohan Mansion MG Road Secundrabad GSTIN/UIN : 36AAHCG4940K1ZC State Name : Telangana, Code : 36	Supplier's Ref. 20221227006	Mode/Terms of Payment
	Buyer's Order No.	Other Reference(s)
	Terms of Delivery	Dated

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M35	38245010	18 %	91.00 cbm	4,152.54	cbm	3,77,881.14
	Output CGST @9 %					9 %	34,009.30
	Output SGST @9%					9 %	34,009.30
	Round Off						0.26
Total				91.00 cbm			₹ 4,45,900.00



Amount Chargeable (in words)

INR Four Lakh Forty Five Thousand Nine Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	3,77,881.14	9%	34,009.30	9%	34,009.30	68,018.60
Total	3,77,881.14		34,009.30		34,009.30	68,018.60

Tax Amount (in words) : **INR Sixty Eight Thousand Eighteen and Sixty paise Only**

Remarks:
20.12.2022 to 31.12.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319



This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.
E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Purchase Order

Original

From Company:	GV Discovery Centre Pvt. Ltd., 5-4-187/3&4, 11nd Floor, Soham Mansion, M.G. Road Secunderabad, TELANGANA, 500003 GSTNO:36AAHCG4940K1ZC	Delivery Location: Synergy Square Plot No. 1A, Synergy Square 1, Genome Valley, Shamirpet Hyderabad, Telangana, 500078 Subba Reddy, 7674808777
---------------	---	---

Supplier Details				
SL RMC PLANT PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, MedchalMalkajgiri, Telangana, 500062 Hyderabad,TG, 500062 GSTIN:36ADNFS2288J1ZF SRINIVAS REDDY MUPPA,7207255678 slrmcplant@gmail.com				
PO No	20221227006	Quote No	NIL	
PO Date	27 Dec 2022	Quote Date	27 Dec 2022	
Supply Type	Purchase Order			

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%					Amount
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT
1	RMCC8777-RMC-RMC-M35---cum	80.00	4,152.54	0%	3,32,203	0%	9%	9%	0	29,898	29,898
Total Amount ...										0	29,898
Rupees in words : Three Lakh Ninety One Thousands Nine Hundred And Ninety Nine .seven Eight Paise Only.											3,92,000

Terms and Conditions:-

RMC other terms :	Batching report + cube test report must be provided.
RMC specification:	320 kgs of cement to be added per cum.
RMC quantity	Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
RMC line pump:	Line / boom pump charges included.
Payment Terms :	Within 30 days of delivery and on production of bill.
Tax :	Inclusive of GST and all other taxes.
Delivery Date :	As per Site Engineers Request.
Delivery Location :	As per details given above

Purchase Order

Original

Bill submission:

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

Remarks :

Delivery at GVDC Turkapally Contact Person Mr Subba Reddy-7674808777.

For GV Discovery Centre Pvt. Ltd.,

Authorised Signatory

Name :-

Sign:-

Date :-



Accepted the above Terms And Conditions
For SL RMC PLANT

Date :-

Requisition Form

Company Name	GV Discovery Centre Pvt. Ltd.,	Date	26 Dec 2022
Site Or Phase	Synergey Square	Time	01:25:00
Flat/Villa/Other	others	Req.No.	196322
Material required before date		ID No	20221226003

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC8777-RMC-RMC-M35---cum	80.00	0	80.00	4,550.00		

Remarks: central lobby slab purpose

Prepared By :- Niharika

Sign:-

Date :- 26 Dec 2022

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns

APPROVED
27 DEC 2022
MINISH PARIKH
MANAGER PROCUREMENT

Company/ firm:	GV Discovery center	Block No.:	Towards central lobby
Project:	Genopolis	Flat / Villa no.:	-
Supplier:	SL RMC Plant	Slab no.:	4
Requisition nos.:	196322	A. Estimated quantity:	80 cub meter
PO nos.:	20221227006	B. Requisition quantity:	80 cub meter
Sign of Security	Sign of Admin	C. Actual quantity poured	67 cum received on 31.12.2022
	Sign of Project Manger	D. Difference (C-A)	13 cub meter

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	31.12.2022	10:25	11:22	12:00	7 m3	6315	16,800	16,800				
2.	31.12.2022	10:36	11:30	13:10	7 m3	6314	16,800	16,670				
3.	31.12.2022	10:50	11:40	14:15	7 m3	6315	16,800	16,540				
4.	31.12.2022	11:12	11:50	15:15	8 m3	234	19,200	19,010				
5.	31.12.2022	12:12	12:40	15:45	8 m3	236	19,200	19,090				
6.	31.12.2022	12:26	12:50	16:15	8 m3	237	19,200	19,290				
7.	31.12.2022	12:45	13:15	16:40	8 m3	238	19,200	19,150				
8.	31.12.2022	13:15	14:15	17:15	7 m3	6316	16,800	16,510				
9.	31.12.2022	16:15	17:15	17:10	7 m3	6319	16,800	16,690				
Total:					67 m3		160,000	159,750				
Remarks	13 cum will be used for next slab.											

Note: 1. Report to be sent on a daily basis to gm@genopolis.com and report-gm@genopolis.com 2. Report must be prepared during pour and not later 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Discovery center	Block No.:	Towards central lobby
Project:	Genopolis	Flat / Villa no.:	-
Supplier:	SL RMC Plant	Slab no.:	4
Requisition nos.:	196181	A. Estimated quantity:	150 cum meter
PO nos.:	20220819002	B. Requisition quantity:	150 cum meter
Sign of Security	Sign of Admin	C. Actual quantity poured	84 cum received on 3/9/2022, 42 cum revived on 9/9/2022, 24 cum received on 31/12/2022
		D. Difference (C-A)	0 cum meter

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @ 2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	31.12.2022	16:28	17:20	18:15	7 m ³	6320	16,800	16,650				
2.	31.12.2022	17:20	18:05	19:25	7 m ³	6321	16,800	16,260				
3.	31.12.2022	18:32	19:20	20:30	7 m ³	6322	16,800	16,430				
4.	31.12.2022	19:41	20:15	21:55	3 m ³	6323	7,200	7,310				
Total:		4 nos			24 m ³		57,600	56,650				
Remarks	PO CLOSED											

Note: 1. Report to be sent on a daily basis to project@genopolis.com and report to admin@genopolis.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400 kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Minimum original report + weightmen slips + pour reports + test reports + photographs at site.