

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	Crescentia Labs Pvt Ltd	Block No:	Retaining wall and coulumn
Project:	GV One	Flat / Villa no:	
Supplier:	SL RMC Plant	Slab no:	
Requisition nos:	195109	A. Estimated quantity:	50 cum
PO nos.:	20221203002	B. Requisition quantity:	50 cum
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			50 cum (21 cum 08.12.22, 5 cum 17.12.22, 16 cum 24.12.22, 8 cum 06.01.23)
			D. Difference (C-A)
			-

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	06.01.2022	12:15	12:39	12:45	8	260	19,200	18,760				
Total:					8		19,200	18,760				
Remarks	po closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.