

Internal memo no. 903/35/A Annexure - B
RMC pour report

Company/ firm:	Crescentia Labs Pvt Ltd	Block No:	South block footing pcc
Project:	GV One	Flat / Villa no:	
Supplier:	SL RMC Plant	Slab no:	
Requisition nos:	195139	A. Estimated quantity:	60 cum
PO nos.:	20230110005	B. Requisition quantity:	60 cum
Sign of Security	Sign of Admin	C. Actual quantity poured	26 cum (06.1.23)
		D. Difference (C-A)	34 cum

Details of RMC pour									
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs
1	06.01.23	17:14	18:18	18:19	2	6400	4,800	5,950	
2	06.01.24	13:35	14:10	14:15	8	262	19200	18740	
3	06.01.25	15:13	16:41	16:45	8	263	19200	18390	
4	06.01.26	15:45	16:16	16:20	8	264	19200	18450	
					26		62,400	61,530	

Total: Remaining qty will be use later.

Remarks: 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour receipts + test reports + photographs at site.

Note: 1. Report to be sent on a daily basis to purchase@mediproperties.com and report-audit@mediproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour receipts + test reports + photographs at site.