

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	Crescentia Lab Pvt Ltd	Block No:	South block footing pcc
Project:	GV One	Flat / Villa no:	
Supplier:	SL RMC Plant	Slab no:	
Requisition nos:	195139	A. Estimated quantity:	60 cum
PO nos.:	20230110005	B. Requisition quantity:	60 cum
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			42 cum (26 cum 06.01.2023, 13 cum 09.01.2023, 3 cum 11.01.2023)
		D. Difference (C-A)	18 cum

Details of RMC pour											
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2
1	09.01.2023	15:20	15:51	15:59	7	6466	16,800	16,420			
2	09.01.2023	18:15	18:53	18:59	6	6471	14,400	14,130			
2	11.01.2023	10:13	11:09	11:15	3	6490	7,200	7,500			
					16		38,400	38,050			
Total:											

Remarks Balance qty will be order later.

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.