

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	Crescentia Labs Pvt Ltd	Block No:	North block column casting
Project:	GV One	Flat / Villa no:	
Supplier:	SL RMC Plant	Slab no:	
Requisition nos:	195110	A. Estimated quantity:	50 cum
PO nos.:	20221206004	B. Requisition quantity:	50 cum
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			46.5 cum (32.5 cum 06.01.23 14 cum 09.01.2023)
			D. Difference (C-A)
			3.5 cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	09.01.2023	9:16	10:05	10:10	7	6460	16,800	16,670				
2	09.01.2023	12:25	13:16	13:20	7	6462	16,800	16,220				
Total:					14		33,600	32,890				
Remarks	Remaining qty will be use later											

Note: 1. Report to be sent on a daily basis to purchase@mosliproperties.com and report-mgmt@mosliproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on receipt basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.