

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 11/01/23		Prepared by: Vanajathi		Serial no. 13084	
Supplier name: SL RMC Plant				HO inward no.	
Firm/Company: GURC		Project: Innopolis		HO received date	
PO/WO date: 13/11/22		PO/WO No. 2022/113001		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	0261	22/11/22	1,91,100/-	☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 1,91,100/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: Pouring Report attached.	Proof of delivery matches MRN	☐ Yes ☐ No
------------------------------------	-------------------------------	--

Amount B – Other Credits : Transportation charges -

Amount C – Other Debits : -

Amount D (D=A+B-C) – Amount to be credited to the supplier: 1,91,100/-

Amount E – PO / WO value: 1,95,000/-

Amount F – Difference (A – E): 3,900/-

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 16/01/23

Remarks: Anal Biv

Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:	Vanajathi				
Sign:	[Signature]				
Date:	11/01/23	11 JAN 2023			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.




SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UID: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UID : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Invoice No. 0261 Supplier's Ref. 20221113001 Buyer's Order No. Terms of Delivery	Dated 22-Nov-2022 Mode/Terms of Payment Other Reference(s) Dated
---	---	---

Sl No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M15	38245010	18 %	49.00 cbm	3,305.08	cbm	1,61,948.92
	Output CGST @9 %					9 %	14,575.40
	Output SGST @9%					9 %	14,575.40
	Round Off						0.28



Total 49.00 cbm ₹ 1,91,100.00
E. & O.E

Amount Chargeable (in words)

INR One Lakh Ninety One Thousand One Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	1,61,948.92	9%	14,575.40	9%	14,575.40	29,150.80
Total	1,61,948.92		14,575.40		14,575.40	29,150.80

Tax Amount (in words) : INR Twenty Nine Thousand One Hundred Fifty and Eighty paise Only

Remarks:
16.11.2022

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500 062.
E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Purchase Order

Original

From Company:	GV Research Centers Pvt. Ltd 5-4-18/73&4, 11nd FloorSoham MansionM.G.Road Secunderabad, TELANGANA, 500003 GSTNO:36AAHCG4562D1ZP	Delivery Location: Innopolis Sy no-542, Genome Valley, Thunrkapally, Hyderabad, Hyderabad, Telangana, 500078 Madhu, 7981951035
---------------	--	---

Supplier Details							
SL RMC PLANT PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, MedchalMalkajiri, Telangana, 500062 Hyderabad, TG, 500062 GSTIN:36ADNFS2288J1ZF SRINIVAS REDDY MUPPA, 7207255678 slrmcplant@gmail.com				PO No	20221113001	Quote No	NIL
				PO Date	13 Nov 2022	Quote Date	14 Nov 2022
				Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%					Amount
1	RMCC2958-RMC-RMC-M15---cum	50.00	3,305.08	0%	1,65,254	IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT
						0%	9%	9%	0	14,873	14,873
					Total Amount ...				0	14,873	14,873
											1,95,000

Rupees in words : One Lakh Ninety Four Thousands Nine Hundred And Ninety Nine .seven Two PaiseOnly.

Terms and Conditions:-

RMC other terms :	Batching report + cube test report must be provided.
RMC specification:	180 kgs of cement to be added per cum.
RMC quantity	Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
RMC line pump:	Line / boom pump charges included.
Payment Terms :	Within 30 days of delivery and on production of bill.
Tax :	Inclusive of GST and all other taxes.
Delivery Date :	As per site Engineers request.
Delivery Location :	As per details given above

Purchase Order

Original

Bill submission:

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

Remarks :

Delivery at GVRRC Turkapally Contact Person Mr Madhu-9502211499.

For GV Research Centers Pvt. Ltd

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

14 NOV 2022

MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For SL RMC PLANT

Date :-

Requisition Form

Company Name	GV Research Centers Pvt. Ltd	Date	11 Nov 2022
Site Or Phase	Innopolis	Time	12:56:01
Flat/Villa/Other		Req.No.	206435
Material required before date		ID No	20221111002

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC2958-RMC-RMC-M15---cum	50.00	0	50.00	3,350.00		

Remarks: Towards 3600 pec purpose

Prepared By :- Sridevi

Sign:-


Date :- 11 Nov 2022

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company firm	GV Research Centers Pvt Ltd	Block No.:	3600 Block pcc purpose
Project	Innopolis	Flat / Villa no.:	
Supplier	SL RMC PLANT	Slab no.:	
Requisition nos.:	206435	A. Estimated quantity:	50M3
PO nos.:	20221113001	B. Requisition quantity:	50M3
Sign of Security	Sign of Admin	C. Actual quantity poured	14M3
	Sidevi	D. Difference (C-A)	36M3
		Sign of Project Manger	nd. (Ramef)

Details of RMC pour

Sl No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN m2	28 days cube test strength in kN m2
1.	16.11.2022	08:40	09:12	09:25	07	5377	16800	16590	-			
2.	16.11.2022	08:51	09:32	09:55	07	5379	16800	16680	-			
3.												
4.												
Total:					14M3		33600	33270	-			
Remarks	As per po quantity 50M3 but consumed only 14M3											

Note: 1. Report to be sent on a daily basis to purchase & modiproperties.com and report-audit & modiproperties.com 2. Report must be prepared during pour and not later 3. Report must be sent within one working day 4. Multiple report can be sent for one PO 5. Weigh all vehicles 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3 If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis 7. Site to calculate shortfall 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	3600 Block pcc purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC PLANT	Slab no.:	
Requisition nos.:	206435	A. Estimated quantity:	50M3
PO nos.:	20221113001	B. Requisition quantity:	50M3
Sign of Security	Sign of Admin	C. Actual quantity poured	35M3
	Sign of Project Manger	D. Difference (C-A)	15M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	13.11.2022	13:10	13:42	14:10	07	5312	16800	16600	-			
2.	13.11.2022	15:15	15:22	15:55	07	5313	16800	16450	350			
3.	13.11.2022	15:30	16:10	16:32	07	5314	16800	16810	-			
4.	13.11.2022	15:40	16:23	16:42	07	5315	16800	16480	320			
5.	13.11.2022	16:00	16:32	16:52	07	5316	16800	16600	-			
6.												
7.												
Total:					35M3		84000	82940	670			
Remarks	As per po quantity 50M3 but consumed only 35M3											

Note: 1 Report to be sent on a daily basis to purchase@innopolisproperties.com and report audit@innopolisproperties.com. 2 Report must be prepared during pour and not later. 3 Report must be sent within one working day. 4 Multiple report can be sent for one po. 5 Weigh all vehicles. 6 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 30 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7 Site to calculate shortfall. 8 Maintain original report + weightment slips + pour reports + test reports + photographs at sit