

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 11/01/23		Prepared by: Vanajakshi		Serial no. 13086	
Supplier name: GL Rmc Plant				HO inward no.	
Firm/Company: GURC		Project: Innopolis		HO received date	
PO/WO date: 9/12/22		PO/WO No. 2022120900		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	0301	20/12/22	1,00,800/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 1,00,800/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: Pouring Report attached	Proof of delivery matches MRN	☐ Yes ☐ No
-----------------------------------	-------------------------------	--

Amount B – Other Credits : Transportation charges -

Amount C – Other Debits : -

Amount D (D=A+B-C) – Amount to be credited to the supplier: 1,00,800/-

Amount E – PO / WO value: 2,68,800/-

Amount F – Difference (A – E): 1,68,000/-

Quantity received as per PO /WO ☐ Yes ☐ Excess received ☐ Short received ☒ Part received

Close PO / WO ☐ Yes ☒ No – wait for balance material ☐ Other

Payment – due date: 16/01/23

Remarks: Part Bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Vanajakshi				
Sign:	Vanaja				
Date:	11/01/23				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpeta (M) Medchal(D) GSTIN:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No.	Dated
	0301	20-Dec-2022
		Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	20221209001	
	Buyer's Order No.	Dated
	Terms of Delivery	

Amount Chargeable (in words)

INR One Lakh Eight Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	85,423.80	9%	7,688.14	9%	7,688.14	15,376.28
Total	85,423.80		7,688.14		7,688.14	15,376.28

Tax Amount (in words) : **INR Fifteen Thousand Three Hundred Seventy Six and Twenty Eight paise Only**

Remarks:
12.12.2022 to 19.12.2022

Declaration

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Purchase Order

Original

From Company:	GV Research Centers Pvt. Ltd 5-4-187/3&4, IInd Floor Soham Mansion M.G.Road Secunderabad, TELANGANA, 500003 GSTNO:36AAHCG4562D1ZP	Delivery Location: Innopolis Sy no-542, Genome Valley, Thurtkapally, Hyderabad, Hyderabad, Telangana, 500078 Madhu, 7981951035
---------------	--	---

Supplier Details						
SL RMC PLANT PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, Medchal Malkajgiri, Telangana, 500062 Hyderabad, TG, 500062 GSTIN:36ADNFS2288J1ZF SRINIVAS REDDY MUPPA, 7207255678 slrmcplant@gmail.com				PO No	20221209001	Quote No
				PO Date	09 Dec 2022	Quote Date
				Supply Type	Purchase Order	
						09 Dec 2022

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%					Amount
1	RMCC9841-RMC-RMC-M30---cum	56.00	4,067.79	0%	2,27,796	IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT
						0%	9%	9%	0	20,502	20,502
					Total Amount ...	0	20,502	20,502	20,502		2,68,800

Rupees in words : Two Lakh Sixty Eight Thousands Seven Hundred And Ninety Nine .five Six Paise Only.

Terms and Conditions:-

- RMC other terms : Batching report + cube test report must be provided.
- RMC specification: 310 kgs of cement to be added per cum.
- RMC quantity Payment shall be made on quantity delivered at site. All vehicles to be weighed near site.
- RMC line pump: Line / boom pump charges included.
- Payment Terms : Within 30 days of delivery and on production of bill.
- Tax : Inclusive of GST and all other taxes.
- Delivery Date : As per Site Engineers Request.
- Delivery Location : As per details given above

PART DELIVERY 1			
S.no.	Bill no.	Bill Dt.	
1.	0301	20/12/22	1,00,800/-
2.			
3.			
4.			
5.			

09/12/22 11:13:45 AM

BINC

Purchase Order

Original

Bill submission:

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

Remarks :

.Delivery at GVRC Turkapally Contact Person Mr Madhu-9502211499.

For GV Research Centers Pvt. Ltd

Accepted the above Terms And Conditions
For SL RMC PLANT

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

09 DEC 2022

MINISH PARIKH
MANAGER PROCUREMENT

Date :-

Requisition Form

Company Name	GV Research Centers Pvt. Ltd	Date	09 Dec 2022
Site Or Phase	Innopolis	Time	10:17:03
Flat/Villa/Other	4545	Req.No.	206518
Material required before date		ID No	20221209001

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9841-RMC-RMC-M30---cum	56.00	0	56.00	4,300.00		

Remarks: Towards 4545 OHT Columns purpose

Prepared By :- Salman

Sign:-

Date :- 09 Dec 2022

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	4545 OHT Columns purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC Plant	Slab no.:	
Requisition nos.:	206518	A. Estimated quantity:	56M3
PO nos.:	20221209001	B. Requisition quantity:	56M3
Sign of Security	Sign of Admin	C. Actual quantity poured	21M3
	Sign of Project Manger	D. Difference (C-A)	35M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	16.12.2022	08:20	09:01	09:25	07	6030	16800	16670 ✓	-			
2	16.12.2022	11:36	12:12	12:32	07	6031	16800	16800 ✓	-			
3	16.12.2022	14:06	14:45	15:10	07	6033	16800	16900 ✓	-			
Total:					21M3		50400	50370 ✓	-			
Remarks	As per purchase order 56M3 but consumed 21M3 only											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com 2. Report must be prepared during pour and not later 3. Report must be sent within one working day 4. Multiple report can be sent for one PO 5. Weigh all vehicles 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis 7. Site to calculate shortfall 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit