

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 16-01-23		Prepared by: S. Jay Sualha		Serial no. 13263	
Supplier name: Cemex India		HO inward no.			
Firm/Company: Sov LLP		Project: Sov part-III		HO received date	
PO/WO date: 26-12-22		PO/WO No. 20221226003		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	245	5-01-23	23,400/-	☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):			23,400/-
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.:	pouring report attached	Proof of delivery matches MRN	☐ Yes ☐ No
Amount B – Other Credits : Transportation charges			—
Amount C – Other Debits :			—
Amount D (D=A+B-C) – Amount to be credited to the supplier:			23,400/-
Amount E – PO / WO value:			23,400/-
Amount F – Difference (A – E):			—
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received	
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other	
Payment – due date		23-01-23	
Remarks: Final bill			

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		Usw-			
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Silver Oak Villas LLP 5-4-187/3 & 4 , IInd Floor, M.G. Road, Secunderabad-500003 GSTIN/UIN : 36ADBFS3288A2Z7 State Name : Telangana, Code : 36	Invoice No. 245 Delivery Note	Dated 5-Jan-2023 Mode/Terms of Payment Other Reference(s) Dated 26-Dec-2022 Delivery Note Date Destination Terms of Delivery
--	--	--

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M10 Dump Ready Mix Concrete	38245010	6.00 cum	3,305.00	cum	19,830.00
	SGST				9 %	1,784.70
	CGST				9 %	1,784.70
	Round Off					0.60
Total			6.00 cum			Rs 23,400.00

Amount Chargeable (in words)

E. & O.E

INR Twenty Three Thousand Four Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	19,830.00	9%	1,784.70	9%	1,784.70	3,569.40
Total	19,830.00		1,784.70		1,784.70	3,569.40

Tax Amount (in words) : **INR Three Thousand Five Hundred Sixty Nine and Forty paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**

A/c No. : **261611100001529**

Branch & IFS Code : **RAMPALLE & UBIN0826162**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorized Signatory

This is a Computer Generated Invoice



Date	DC NO	V.NO	Quantity	Rate	M10 DUMP
27/12/2022	1670	5541	6.00 cum	3900.00/cum	23400.00

Purchase Order

Original

From Company:	Silveroak Villas LLP 5-4-187/3&4, IInd FloorSoham MansionM.G.Road Secunderabad, TELANGANA,500003 GSTNO:36ADBFS3288A2Z7	Delivery Location: Silver Oak Villas III Sy.No.11,12,14,15,16,17,18, 294Cherlapally Hyderabad,Telangana,501301 Prushotham,9502288244....65908777
---------------	---	---

Supplier Details				
CEMEX INFRA Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc Rampally (Vill), Kesara (Mandal) Medc, TG, GSTIN:36AANFC3197R1ZJ G.Surender Reddy,8367099999		PO No	20221226003	Quote No NIL
		PO Date	26 Dec 2022	Quote Date 27 Dec 2022
		Supply Type	Purchase Order	

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%				Amount	
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT
1	RMCC8720-RMC-RMC-M10---cum	6.00	3,305.08	0%	19,830	0%	9%	9%	0	1,785	1,785
						Total Amount ...			0	1,785	1,785
											23,400
											23,400

Rupees in words : Twenty Three Thousands Three Hundred And Ninety Nine .nine Seven PaiseOnly.

Terms and Conditions:-

Purchase Order

Original

RMC other terms : Batching report + cube test report must be provided.
RMC specification: 140 kgs of cement to be added per cum.
RMC quantity Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
RMC line pump: Line / boom pump charges included.
Payment Terms : Within 30 days of delivery and on production of bill.
Tax : Inclusive of GST and all other taxes.
Delivery Date : As per Site Engineers Request.
Delivery Location : As per details given above
Bill submission: Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Remarks : Delivery at SOVLLP Cherlapally Contact Person Mr Purshottam-9502177288.

For Silveroak Villas LLP	Accepted the above Terms And Conditions For CEMEX INFRA
Authorised Signatory	
Name :-	
Sign:-	
Date :-	Date :-

APPROVED

27 DEC 2022

MINISH PARIKH
MANAGER PROCUREMENT

Requisition Form

Company Name	Silveroak Villas LLP	Date	24 Dec 2022
Site Or Phase	Silver Oak Villas III	Time	01:19:14
Flat/Villa/Other	For Villa no.200 Purpose	Req.No.	184948
Material required before date		ID No	20221224014

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC8720-RMC-RMC-M10---cum	6.00	0	6.00	3,200.00		

Remarks: For Villa no.200 PCC Purpose

Prepared By :- Meenakshi

Sign:-


Date :- 24 Dec 2022

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	SOVLLP	Block No.:	For 200 Pcc Purpose
Project:	SOV-III	Flat / Villa no.:	For 200 Pcc Purpose
Supplier:	Cemex Infra	Slab no.:	
Requisition nos.:	184948/20221224014	A. Estimated quantity:	06
PO nos.:	20221226003	B. Requisition quantity:	06
Sign of Security:	Sign of Admin	C. Actual quantity poured	06
		D. Difference (C-A)	00

APPROVED BY
 Sign of Project Manager
 05 JAN 2023
 K. PURSHOTHAM
 Project Manager (Silver Out Villa Part-III)

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	27/12/22	09:05	09:32	09:58	06	1670	14,400	14,100	300kgs	413/-		
2.												
3.												
4.												
5.												
6.												
7.												
8.												
Total:					06 Cumts		14,400 Kgs	14,100 Kgs	300kgs	413/-		
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.