

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 19/01/23		Prepared by: Minish		Serial no. 13366	
Supplier name: SL RMC Plant				HO inward no.	
Firm/Company: Crescentia labs		Project: G V one		HO received date	
PO/WO date: 09/12/22		PO/WO No. 20221209006		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	0298	20/12/22	4,44,400 /-	☒ Yes ☐ No
2.	0306	22/12/22	3,08,000 /-	☒ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 7,52,400 /-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: RMC pour report attached	Proof of delivery matches MRN: ☒ Yes ☐ No
------------------------------------	--

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier: 7,52,400 /-

Amount E – PO / WO value: 10,56,000 /-

Amount F – Difference (A – E): 3,03,600 /-

Quantity received as per PO / WO ☐ Yes ☐ Excess received ☒ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 23/01/23

Remarks: Final bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No 719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin: 36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No.	Dated
	0298	20-Dec-2022
Buyer CRESCENTIA LABS PRIVATE LIMITED GSTIN/UIN : 36AADCB2608M1ZO State Name : Telangana, Code : 36	Supplier's Ref.	Other Reference(s)
	20221209006	
	Buyer's Order No.	Dated
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M25 P	38245010	18 %	101.00 cbm	3,728.81	cbm	3,76,609.81
	<i>Output CGST @9 %</i>					9 %	33,894.88
	<i>Output SGST @9 %</i>					9 %	33,894.88
	<i>Round Off</i>						0.43
Total				101.00 cbm			₹ 4,44,400.00



Amount Chargeable (in words)

E. & O.E

INR Four Lakh Forty Four Thousand Four Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	3,76,609.81	9%	33,894.88	9%	33,894.88	67,789.76
Total	3,76,609.81		33,894.88		33,894.88	67,789.76

Tax Amount (in words) : **INR Sixty Seven Thousand Seven Hundred Eighty Nine and Seventy Six paise Only**

Remarks:

12.12.2022 to 19.12.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice



Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com

GSTIN : 36ADNFS2288J1ZF




SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No. 0306	Dated 22-Dec-2022
Buyer CRESCENTIA LABS PRIVATE LIMITED	Supplier's Ref. 20221209006	Mode/Terms of Payment
GSTIN/UIN : 36AADCB2608M1ZO State Name : Telangana, Code : 36	Buyer's Order No.	Other Reference(s)
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M25 P	38245010	18 %	70.00 cbm	3,728.81	cbm	2,61,016.70
	Output CGST @9 %					9 %	23,491.50
	Output SGST @9%					9 %	23,491.50
	Round Off						0.30
Total				70.00 cbm			₹ 3,08,000.00



Amount Chargeable (in words)

INR Three Lakh Eight Thousand Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	2,61,016.70	9%	23,491.50	9%	23,491.50	46,983.00
Total	2,61,016.70		23,491.50		23,491.50	46,983.00

Tax Amount (in words) : **INR Forty Six Thousand Nine Hundred Eighty Three Only**

Remarks:
21.12.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice



Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Purchase Order



Original

From Company: Crescentia Labs

Delivery Location: GV One

"GSTNO:36AADCB2608M1Z0

Plot No.165-B,MN Park Phase-I, Sy No. 230 to 243,
Hyderabad,Telangana,
Ansari,04066335551

Supplier Details

SL RMC PLANT
PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, MedchalMalkajgiri,
Telangana, 500062
Hyderabad, TG, 500062
GSTIN:36ADNFS2288J1ZF
SRINIVAS REDDY MUPPA,7207255678
slrmcplant@gmail.com

PO No	20221209006	Quote No	NIL
PO Date	09 Dec 2022	Quote Date	10 Dec 2022
Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%				Amount
1	RMCC9497-RMC-RMC-M25---cum	240.00	3,728.81	0%	8,94,915	IGST%	CGST%	SGST%	IGST AMT	10,56,000
						0%	9%	9%	0	
					Total Amount ...		0	80,542	80,542	10,56,000

Rupees in words : Ten Lakhs Fifty Five Thousands Nine Hundred And Ninety Nine .eight Four PaiseOnly.

Terms and Conditions:-

RMC other terms : Batching report + cube test report must be provided.

RMC specification: 250 kgs of cement to be added per cum.

RMC quantity Payment shall be made on quantity delivered at site. All vehicles to be weighed near site

RMC line pump: Line / boom pump charges included.

Payment Terms : Within 30 days of delivery and on production of bill.

Tax : Inclusive of GST and all other taxes.

Delivery Date : Delivery at GV ONE Turkapally Contact Person Mr Ansari-7667074298.

Delivery Location : As per details given above

Purchase Order

Original

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

Bill submission:

Remarks :

For Crescentia Labs

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

10 DEC 2022

MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions

For SL RMC PLANT

Date :-

Requisition Form

Company Name	Crescentia Labs			Date	09 Dec 2022	
Site Or Phase	GV One			Time	12:15:14	
Flat/Villa/Other	-			Req.No.	195113	
Material required before date				ID No	20221209003	

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9497-RMC-RMC-M25---cum	240.00	0	240.00	4,000.00		

Remarks: -

Prepared By :- Abdul Rahman

Sign:-

Date :- 09 Dec 2022

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns

APPROVED
 10 DEC 2022
 MINISH PARIKH
 MANAGER PROCUREMENT

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:		Crescentia Lab Pvt Ltd		Block No:		Raft 2 and Raft5 concreting	
Project:		GV One		Flat/ Villa no:			
Supplier:		SL RMC Plant		Slab no:			
Requisition nos:		195113		A. Estimated quantity:		240 cum	
PO nos.:		20221209006		B. Requisition quantity:		240 cum	
Sign of Security		Sign of Admin		C. Actual quantity poured		101 cum (15.12.22)	
				D. Difference (C-A)		139 cum	

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	15.12.22	14:11	14:32	14:35	7	133	16,800	16,540 ✓				
2	15.12.22	14:25	15:11	15:15	8	134	19,200	19,710 ✓				
3	15.12.22	14:45	15:23	15:25	8	135	19,200	18,960 ✓				
4	15.12.22	15:09	16:00	16:05	7	136	16,800	16,700 ✓				
5	15.12.22	15:29	16:12	16:15	8	137	19,200	19,210 ✓				
6	15.12.22	16:50	17:12	17:15	7	138	16,800	17,020 ✓				
7	15.12.22	17:12	18:18	18:25	7	139	16,800	16,390 ✓				
8	15.12.22	17:40	18:39	18:45	7	140	16,800	16,540 ✓				
9	15.12.22	17:58	18:55	19:00	7	141	16,800	16,550 ✓				
10	15.12.22	18:25	19:12	19:15	7	142	16,800	16,580 ✓				
11	15.12.22	18:48	19:39	19:45	8	143	19,200	18,750 ✓				
12	15.12.22	19:20	20:12	20:15	8	144	19,200	19,160 ✓				
13	15.12.22	19:45	20:41	20:45	8	145	19,200	19,170 ✓				
14	15.12.22	20:02	21:13	21:15	4	6019	9,600	9,400 ✓				
Total:					101		2,42,400	2,40,680 ✓				

Remarks Balance qty will be order later.

Note: 1. Report to be sent on a daily basis to purchase manager and report quality manager. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400 kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A Annexure - B
RMC pour report

Company/ firm:		Crescentia Lab Pvt Ltd			Block No:		Raft 2 and WF2 footing concreting		
Project:		GV One			Flat / Villa no:				
Supplier:		SL RMC Plant			Slab no:				
Requisition nos:		195113			A. Estimated quantity:		240 cum		
PO nos.:		20221209006			B. Requisition quantity:		240 cum		
Sign of Security		Sign of Admin			C. Actual quantity poured		101 cum (15.12.22) 70 cum (21.12.22)		
					D. Difference (C-A)		69 cum		

Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	21.12.22	14:23	15:01	15:05	8	189	19,200	19,350 ✓				
3	21.12.22	14:23	15:14	15:25	7	6143	16,800	16,480 ✓				
2	21.12.22	14:56	15:12	15:20	8	190	19,200	19,700 ✓				
4	21.12.22	15:11	15:36	15:40	8	191	19,200	19,580 ✓				
5	21.12.22	14:47	15:42	15:50	7	6144	16,800	16,350 ✓				
6	21.12.22	15:51	16:18	16:20	8	192	19,200	19,460 ✓				
7	21.12.22	16:52	17:34	17:40	7	6148	16,800	16,450 ✓				
8	21.12.22	17:05	18:02	18:15	7	6149	16,800	16,320 ✓				
9	21.12.22	18:51	19:24	19:30	8	194	19,200	19,280 ✓				
10	21.12.22	19:10	19:52	19:58	2	6152	4,800	4,980 ✓				
Total:					70		1,68,000	1,67,950 ✓				

Remarks

Balance qty will be order later.

Note: 1. Report to be sent on a daily basis to project manager/ site engineer/ site supervisor. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one pour. 5. Weight of vehicles. 6. cubic meters vehicle should have a net weight of 14,110 kgs (or 2,400 kgs/ m³). If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on the bill basis. 7. Site to calculate shortfall. 8. Maintain original report. 9. Measurement done at site. 10. Receipts. 11. Receipts at site.