

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 19/01/23		Prepared by: Minish		Serial no. 13365	
Supplier name: SL RMC Plant				HO inward no.	
Firm/Company: GVDC		Project: Genopolis		HO received date	
PO/WO date: 19/08/22		PO/WO No: 20220819002		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	0205	22/09/22	8,52,800/-	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				8,52,800/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:	RMC pour report attached			Proof of delivery matches MRN	☒ Yes ☐ No
Amount B – Other Credits : Transportation charges				-	
Amount C – Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				8,52,800/-	
Amount E – PO / WO value:				7,79,998/-	
Amount F – Difference (A – E):				72,802/-	
Quantity received as per PO / WO		☐ Yes ☒ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		23/01/23			
Remarks: Final bill					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:					
Sign:		19 JAN 2023			
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com Buyer G V Discovery Center Pvt Ltd 5-4-187/3&4 2nd Floor , Sohan Mansion MG Road Secundrabad GSTIN/UIN : 36AAHCG4940K1ZC State Name : Telangana, Code : 36	Invoice No.	Dated
	0205	22-Sep-2022
		Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	20220819002	
	Buyer's Order No.	Dated
	Terms of Delivery	

Sl No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M35	38245010	18 %	164.00 cbm	4,406.78	cbm	7,22,711.92
	Less : Output CGST @9 % Output SGST @9% Round Off					9 % 9 %	65,044.07 65,044.07 (-)0.06
	Total			164.00 cbm			₹ 8,52,800.00

Amount Chargeable (in words)	E. & O.E
------------------------------	----------

INR Eight Lakh Fifty Two Thousand Eight Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	7,22,711.92	9%	65,044.07	9%	65,044.07	1,30,088.14
Total	7,22,711.92		65,044.07		65,044.07	1,30,088.14

Tax Amount (in words) : INR One Lakh Thirty Thousand Eighty Eight and Fourteen paise Only

<i>Remarks:</i> 01.08.2022 to 20.09.2022 GST BILL Amt 873600/-	Company's Bank Details	
	Bank Name	: ICICI Bank
	A/c No.	: 231905000660
	Branch & IFS Code	: Saketh & ICIC0002319

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Purchase Order



Original

From Company:

GV Discovery Centre Pvt. Ltd.,
5-4-187/3&4, 11nd Floor, Soham Mansion, M.G. Road
Secunderabad, TELANGANA, 500003
GSTNO: 36AAHCG4940K1ZC

Delivery Location: Genopolis

Plot No. 1A, Synergy Square 1, Genome Valley, Shamirpet
Hyderabad, Telangana, 500078
Subba Reddy, 7674808777

Supplier Details

SL RMC PLANT
PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, Medchal Malkajgiri,
Telangana, 500062
Hyderabad, TG, 500062
GSTIN: 36ADNFS2288J1ZF
SRINIVAS REDDY MUPPA, 7207255678
slrmcplant@gmail.com

PO No	20220819002	Quote No	NIL
PO Date	19 Aug 2022	Quote Date	25 Aug 2022
Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%				IGST AMT	CGST AMT	SGST AMT	Amount
1	RMCC8777-RMC-RMC-M35---cum	150.00	4,406.77	0%	6,61,016	0%	9%	9%	9%	0	59,491	59,491	7,79,998
Total Amount ...										0	59,491	59,491	7,79,998

Rupees in words : Seven Lakh Seventy Nine Thousands Nine Hundred And Ninety Eight .two Eight Paise Only.

Terms and Conditions:-

RMC other terms :

Batching report + cube test report must be provided.

RMC specification:

320 kgs of cement to be added per cum.

RMC quantity

Payment shall be made on quantity delivered at site. All vehicles to be weighed near site

RMC line pump:

Line / boom pump Required charges included.

Payment Terms :

Within 30 days of delivery and on production of bill.

Tax :

Inclusive of GST and all other taxes.

Delivery Date :

Within As per site engineers request.

Delivery Location :

As per details given above

Purchase Order

Original

Bill submission:

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

Remarks :

Delivery at GVDC Turkapally Contact Person Mr Subba Reddy--7674808777.

For GV Discovery Centre Pvt. Ltd.,

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

13 JAN 2023

FINISH PARKING
MANAGED PROCUREMENT

Accepted the above Terms And Conditions
For SL RMC PLANT

Date :-

Requisition Form

Company Name	GV Discovery Centre Pvt. Ltd.,	Date	19 Aug 2022
Site Or Phase	Genopolis	Time	
Flat/Villa/Other	other	Req.No.	196181
Material required before date		ID No	20220819003

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC8777-RMC-RMC-M35---cum	150.00	0	150.00	4,550.00		

Remarks: -

Prepared By :- Narsing

Sign:-

Date :- 19 Aug 2022

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Discovery center	Block No.:	Towards central lobby
Project:	Genopolis	Flat / Villa no.:	-
Supplier:	SL RMC Plant	Slab no.:	4
Requisition nos.:	196181	A. Estimated quantity:	150 cub meter
PO nos.:	20220819002	B. Requisition quantity:	150 cub meter
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			84 cum received on 3/9/2022, 42 cum revied on 9/9/2022, 24 cum received on 31/12/2022
			D. Difference (C-A)
			0 cub meter

Details of RMC pour

MRN :- 20230102003

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	31.12.2022	16:28	17:20	18:15	7 m3	6320	16,800	16,650				
2.	31.12.2022	17:20	18:05	19:25	7 m3	6321	16,800	16,260				
3.	31.12.2022	18:32	19:20	20:30	7 m3	6322	16,800	16,430				
4.	31.12.2022	19:41	20:15	21:55	3 m3	6323	7,200	7,310				
Total:		4 nos			24 m3		57,600	56,650				
Remarks	PO CLOSED											

Note: 1. Report to be sent on a daily basis to purchase@mediproperties.com and report@mediproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Discovery center	Block No.:	Block -191
Project:	Genopolis	Flat / Villa no/Floor.:	Third floor
Supplier:	SL RMC Plant	Column no.:	4
Requisition nos.:	196181	A. Estimated quantity:	150 cub meter
PO nos.:	20220819002	B. Requisition quantity:	150 cub meter
Sign of Security	Sign of Admin	C. Actual quantity poured	84 cub meter received on 3/9/2022, 42 cub meter on 9/9/2022. total 126 cub meter
	Sign of Project Manager	D. Difference (C-A)	24 cub meter

Details of RMC pour

MRN No: 202205002 / 20221207002

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	09.09.2022	07:00 AM	07:40	08:46	7 m3	4375	16,800	16,660			24.7	
2.	09.09.2022	9:50 AM	10:40	11:50	7 m3	4383	16,800	16,580			23.8	
3.	09.09.2022	10:10 AM	11:00	12:30	7 m3	4384	16,800	16,410			24.0	
4.	09.09.2022	11:40 AM	12:36	14:00	7 m3	4387	16,800	16,350				
5.	09.09.2022	13:10 AM	13:53	16:00	7 m3	4391	16,800	16,620				
6.	09.09.2022	14:55 AM	15:40	17:00	7 m3	4395	16,800	16,460				
Total:	6 nos				42 m3		100,800	99,080				
Remarks	24 c.mt difference will be used on next week. For columns											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Discovery center	Block No.:	Block -191
Project:	Genopolis	Flat / Villa no/Floor.:	Third floor
Supplier:	SL RMC Plant	Column no.:	4
Requisition nos.:	196181	A. Estimated quantity:	150 cub meter
PO nos.:	20220819002	B. Requisition quantity:	150 cub meter
Sign of Security	Sign of Admin	C. Actual quantity poured	84cum received on 3/09/2022, 42cum received on 9/09/2022, 14 cum recived on 19/09/2022
		D. Difference (C-A)	10

Details of RMC pour

MRN No:- 20221205003, 20221207003

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	19.09.2022	8:55 AM	9:55	11:10	7 m3	4508	16,800	16660				
2.	19.09.2022	11:30 AM	12:15	14:40	7 m3	4514	16,800	16530	-			
Total:		2 nos			14 m3		33,600	33,190				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Mainmin original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A

Annexure - B

RMC pour report

RMC pour report				
Company/ firm:	GV Discovery center		Block No.:	Towards Central Lobby
Project:	Genopolis		Flat / Villa no.:	Block -191
Supplier:	SL RMC Plant		Slab no.:	-
Requisition nos.:	196181		A. Estimated quantity:	150 cub meter
PO nos.:	20220819002		B. Requisition quantity:	150 cub meter
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	84 cub meter ✓
Nizam	Megha		D. Difference (C-A)	66 cub meter
MAR 2022				

Details of RMC pour

MRN No:- ~~20221207001~~, 20221207001

MRN No:- 000