

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 10-01-23		Prepared by: S. Jayswal		Serial no. 13069	
Supplier name: Cemex Intra		HO inward no.			
Firm/Company: Sov LLP		Project: Sov part III		HO received date	
PO/WO date: 26-12-22		PO/WO No. 20221226008		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	247	5-01-23	25,200/-	☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 25,200/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: pouring report attached	Proof of delivery matches MRN	☐ Yes ☐ No
-----------------------------------	-------------------------------	--

Amount B – Other Credits : Transportation charges: —

Amount C – Other Debits : —

Amount D (D=A+B-C) – Amount to be credited to the supplier: 25,200/-

Amount E – PO / WO value: 25,200/-

Amount F – Difference (A – E): —

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 16-01-23

Remarks: final bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		V. cent			
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No. 247	Dated 5-Jan-2023
Buyer Silver Oak Villas LLP 5-4-187/3 & 4 , IInd Floor, M.G. Road, Secunderabad-500003 GSTIN/UIN : 36ADBFS3288A2Z7 State Name : Telangana, Code : 36	Delivery Note	Mode/Terms of Payment
	Supplier's Ref. 1702	Other Reference(s)
	Buyer's Order No. 20221226008	Dated 26-Dec-2022
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
Terms of Delivery		

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete	38245010	6.00 cum	3,559.32	cum	21,355.92
	SGST			9 %		1,922.03
	CGST			9 %		1,922.03
	Round Off					0.02
Total			6.00 cum			Rs 25,200.00

Amount Chargeable (in words) E. & O.E

INR Twenty Five Thousand Two Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	21,355.92	9%	1,922.03	9%	1,922.03	3,844.06
Total	21,355.92		1,922.03		1,922.03	3,844.06

Tax Amount (in words) : **INR Three Thousand Eight Hundred Forty Four and Six paise Only**

Declaration We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.	Company's Bank Details Bank Name : UNION BANK OF INDIA A/c No. : 261611100001529 Branch & IFS Code : RAMPALLE & UBIN0826162
	for CEMEX INFRA Authorised Signatory

This is a Computer Generated Invoice



Date	DC NO	V.NO	Quantity	Rate	M20 DUMP
03/01/2023	1702	1527	6.00 cum	4200.00/cum	25200.00

Purchase Order



27.12.22 4:39:45

Original

From Company: Silveroak Villas LLP
5-4-187/3&4, IInd Floor, Soham Mansion M.G. Road
Secunderabad, TELANGANA, 500003
GSTNO:36ADBFS3288A2Z7

Delivery Location: Silver Oak Villas III
Sy. No. 11, 12, 14, 15, 16, 17, 18, 294 Cherlapally
Hyderabad, Telangana, 501301
Prushotham, 9502288244, ...65908777

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc
Rampally (Vill), Kesara (Mandal) Medc, TG,
GSTIN:36AANFC3197R1ZJ
G. Surender Reddy, 8367099999

PO No	20221226008	Quote No	NIL
PO Date	26 Dec 2022	Quote Date	26 Dec 2022
Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%					Amount
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT
1	RMCC2936-RMC-RMC-M20---cum	6.00	3,559.32	0%	21,356	0%	9%	9%	0	1,922	1,922
Total Amount ...										0	1,922
											25,200

Ruppes in words : Twenty Five Thousands One Hundred And Ninety Nine . ten Paise Only.

Terms and Conditions:-

Purchase Order

Original

RMC other terms :
RMC specification:
RMC quantity
RMC line pump:
Payment Terms :
Tax :
Delivery Date :
Delivery Location :
Bill submission:
Remarks :

Batching report + cube test report must be provided.
220 Kgs of cement to be added per cum.
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
Line / boom pump charges included.
Within 30 days of delivery and on production of bill.
Inclusive of GST and all other taxes.
As per Site Engineers Request.
As per details given above
Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Delivery at SOVLLP Contact Person Mr Purshotam-9502177288.

For Silveroak Villas LLP

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED
26 DEC 2022
MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For CEMEX INFRA

Date :-

Requisition Form

Company Name	Silveroak Villas LLP	Date	24 Dec 2022
Site Or Phase	Silver Oak Villas III	Time	01:10:54
Flat/Villa/Other	For Villa no. 199 Purpose	Req.No.	184943
Material required before date		ID No	20221224009

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC2936-RMC-RMC-M20---cum	6.00	0	6.00	3,850.00		

Remarks: For Villa no. 199 Plinth Beam Purpose

Prepared By :- Meenakshi

Approved By:-

Sign:-

Sign:-

Date :- 24 Dec 2022

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	SOVLLP	Block No.:	For 199 Plinth Beam Purpose
Project:	SOV-III	Flat / Villa no.:	For 199 Plinth Beam Purpose
Supplier:	Cemex Infra	Slab no.:	
Requisition nos.:	184943/20221224009	A. Estimated quantity:	06
PO nos.:	20221226008	B. Requisition quantity:	06
Sign of Security	Sign of Admin	C. Actual quantity poured	06
		D. Difference (C-A)	00

APPROVED BY
 Sign of Project Manager
 05 JAN 2023
 K. PURUSHOTHAM
 Project Manager (Super Old Villa Part III)

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN m2	28 days cube test strength in kN m2
1.	03/01/23	08:01	08:25	08:52	6	1702	14,400	14,870				
2.												
3.												
4.												
5.												
6.												
7.												
8.												
Total:					06 Cumts		14,400 Kgs	14,870 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs. m3. If the shortfall is more than 50 kgs per load purchase is debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.