

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		12/01/23		Prepared by	Vanajathi		Serial no.	13096			
Supplier name		SL Rmc Plant				HO inward no.					
Firm/Company		GURC		Project	Innapolis		HO received date				
PO/WO date		20/12/22		PO/WO No.	20221220001		Scan ID.				
Sl no.	Bill no.		Bill date		Bill amount		Original attached				
1.	0321		21/12/22		3,69,600/-		☒ Yes ☐ No				
2.	0345		11/01/2023		1,84,800/-		☒ Yes ☐ No				
3.							☐ Yes ☐ No				
4.							☐ Yes ☐ No				
Amount A – Bills total (Excluding Transport & Hamali Charges):							5,54,400/-				
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report											
MRN nos.:		Pouring Report attached				Proof of delivery matches MRN		☐ Yes ☐ No			
Amount B – Other Credits : Transportation charges							5,956/-				
Amount C – Other Debits :							- 5,956/-				
Amount D (D=A+B-C) – Amount to be credited to the supplier:							5,48,444/-				
Amount E – PO / WO value:							4,40,000/-				
Amount F – Difference (A – E):							1,08,444/-				
Quantity received as per PO / WO			☒ Yes ☐ Excess received ☐ Short received ☐ Part received								
Close PO / WO			☒ Yes ☐ No – wait for balance material ☐ Other								
Payment – due date			16/01/2023								
Remarks: final Bill											
Approved by		Purchase Officer		Purchase Manager		M D		Accountant		Accounts Manager	
Name:		Vanajathi									
Sign:		Vanaja		12 JAN 2023							
Date		12/01/23		NISH PARIKH							
Approval limit		Upto 20k		Above 20k		Above 100k		Upto 20k		Above 20k	

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Invoice No.	Dated
	0321	31-Dec-2022
	Supplier's Ref.	Other Reference(s)
	20221220001	Dated
Buyer's Order No.		Terms of Delivery

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M25 P	38245010	18 %	84.00 cbm	3,728.81	cbm	3,13,220.04
	Output CGST @9 %					9 %	28,189.80
	Output SGST @9%					9 %	28,189.80
	Round Off						0.36
Total				84.00 cbm			₹ 3,69,600.00



Amount Chargeable (in words) **₹ 3,69,600.00** E. & O.E

INR Three Lakh Sixty Nine Thousand Six Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	3,13,220.04	9%	28,189.80	9%	28,189.80	56,379.60
Total	3,13,220.04		28,189.80		28,189.80	56,379.60

Tax Amount (in words) : **INR Fifty Six Thousand Three Hundred Seventy Nine and Sixty paise Only**

Remarks:
22.12.2022 to 31.12.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319



This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Invoice No.	Dated
	0345	11-Jan-2023
		Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	20221220001	
	Buyer's Order No.	Dated
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M25 P	38245010	18 %	42.00 cbm	3,728.81	cbm	1,56,610.02
	Output CGST @9 %					9 %	14,094.90
	Output SGST @9%					9 %	14,094.90
	Round Off						0.18
Total				42.00 cbm			₹ 1,84,800.00

Amount Chargeable (in words)

E. & O.E

INR One Lakh Eighty Four Thousand Eight Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	1,56,610.02	9%	14,094.90	9%	14,094.90	28,189.80
Total	1,56,610.02		14,094.90		14,094.90	28,189.80

Tax Amount (in words) : **INR Twenty Eight Thousand One Hundred Eighty Nine and Eighty paise Only**

Remarks:

01.01.2023 to 03.01.2023

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Purchase Order

Original

From Company:	GV Research Centers Pvt. Ltd 5-4-187/3&4, 11nd Floor Soham Mansion M.G.Road Secunderabad, TELANGANA, 500003 GSTNO:36AAHCG4562D1ZP	Delivery Location: Innopolls Sy no-542, Genome Valley, Thurkapally, Hyderabad, Hyderabad, Telangana, 500078 Madhu, 7981951035
---------------	--	--

Supplier Details	PO No	Quote No	NIL
SL RMC PLANT PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, Medchal Malkajgiri, Telangana, 500062 Hyderabad, TG, 500062 GSTIN:36ADNFS228811ZF SRINIVAS REDDY MUPPA, 7207255678 slrmcplant@gmail.com	20221220001		
	PO Date	20 Dec 2022	Quote Date
	Supply Type	Purchase Order	22 Dec 2022

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%						Amount
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	
1	RMCC9497-RMC-RMC-M25---cum	100.00	3,728.81	0%	3,72,881	0%	9%	9%	0	33,559	33,559	4,40,000
Total Amount ...									0	33,559	33,559	4,40,000

Rupees in words : Four Lakh Thirty Nine Thousands Nine Hundred And Ninety Nine .nine Three PaiseOnly.

Rupees in words : Four Lakh Thirty Nine Thousands Nine Hundred And Ninety Nine .nine Three Paise Only.

Terms and Conditions:-

- RMC other terms : Batching report + cube test report must be provided.
- RMC specification: 250 kgs of cement to be added per cum.
- RMC quantity Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
- RMC line pump: Line / boom pump charges included.
- Payment Terms : Within 30 days of delivery and on production of bill.
- Tax : Inclusive of GST and all other taxes.
- Delivery Date : As per Site Engineers Request.
- Delivery Location : As per details given above

$$\begin{aligned}
 &4400 \times 2240 \\
 &\quad \underline{2800} \\
 &= 3,520/-
 \end{aligned}$$

Purchase Order

Original

Bill submission:

Vendor Shall submit proof of delivery+original invoice at head office of purchaser

Remarks :

Delivery at GVRC Turkapally Contact Person Mr Madhu-9502211499.


For GV Research Centers Pvt. Ltd

Authorised Signatory

Name :-

Sign:-

Date :-



Accepted the above Terms And Conditions

For SL RMC PLANT

Date :-

Requisition Form

Company Name	GV Research Centers Pvt. Ltd	Date	20 Dec 2022
Site Or Phase	Innopolis	Time	11:08:57
Flat/Villa/Other	3600	Req.No.	206567
Material required before date		ID No	20221220001

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9497-RMC-RMC-M25---cum	100.00	0	100.00	4,000.00		

Remarks: Towards 3600 footings purpose(Note:Supplier name SL RMC PLANT)

Prepared By :- Sridevi

Sign:-

Date :- 20 Dec 2022

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Internal memo no 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	3600 Footing purpose
Project:	Imopolis	Flat / Villa no.:	
Supplier:	SL RMC Plant	Slab no.:	
Requisition nos.:	206567	A. Estimated quantity:	100M3
PO nos.:	20221220001	B. Requisition quantity:	100M3
Sign of Security:	Sign of Admin	C. Actual quantity poured	42M3
	Sign of Project Manager	D. Difference (C-A)	58M3

Details of RMC pour

Sl No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	03.01.2023	09:15	09:55	10:12	07	6360	16800	16580	-			
2	03.01.2023	12:39	13:01	13:22	07	6361	16800	15810	990 ✓			
3	03.01.2023	14:58	15:24	15:52	07	6362	16800	16440	360			
4	03.01.2023	16:39	17:02	17:25	07	6363	16800	16660	-			
5	03.01.2023	22:18	22:41	23:15	07	6365	16800	16240	560 ✓			
6	03.01.2023	18:51	19:25	19:58	07	250	16800	16670	-			
Total:					42M3		100800	98400	1910			
Remarks	As per purchase order 100M3 but consumed 42M3 only											

Note 1 Report to be sent on a daily basis to purchase@modiproperties.com and report to audit@modiproperties.com. 2 Report must be prepared during pour and not later. 3 Report must be sent within one working day. 4 Multiple report can be sent for one PO. 5 Weight all vehicles. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	3600 Footing purpose
Project:	Imnopolis	Flat / Villa no.:	
Supplier:	SL RMC Plant	Slab no.:	
Requisition nos.:	206567	A. Estimated quantity:	100M3
PO nos.:	20221220001	B. Requisition quantity:	100M3
Sign of Security	Sign of Admin	C. Actual quantity poured	56M3
	Sign of Project Manager	D. Difference (C-A)	44M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	24.12.2022	09:10	09:35	10:04	07	6210	16800	16210	590 ✓			
2	24.12.2022	12:21	13:02	13:25	07	6214	16800	16110	690 ✓			
3	24.12.2022	15:30	16:10	16:42	07	6216	16800	16240	560 ✓			
4	24.12.2022	17:16	17:24	17:55	07	6217	16800	16540	260			
5	24.12.2022	17:26	18:11	18:24	07	6218	16800	16520	280			
6	24.12.2022	17:36	18:05	18:35	07	6219	16800	16400	400 ✓			
7	24.12.2022	22:19	22:38	23:05	07	6223	16800	16720	-			
8	24.12.2022	22:37	23:15	23:52	07	6225	16800	16690	-			
Total:					56M3		134400	131430	2780			
Remarks	As per purchase order 100M3 but consumed 56M3 only											

Note 1. Report to be sent on a daily basis to purchase@tracdiproperties.com and report-quantity@tracdiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	3600 Footing purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC Plant	Slab no.:	
Requisition nos.:	206567	A. Estimated quantity:	100M3
PO nos.:	20221220001	B. Requisition quantity:	100M3
Sign of Security	Sign of Admin	C. Actual quantity poured	28M3
	Sign of Project Manager	D. Difference (C-A)	72M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 day cube test strength in kN/m2
1	31.12.2022	14:47	15:24	15:55	07	6332	16800	16540	-			
2	31.12.2022	14:59	15:42	16:15	07	6333	16800	16690	-			
3	31.12.2022	16:34	17:01	17:22	07	6338	16800	16480	320			
4	31.12.2022	18:09	18:47	19:01	07	6339	16800	16470	330			
5												
6												
Total:					28M3		67200	66180	650			
Remarks	As per purchase order 100M3 but consumed 28M3 only											

Note: 1. Report to be sent on a daily basis to purchase@innopolis.com and report@innopolis.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

Deduction of po

From: vanajakshi . (vanajakshi@modiproperties.com)

To: slrmcplant@gmail.com

Date: Wednesday, January 11, 2023 at 05:37 PM GMT+5:30

SL RMC

Mr.Srinivas

We recieved short material against your invoice number :0321 dated:31/12/2022 for 2240kg's against our po number:20221220001 dated:20/12/2022 .We are deducting amount of Rs.3520 /- for the same .

Please Note

Regards,

N Vanajakshi

Purchase Officer | +91 7729877893 | vanajakshi@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad – 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.

Deduction of po

From: vanajakshi . (vanajakshi@modiproperties.com)

To: slrmcplant@gmail.com

Date: Thursday, January 12, 2023 at 10:51 AM GMT+5:30

SL RMC

Mr.Srinivas

We recieved short material against your invoice number :0345 dated:11/01/2023 for 1550 kg'sagainst our po number:20221220001 dated:20/12/2022 .We are deducting amount of Rs.2,436 /- for the same .

Please Note

Regards,

N Vanajakshi

Purchase Officer | +91 7729877893 | vanajakshi@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad – 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.