

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		20/01/23		Prepared by	Minish		Serial no.	13452	
Supplier name		SL RMC plant				HO inward no.			
Firm/Company		GVRC		Project	Innopolis		HO received date		
PO/WO date		10/09/22		PO/WO No.	20220910003		Scan ID.		
Sl no.	Bill no.		Bill date		Bill amount		Original attached		
1.	0235		31/10/22		30,100/-		☒ Yes ☐ No		
2.	0225		18/10/22		64,500/-		☒ Yes ☐ No		
3.							☐ Yes ☐ No		
4.							☐ Yes ☐ No		
Amount A – Bills total (Excluding Transport & Hamali Charges):							94,600/-		
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report									
MRN nos.:	RMC pour report attached.				Proof of delivery matches MRN		☒ Yes ☐ No		
Amount B – Other Credits : Transportation charges							-		
Amount C – Other Debits :							1,351/-		
Amount D (D=A+B-C) – Amount to be credited to the supplier:							93,249/-		
Amount E – PO / WO value:							33,96,999/-		
Amount F – Difference (A – E):							33,03,750/-		
Quantity received as per PO / WO				☐ Yes ☐ Excess received ☒ Short received ☐ Part received					
Close PO / WO				☐ Yes ☒ No – wait for balance material ☐ Other					
Payment – due date				30/01/23					
Remarks: Part bill									
Approved by	Purchase Officer	Purchase Manager	M D		Accountant		Accounts Manager		
Name:									
Sign:	20 JAN 2023								
Date	MINISH PARIKH								
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k				

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secunrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36		Invoice No.		Dated	
		0235		31-Oct-2022	
		Supplier's Ref.		Other Reference(s)	
		20220910003			
		Buyer's Order No.		Dated	
		Terms of Delivery			

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M25 P	38245010	18 %	7.00 cbm	3,644.07	cbm	25,508.49
						9 %	2,295.76
						9 %	2,295.76
							(-)0.01
	Less :						
	Output CGST @9 %						
	Output SGST @9%						
	Round Off						
	Total			7.00 cbm			₹ 30,100.00

E. & O.E

Amount Chargeable (in words)
INR Thirty Thousand One Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	25,508.49	9%	2,295.76	9%	2,295.76	4,591.52
Total	25,508.49		2,295.76		2,295.76	4,591.52

Tax Amount (in words) : **INR Four Thousand Five Hundred Ninety One and Fifty Two paise Only**

Remarks:
 17.10.2022
 Declaration
 We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details
 Bank Name : ICICI Bank
 A/c No. : 231905000660
 Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant
 Authorised Signatory

This is a Computer Generated Invoice



Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No. 0225	Dated 18-Oct-2022
Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Supplier's Ref. 20220910003	Mode/Terms of Payment Other Reference(s)
	Buyer's Order No. Terms of Delivery	Dated

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M25 P	38245010	18 %	15.00 cbm	3,644.07	cbm	54,661.05
	Output CGST @9 %					9 %	4,919.49
	Output SGST @9%					9 %	4,919.49
	Less : Round Off						(-)0.03
	Total			15.00 cbm			₹ 64,500.00

E. & O.F.

Amount Chargeable (in words)

INR Sixty Four Thousand Five Hundred Only

HSN/SAC		Taxable Value	Central Tax		State Tax		Total Tax Amount
			Rate	Amount	Rate	Amount	
		54,661.05	9%	4,919.49	9%	4,919.49	9,838.98
38245010	Total	54,661.05		4,919.49		4,919.49	9,838.98

Tax Amount (in words) : **INR Nine Thousand Eight Hundred Thirty Eight and Ninety Eight paise Only**

Remarks:
07.10.2022 to 10.10.2022

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Purchase Order



From Company:

GV Research Centers Pvt. Ltd
5-4-187/3&4, 11nd Floor/Soham Mansion/M.G.Road
Secunderabad, TELANGANA, 500003
GSTNO:36AAHCG4562D1ZP

Delivery Location: Innopolis

Sy no-542, Genome Valley, Thurkapally, Hyderabad,
Hyderabad, Telangana, 500078
Madhu, 7981951035

iginal

Supplier Details

SL RMC PLANT
PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, Medchal Malkajgiri,
Telangana, 500062
Hyderabad, TG, 500062
GSTIN:36ADNFS228J1ZF
SRINIVAS REDDY MUPPA, 7207255678
slrmcplant@gmail.com

PO No	20220910003	Quote No	NIL
PO Date	10 Sep 2022	Quote Date	13 Sep 2022
Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%				Amount
1	RMCC9497-RMC-RMC-M25---cum	790.00	3,644.06	0%	28,78,813	IGST%	CGST%	SGST%	IGST AMT	33,96,999
						0%	9%	9%	0	33,96,999
					Total Amount ...	0	2,59,093	2,59,093	2,59,093	33,96,999

Rupees in words : Thirty Three Lakhs Ninety Six Thousands Nine Hundred And Ninety Nine .two Six Paise Only.

Terms and Conditions:-

- RMC other terms :
Batching report + cube test report must be provided.
RMC specification:
270 kgs of cement to be added per cum.
RMC quantity
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site.
RMC line pump:
Line / boom pump charges included.
Payment Terms :
Within 30 days of delivery and on production of bill.
Tax :
Inclusive of GST and all other taxes.
Delivery Date :
Within As per site engineers request.
Delivery Location :
As per details given above

PART DELIVERY DETAILS

S.no.	Bill no.	Bill Dt.	Amount
1.	0285	8/10/22	30,100/-
2.	0285	18/10/22	64,500/-
3.	135100		
4.			
5.			

Purchase Order

Original

Bill submission:

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

Remarks :

Delivery at GVRC Turkapally Contact Person Mr Sachin-9866222222.

For GV Research Centers Pvt. Ltd

Authorised Signatory

Name :-

Sign:-

Date :-

12 JAN 2023

Accepted the above Terms And Conditions
For SL RMC PLANT

Date :-

Requisition Form

Company Name	GV Research Centers Pvt. Ltd			Date	10 Sep 2022	
Site Or Phase	Innopolis			Time		
Flat/Villa/Other				Req.No.	206256	
Material required before date				ID No	20220910003	

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMC C9497-RMC-RMC-M25---cum	790.00	0	790.00	4,000.00		

Remarks: Towards 4545 slab-5 purpose

Prepared By :- Salman

Sign:-

Date :- 10 Sep 2022

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns

12 JAN 2023

Internal memo no. 903/35/A
Annexure - B
RMC pour report

(5)

Company/ firm:	GV Research Centers Pvt Ltd.		Block No.:	Towards 4545 Slab-5 Purpose
Project:	Imopolis		Flat / Villa no.:	
Supplier:	SL RMC PLANT		Slab no.:	
Requisition nos.:	206256		A. Estimated quantity:	790M3
PO nos.:	20220910003		B. Requisition quantity:	790M3
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured	07 M3
Rajesh		BSI	D. Difference (C-A)	783M3

Details of RMC pour

Sl No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	17.10.2022	14:44	15:23	16:10	07	4939	16800	16500	-			
2.												
3.												
4.												
5.												
6.												
Total					07M3		16800	16500	-			
Remarks	As per Po quantity 790M3 but consumed only 07M3											

Note: 1. Report to be sent on a daily basis to purchase department. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load, purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slip + pour receipt + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.		Block No.:		Towards 4545 Slab-5 Purpose
Project:	Imnopolis		Flat / Villa no.:		
Supplier:	SL RMC PLANT		Slab no.:		
Requisition nos.:	206256		A. Estimated quantity:	790M3	
PO nos.:	20220910003		B. Requisition quantity:	790M3	
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	11 M3	
			D. Difference (C-A)	779 M3	

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	10.10.2022	09:08	10:22	11:21	07	4851	16800	16850	-			
2.	10.10.2022	11:35	12:10	12:35	04	4852	9600	9150	450 ✓			
3.												
4.												
5.												
6.												
Total:					11 M3		26400	26000	450 ✓			
Remarks	As per Po quantity 790M3 but consumed only 11 M3											

Note: 1. Report to be sent on a daily basis to purchase & in and report should of properties con. 2. Report must be prepared during pour and not later 3. Report must be sent within one working day 4. Multiple report can be sent for one PO 5. Weight all vehicles 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3 If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis 7. Site to calculate shortfall 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.		Block No.:	Towards 4545 Slab-5 Purpose
Project:	Innopolis		Flat / Villa no.:	
Supplier:	SL RMC PLANT		Slab no.:	
Requisition nos.:	206256		A. Estimated quantity:	790M3
PO nos.:	20220910003		B. Requisition quantity:	790M3
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured	04 M3
<i>Rajesh</i>	<i>Set</i>	<i>T. J. W.</i>	D. Difference (C-A)	786M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	07.10.2022	10:48	11:25	11:42	04	4836	9600	9170	430 ✓			
2.												
3.												
4.												
5.												
6.												
Total:					04M3		9600	9170	430 ✓			
Remarks	As per Po quantity 790M3 but consumed only 04M3											

Note: 1. Report to be sent on a daily basis to gm@rmcpl.com and report@rmcpl.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site. 9. Report must be sent on a daily basis to gm@rmcpl.com and report@rmcpl.com. 10. Report must be prepared during pour and not later. 11. Report must be sent within one working day. 12. Multiple report can be sent for one PO. 13. Weight all vehicles. 14. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall. 15. Site to calculate shortfall. 16. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Deduction of po

From: ashajyothi . (ashajyothi@modiproperties.com)

To: slrmcplant@gmail.com

Date: Friday, January 20, 2023 at 03:22 PM GMT+5:30

SL RMC

Mr.Srinivas

We recieved short material against your invoice number :0235,0225
dated:31/10/2022,18/10/2022 for 880 kg's against our po number:20220910003
dated:10/09/2022.We are deducting amount of Rs.1,351 /- for the same .

Please Note

Regards,

M.Asha jyothi

Purchase officer| +91 9392010522 | ashajyothi@modiproperties.com
Modi Properties Pvt. Ltd. | www.modiproperties.com
5-4-187/ 3 & 4, M G Road, Secunderabad -03 | Ph: +91 40 6633 5551
Don't just buy a flat or villa! Buy a great lifestyle!
We build affordable flats & villas in gated communities