

PURCHASE DIVISION
Advice for approval for credit to supplier



Date:		18/01/23		Prepared by	Deepa	Serial no.	13349
Supplier name		Sri Sai Vishal Enterprises				HO inward no.	
Firm/Company		MRP HRP		Project	NGH	HO received date	
PO/WO date		3/9/22		PO/WO No.	91565	Scan ID.	
Sl no.	Bill no.		Bill date		Bill amount	Original attached	
1.	101		10/01/23		19,500/-	☒ Yes ☐ No	
2.					1	☐ Yes ☐ No	
3.						☐ Yes ☐ No	
4.						☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):						19,500/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☒ Solid block report ☐ Installation report							
MRN nos.:	report attached				Proof of delivery matches MRN	☒ Yes ☐ No	
Amount B – Other Credits : Transportation charges						-	
Amount C – Other Debits :						-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:						19,500/-	
Amount E – PO / WO value:						3,200/-	
Amount F – Difference (A – E):						11,700/-	
Quantity received as per PO / WO				☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO				☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date				23/01/23			
Remarks: final bill							
Approved by	Purchase Officer	Purchase Manager	M D		Accountant	Accounts Manager	
Name:	Deepa						
Sign:							
Date	18/01/23						
Approval limit	Upto 20k	Above 20k	Above 100k		Upto 20k	Above 20k	

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN : 36ACZPL1512H1ZF

(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

M/s Modi Realty pochramu up
pochramuInv. No. 101 Date : 10.01.23D.C. No. 24 Date : _____P. O. 91565 Date : _____

Payment _____

Party GSTIN 36ABIRM1836H127State : **TELANGANA**Code : **36**

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Mutti					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Flyash Bricks					
	✓ 4X8X16 →		750	26	nos	19500 = 00
	6X8X12					
	6X8X16					
	8X8X12					
	8X8X16					

Rupees in words nineteen thousand four
hundred only

TOTAL 19500 = 00

SGST @ %

CGST @ %

GRAND TOTAL 19500 = 00

Name : SRI SAI VISHAL ENTERPRISES

Bank Name : HDFC BANK

Account No. : 50200042541343

IFSC Code : HDFC0000368

Branch : Nacharam

E. & O.E.

For **SRI SAI VISHAL ENTERPRISES**

L

Purchase Order

Page(s) 1 Of 1

03-09-2022 14:32:03

Original



91565

01.09.22 10:54:24

From Company : **Modi Realty Pocharam LLP**
5-4-183/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36ABIFM1836H1Z7

Supplier Details

Sri Sai Vishal Enterprises
12-13-167, Street no 17, Tarnaka, Medchal, Malkajgiri,
Telangana-500017.

GSTIN 36ACZPL1512H1ZF

9391029193

9391029193

Doc No	91565	182155
Doc Date	03-09-2022	
Quote No	Nil	
Quote Date	03-09-2022	
SupplyType	Supply	

Kind Attn : Akula Lakshmi

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 393900 - BUIL-Building Material - Solid Block-- - 150X200X300mm - Nos	1,200.00	26.00	0.00	0.00	31,200.00
Total Order Value . . .					31,200.00

Rupees : Thirty One Thousand Two Hundred Only.

Terms and Conditions :-

Specification / Brand	Items shall be of 25kgs approx. Strength minimum 30kgs/cm2, QC report a must!
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	All taxes included in above price.
Delivery Date	As per request of Project Manager
Delivery Location	Nilgiri Heights pocharam Phone. .9849497484
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation Cost	Included in the above price.
Warranty	Nil
Advance Paid	Nil
Other Terms	We reserve the right items not confirming to qty & specs. Breakage in your account. Above order for Plinth beam at B-Block purpose.
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	Original invoice + copy of proof of delivery is required to process invoice for payment . Do not send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of deli vary /DC can be sent by email.

PART DELIVERY DETAILS			
S.no.	Bill no.	Bill Dt.	Amount
1.	065	22/9/22	11,700/-
2.	101	10/10/22	19,500
3.			
4.			
5.			

450 Due

B-116 212 8/12
T.A 12237 8/12

For **Modi Realty Pocharam LLP**

Authorised Signatory

Manu
Venka 06/09

Accepted the above Terms And Conditions

For **Sri Sai Vishal Enterprises**

Name : _____

Name : _____

Date : __/__/__


Requisition Form									
Company Name:	MRPLLP	Date:	03.09.2022						
Site & Phase :	NGH	Time:	13:20						
Flat/Block no.	B-BLOCK								
Supplier:		Req. No.	182155						
Material required before date:	06.09.2022	ID No.	79402						
S No	Item	Qty required	Qty available at site	Order Qty	Inward No	Inward Date			
1	BUIL.3939-Building Material-Solid Block---150X200X300MM--Nos	1200	0	1200					
2									
3									
4									
5									
6									
7									
8									
9									
10									
Remarks:	For plinth beam purpose at B-Block .								
Prepared By:	Engineer	Project Manager		Purchase		MD			
Approved By:	A.Sravani								
Sign & Date:									

APPROVED
06 SEP 2022
P. VENKATESHWARLU
MANAGER PURCHASE

Internal memo no. 903/35/A

Annexure -D

Cement Blocks - Weekly Delivery Report

Company/ firm:	MRP LLP	Requisition nos.:	182155	Total PO quantity:	1200
Project:	NGH	PO No.	91565	Quantity delivered in earlier period:	450
Block /Flat / Villa no.:	Block A	Total material delivered	Yes	Quantity delivered during week:	750
Supplier:	Sri Sai Vishal Enterprises	Close PO:	Yes	Balance quantity to be delivered:	Nil
Sign of security		Sign of Admin		Sign of Project manager	
Date		Date	20/12/22	Date	01.08.22

Details of solid blocks - delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	14.09.22	11:05	6" x 8" x 12"	450	148	11779	11798
			Total	450			

Details of solid blocks - delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	08.12.22	11:00	6" x 8" x 12"	750	216	12237	115190
2.							
			Total	750			

Remarks:

Note: 1. Report to be emailed to purchase@modiproperties.com and report-audit@modiproperties.com every Saturday. 2. Maintain original along with delivery challans along with photos at site. 3. Report must have totals calculated. 4. Specify block size and block type (solid / hollow). 5. Total quantity and delivered quantity includes all types of blocks. 6. One running report must be made per PO.