

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	Crescentia Lab Pvt Ltd	Block No:	Raft 2 and WF2 footing concreting
Project:	GV One	Flat / Villa no:	
Supplier:	SL RMC Plant	Slab no:	
Requisition nos:	195113	A. Estimated quantity:	240 cum
PO nos.:	20221209006	B. Requisition quantity:	240 cum
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			101 cum (15.12.22) 70 cum (21.12.22)
		D. Difference (C-A)	69 cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	21.12.22	14:23	15:01	15:05	8	189	19,200	19,350				
3	21.12.22	14:23	15:14	15:25	7	6143	16,800	16,480				
2	21.12.22	14:56	15:12	15:20	8	190	19,200	19,700				
4	21.12.22	15:11	15:36	15:40	8	191	19,200	19,580				
5	21.12.22	14:47	15:42	15:50	7	6144	16,800	16,350				
6	21.12.22	15:51	16:18	16:20	8	192	19,200	19,460				
7	21.12.22	16:52	17:34	17:40	7	6148	16,800	16,450				
8	21.12.22	17:05	18:02	18:15	7	6149	16,800	16,320				
9	21.12.22	18:51	19:24	19:30	8	194	19,200	19,280				
10	21.12.22	19:10	19:52	19:58	2	6152	4,800	4,980				
Total:					70		1,68,000	1,67,950				

Remarks Balance qty will be order later.

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.