

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Crescentia Lab Pvt Ltd	Block No.:	South block footing
Project:	GV One	Flat / Villa no.:	-
Supplier:	RDC Concrete	Slab no.:	-
Requisition nos.:	195113	A. Estimated quantity:	240cub meter
PO nos.:	20221209006	B. Requisition quantity:	240 cub meter
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)
			101cub meter(15.12.22) 70cum(21.12.22)55cum
			14cub meter

Details of RMC pour

21/01/2022

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	19-01-2023	11:40	12:39	12:45	7m3	6529	16800	16890				
2.	19-01-2023	12:05	12:50	12:55	7m3	6531	16800	15990				
3.	19-01-2023	12:35	12:52	1:00	8m3	317	19200	18780				
4.	19-01-2023	14:45	15:26	15:30	8m3	320	19200	18700				
5.	19-01-2023	14:45	15:39	15:45	7m3	6538	16800	16360				
6.	19-01-2023	15:00	15:51	15:55	7m3	6539	16800	16240				
7.	19-01-2023	16:30	17:20	17:30	7m3	6542	16800	16210				
8.	19-01-2023	16:55	17:26	17:30	4m3	322	9600	9670				
Total:					55m3		132000	128840				
Remarks		Balance quantity will be order later.										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.