

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Crescentia Lab Pvt Ltd	Block No.:	South block footing
Project:	GV One	Flat / Villa no.:	-
Supplier:	RDC Concrete	Slab no.:	-
Requisition nos.:	195141	A. Estimated quantity:	50cub meter
PO nos.:	20230113002	B. Requisition quantity:	50 cub meter
Sign of Security	Sign of Admin	Sign of Project Manger	32cub meter(20.01.2023)
		D. Difference (C-A)	18cub meter

Details of RMC pour

Sl. No	Date	Time of dispatch of RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	13-01-2023	10:00	10:58	11:00	7m3	4406	16800	16500				
2.	17-01-2023	09:01	10:10	10:15	7m3	4532	16800	16980				
3.	17-01-2023	14:45	15:33	15:40	6m3	4537	14400	14560				
4.	20-01-2023	18:43	19:47	19:55	7m3	6571	16800	16830				
5.	20-01-2023	19:00	19:50	19:55	5m3	6572	12000	12030				
Total:					32m3		76800	76900				
Remarks	Balance quantity will be order later.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.