

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		25/01/23		Prepared by		Minish		Serial no.		13736	
Supplier name		Vacant Enterprises						HO inward no.			
Firm/Company		Crescentia labs		Project		GV One		HO received date			
PO/WO date		27/12/22		PO/WO No.		20221227008		Scan ID.			
Sl no.	Bill no.			Bill date			Bill amount			Original attached	
1.	952 / 22-23			27/12/22			26,74,022/-			☒ Yes ☐ No	
2.										☐ Yes ☐ No	
3.										☐ Yes ☐ No	
4.										☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):								26,78,482/-			
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report											
MRN nos.:		steel report attached					Proof of delivery matches MRN		☒ Yes ☐ No		
Amount B – Other Credits : Transportation charges								500 + 18/-		590/-	
Amount C – Other Debits :								-			
Amount D (D=A+B-C) – Amount to be credited to the supplier:								26,74,022/-			
Amount E – PO / WO value:								26,54,410/-			
Amount F – Difference (A – E):								19,612/-			
Quantity received as per PO / WO				☐ Yes ☒ Excess received ☐ Short received ☐ Part received							
Close PO / WO				☒ Yes ☐ No – wait for balance material ☐ Other							
Payment – due date				30/01/23							
Remarks:				Final bill							
Approved by		Purchase Officer		Purchase Manager		M D		Accountant		Accounts Manager	
Name:											
Sign:											
Date											
Approval limit		Upto 20k		Above 20k		Above 100k		Upto 20k		Above 20k	

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Ph. : 040-66554351, 66334351 M : 98480 30075 E-mail : mehul.mehta91@yahoo.in

Date: 05.01.23

Payment Due on : **IMMEDIATELY.**

For VASANT ENTERPRISES

Handwritten signature

Purchase Order



20221227008

27.12.22 4:40:52

Original

From Company:

Crescentia Labs

Delivery Location: GV One

GSTNO:36AADCB2608M1Z0

Plot No.165-B,MN Park Phase-I, Sy No. 230 to 243,
Hyderabad,Telangana,
Ansari,04066335551

Supplier Details

Vasant Enterprises
5-5-100, Ranigunji, Secunderbad-3,
Secunderabad, TG,500003
GSTIN:36AAIFV6997M1Z1
Mr.Mehul Mehta,9848030075
mehul.m,etha91@gmail.com

PO No	20221227008	Quote No	NIL
PO Date	27 Dec 2022	Quote Date	04 Jan 2023
Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%					Amount	
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	
1	STEL1948-Steel-Tor Steel---8mm-Kgs	2,200.00	58.00	0%	1,27,600	0%	9%	9%	0	11,484	11,484	1,50,568
2	STEL7782-Steel-Tor Steel---10mm-Kgs	1,900.00	58.00	0%	1,10,200	0%	9%	9%	0	9,918	9,918	1,30,036
3	STEL2652-Steel-Tor Steel---12mm-Kgs	3,500.00	57.00	0%	1,99,500	0%	9%	9%	0	17,955	17,955	2,35,410
4	STEL7933-Steel-Tor Steel---16mm-Kgs	8,200.00	57.00	0%	4,67,400	0%	9%	9%	0	42,066	42,066	5,51,532
5	STEL6515-Steel-Tor Steel---20mm-Kgs	3,800.00	57.00	0%	2,16,600	0%	9%	9%	0	19,494	19,494	2,55,588
6	STEL5166-Steel-Tor Steel---25mm-Kgs	8,600.00	57.00	0%	4,90,200	0%	9%	9%	0	44,118	44,118	5,78,436
7	STEL5335-Steel-Tor Steel---32mm-Kgs	11,000.00	58.00	0%	6,38,000	0%	9%	9%	0	57,420	57,420	7,52,840
Total Amount ...						0			0	2,02,455	2,02,455	26,54,410
Rupees in words : Twenty Six Lakhs Fifty Four Thousands Four Hundred And Ten Only.												

Terms and Conditions:-

Tor steel specification / Brand : FE500. _____ brand.
Tor steel transportation cost: Included in above price.
Tor steel loading/unloading: Included in above price.

Page 1 of 2

04/01/23 01:32:21 PM

Purchase Order

Original

Payment Terms :

Within 30 days of delivery and on production of bill.

Tax :

Inclusive of GST and all other taxes.

Delivery Date :

Within 2 days of PO

Delivery Location :

As per details given above

Bill submission:

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

Remarks :

Delivery at GV ONE Contact Person Mr Ansari-7667074298.

For Crescentia Labs

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

04 JAN 2023

FINISH PARKING
MANAGED PROCUREMENT

Accepted the above Terms And Conditions
For Vasant Enterprises

Date :-

Requisition Form

Company Name	Crescentia Labs	Date	27 Dec 2022
Site Or Phase	GV One	Time	10:57:21
Flat/Villa/Other		Req.No.	195126
Material required before date		ID No	20221227001

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	STEL 1948-Steel-Tor Steel---8mm-Kgs	2,200.00	11,460	2,200.00	70.00		
2	STEL 7782-Steel-Tor Steel---10mm-Kgs	1,900.00	15,140	1,900.00	70.00		
3	STEL 2652-Steel-Tor Steel---12mm-Kgs	3,500.00	12,230	3,500.00	70.00		
4	STEL 7933-Steel-Tor Steel---16mm-Kgs	8,200.00	34,770	8,200.00	70.00		
5	STEL 6515-Steel-Tor Steel---20mm-Kgs	3,800.00	29,060	3,800.00	70.00		
6	STEL 5166-Steel-Tor Steel---25mm-Kgs	8,600.00	31,810	8,600.00	70.00		
7	STEL 5335-Steel-Tor Steel---32mm-Kgs	11,000.00	21,770	11,000.00	70.00		

Remarks: South block footings and columns upto plinth level 50% steel requested

Prepared By :- Abdul Rahman

Sign:-

Date :- 27 Dec 2022

Approved By:-


Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns

04 JAN 2023
MANAGER PROCUREMENT

Tor Steel Delivery Report

Company/ firm:	Crescentia Labs Pvt Ltd	Test report received	Yes / No	A. PO quantity (in kgs)	39200
Project:	GV ONE	DCs received	Yes / No	B. Gross vehicle weight	13120
Block/ Villa No.:	-	Weighment slips received	Yes / No	C. Net vehicle weight	52540
Requisition nos.:	195126	Total qty as per PO received	Yes / No	D. Actual quantity delivered (B-C)	39420 ✓
PO No(s).	20221227008	Close PO	Yes / No	E. Difference (D- A)	220
Supplier:	Vasant Enterprises	Vehicle no.	TS08UF3093	MRN No.	
Delivery date	06-01-2023	Delivery time	12:00 PM	Inward no.	1358
Sign of security		Sign of Admin		Sign of Project manager	
Date	25-01-23	Date	25-01-23	Date	25-01-23

Details of TMT steel delivered -

Sl. No	Item	Specified weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.74	481	2280 kgs ✓
2.	10 mm	7.44	255	1900 kgs ✓
3.	12 mm	10.68	350	3730kgs ✓
4	16mm	18.96	430	8170kgs ✓
5.	20 mm	29.63	125	3700 kgs ✓
6.	25 mm	46.2	186	8620kgs ✓
7.	32 mm	75.85	146	11080 kgs ✓
8.	Binding wire	In bundles		
9.	Other			
Total:			1827	39480 kgs ✓
Remarks:	Close PO			

Note: 1. Report to be sent by email to purchase@modiproperties.com and report-audit@modiproperties.com within one working day. 2. Original to be maintained at site. 3. Original DC's, test reports, weighment slips, bills, photos, etc., to be attached to this report and filed at site. 4. Report must have totals calculated. 5. Make a separate report for every truck load received.