

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Crescentia Lab Pvt Ltd	Block No.:	South Side compound wall concreting
Project:	GV One	Flat / Villa no.:	-
Supplier:	RDC Concrete	Slab no.:	-
Requisition nos.:	195141	A. Estimated quantity:	50cub meter
PO nos.:	20230113002	B. Requisition quantity:	50 cub meter
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			32cub meter(20.01.2023),15m3(21.01.23)
			D. Difference (C-A)
			3 cub meter

Details of RMC pour

SL No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	21.01.23	10:16	11:13	11:20	8m3	333	19200	18500				
2.	21.01.23	14:05	15:01	15:10	7m3	6574	16800	16660				
3.												
Total:					15m3		36000	35160				
Remarks	PO closed											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.