

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV DISCOVERY PVT LMD	Block No.:	South side footing
Project:	Genopolis	Flat / Villa no.:	-
Supplier:	SL RMC Plant	Slab no.:	-
Requisition nos.:	196341	A. Estimated quantity:	300 cub meter
PO nos.:	20230123007	B. Requisition quantity:	300cub meter
Sign of security	Sign of admin manger	C. Actual quantity poured	122 cum
		D. Difference (C-A)	178 cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	23-01-2023	13:00	13:49	14:00	7m3	6715	16,800	16760				
2.	23-01-2023	13:12	13:54	14:20	7m3	6716	16,800	16500				
3.	23-01-2023	15:09	15:53	16:00	7m3	6719	16,800	15850				
4.	23-01-2023	15:34	16:25	16:40	7m3	6720	16,800	16530				
5.	23-01-2023	15:44	16:38	16:50	7m3	6721	16,800	16290				
6.	23-01-2023	16:04	16:47	17:00	7m3	6722	16,800	16900				
7.	23-01-2023	16:17	16:53	17:15	7m3	6723	16,800	16770				
8.	23-01-2023	16:20	17:02	17:36	8m3	342	19,200	18920				
9.	23-01-2023	16:39	17:08	17:50	7m3	6724	16,800	16260				
10.	23-01-2023	16:50	17:30	17:40	7m3	6725	16,800	16110				
11.	23-01-2023	17:00	18:05	18:10	8m3	344	19,200	19180				
12.	23-01-2023	17:34	18:14	18:20	7m3	6726	16,800	16820				
13.	23-01-2023	17:40	18:20	18:30	8m3	345	19,200	19180				
14.	23-01-2023	18:09	18:42	19:00	7m3	6727	16,800	16560				

15.	23-01-2023	18:37	19:16	19:30	7m3	6729	16,800	16400					
16.	23-01-2023	19:19	20:04	20:15	7m3	6730	16,800	16760					
17.	23-01-2023	19:31	20:07	20:30	4m3	6731	9,600	9510					
18.	23-01-2023	23:35	00:10	00:30	3m3	6733	7,200	7100					
Total:		18 nos			122m3		292800	288400					
Remarks	178 cum will be used for next footing												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.