

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 30-01-23		Prepared by: Venkatesh		Serial no. 13872	
Supplier name: Cemex Infra		HO inward no.			
Firm/Company: MRMLLP		Project: GMR		HO received date	
PO/WO date: 12-01-22		PO/WO No. 20230112002		Scan ID.	
SI no.	Bill no.	Bill date	Bill amount	Original attached	
1.	269	21-01-23	61,600/-	☐ Yes ☐ No	
2.	268	21-01-23	88,200/-	☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				1,49,800/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.: pouring report attached		Proof of delivery matches MRN		☐ Yes ☐ No	
Amount B – Other Credits : Transportation charges				—	
Amount C – Other Debits :				—	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				1,49,800/-	
Amount E – PO / WO value:				1,93,000/-	
Amount F – Difference (A – E):				43,200/-	
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☐ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		06-02-23			
Remarks: part bill					
Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Modi Reality Mallapur LLP 5-4-187/3&3, II Nd Floor, Sohan Mansion MG Road Secunderabad GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36	Invoice No.	Dated
	269	21-Jan-2023
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	1817 to 1863	
	Buyer's Order No.	Dated
	20230112002	12-Jan-2023
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Dump Ready Mix Concrete	38245010	14.00 cum	3,728.81	cum	52,203.34
	SGST			9 %		4,698.30
	CGST			9 %		4,698.30
	Round Off					0.06
Total			14.00 cum			Rs 61,600.00

Amount Chargeable (in words)

E. & O.E

INR Sixty One Thousand Six Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	52,203.34	9%	4,698.30	9%	4,698.30	9,396.60
Total	52,203.34		4,698.30		4,698.30	9,396.60

Tax Amount (in words) : **INR Nine Thousand Three Hundred Ninety Six and Sixty paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**
 A/c No. : **261611100001529**
 Branch & IFS Code : **RAMPALLE & UBIN0826162**

for CEMEX INFRA

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice



Gmr Modi Nfc					
Ledger Account					
Date	DC NO	V.NO	Quantity	Rate	M25 Dump
16/01/2023	1817	5535	7.00 cum	4400.00/cum	30800.00
16/01/2023	1819	1527	4.00 cum	4400.00/cum	17600.00
19/01/2023	1863	5548	3.00 cum	4400.00/cum	13200.00
			14.00 cum		61600.00

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Modi Reality Mallapur LLP 5-4-187/3&3, II Nd Floor, Sohan Mansion MG Road Secunderabad GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36	Invoice No. 268 Delivery Note Supplier's Ref. 1179 to 1823 Buyer's Order No. 20230112002 Despatch Document No. Despatched through Terms of Delivery	Dated 21-Jan-2023 Mode/Terms of Payment Other Reference(s) Dated 12-Jan-2023 Delivery Note Date Destination
--	---	--

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Dump Ready Mix Concrete	38245010	21.00 cum	3,559.32	cum	74,745.76
	SGST				9 %	6,727.12
	CGST				9 %	6,727.12
Total			21.00 cum			Rs 88,200.00

Amount Chargeable (in words) E. & O.E

INR Eighty Eight Thousand Two Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	74,745.76	9%	6,727.12	9%	6,727.12	13,454.24
Total	74,745.76		6,727.12		6,727.12	13,454.24

Tax Amount (in words) : **INR Thirteen Thousand Four Hundred Fifty Four and Twenty Four paise Only**

Declaration We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.	Company's Bank Details Bank Name : UNION BANK OF INDIA A/c No. : 261611100001529 Branch & IFS Code : RAMPALLE & UBIN0826162 for CEMEX INFRA  Authorised Signatory
--	--

This is a Computer Generated Invoice



Gmr Modi Nfc					
Ledger Account					
Date	DC NO	V.NO	Quantity	Rate	M20 Dump
11/01/2023	1779	1527	7.00 cum	4200.00/cum	29400.00
17/01/2023	1822	5541	7.00 cum	4200.00/cum	29400.00
17/01/2023	1823	5534	7.00 cum	4200.00/cum	29400.00
			21.00 cum		88200.00

Purchase Order

20230112002
10.01.23 4:26:19

Original

From Company:

Modi Realty Mallapur LLP
5-4-187/3&4, 11nd Floor Soham Mansion M.G.Road
Secunderabad, TELANGANA, 500003
GSTNO:36AAEFM1459R1ZP

Delivery Location: Gulmohar Residency

Survey No 19, Mallapur, Hyderabad. Next to NFC Rai
Hyderabad, Telangana, 500076
Ramprasad, 9502211011

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc
Rampally (Vill), Kesara (Mandal) Medc, TG,
GSTIN:36AANFC3197R1ZJ
G.Surender Reddy, 8367099999

PO No	20230112002	Quote No	NIL
PO Date	12 Jan 2023	Quote Date	12 Jan 2023
Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%						Amount
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	
1	RMCC2936-RMC-RMC-M20---cum	25.00	3,559.32	0%	88,983	0%	9%	9%	0	8,008	8,008	1,05,000
2	RMCC9497-RMC-RMC-M25---cum	20.00	3,728.81	0%	74,576	0%	9%	9%	0	6,712	6,712	88,000
Total Amount ...						0	14,720	14,720	1,93,000			

Rupees in words : One Lakh Ninety Two Thousands Nine Hundred And Ninety Nine .nine One PaiseOnly.

Rupees in words : One Lakh Ninety Two Thousands Nine Hundred And Ninety Nine . nine One Paise Only.

Terms and Conditions:-

Batching report + cube test report must be provided.

RMC other terms : 220 m-20 and 260 m-25 kgs of cement to be added per cum.

RMC specification: Payment shall be made on quantity delivered at site. All vehicles to be weighed near site.

RMC quantity: Line / boom pump charges included.

RMC line pump: Within 30 days of delivery and on production of bill.

Payment Terms: Inclusive of GST and all other taxes.

Tax: As per Site Engineers Request.

Delivery Date: As per details given above

Delivery Location: Vendor Shall submit proof of delivery + original invoice at head office of purchaser

Bill submission:

12/01/23 10:33:49 AM

PART DELIVERY DETAILS

	Sl. No.	Dr.	Amount
1.	269	21-01-23	61,600/-
2.	268	21-01-23	88,200/-
3.			
4.			

Page 1 of 2

Purchase Order

Original

Remarks :

Delivery at GMR Mallapur Contact Person Mr Ramprasad-8309938133.

Accepted the above Terms And Conditions
For CEMEX INFRA

For Modi Realty Mallapur LLP

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED
12 JAN 2023
MANAGER PROCUREMENT

Date :-

Requisition Form

Company Name	Modi Realty Mallapur LLP	Date	10 Jan 2023
Site Or Phase	Gulmohar Residency	Time	03:13:17
Flat/Villa/Other	Driveway footings, beams and site miscellaneous purpose.	Req.No.	208729
Material required before date		ID No	20230110005

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC2936-RMC-RMC-M20---cum	25.00	0	25.00	3,850.00		
2	RMCC9497-RMC-RMC-M25---cum	20.00	0	20.00	4,000.00		

Remarks: Driveway footings, beams and site miscellaneous purpose.

Prepared By :- Mohammed Sufyan Rabbani

Approved By:-


Sign:-

Sign:-

Date :- 10 Jan 2023

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	Driveway footings beams and site miscellaneous purpose.
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	208729	A. Estimated quantity:	20M3 (M25)
PO nos.:	20230112002	B. Requisition quantity:	20M3
Sign of Security	Sign of Admin	C. Actual quantity poured	3M3
	24/01/23	D. Difference (C-A)	17M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	19.01.23	15:06	15:15	15:30	3m3	1863	7200	7090	-110			
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					3m3		7200	7090	-110			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + pour reports + test reports + photographs at sit

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	Driveway footings beams and site miscellaneous purpose.
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	208729	A. Estimated quantity:	20M3 (M25)
PO nos.:	20230112002	B. Requisition quantity:	20M3
Sign of Security	Sign of Admin	C. Actual quantity poured	11M3
		D. Difference (C-A)	04M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	16.01.23	13:45	15:00	15:30	7m3	1817	16800	16660	-140			
2.	16.01.23	16:49	16:50	17:15	4m3	1819	9600	11100	+1500			
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					11m3		26400	27760	+1360			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit

RMC pour report

Details of RMC pour

2